

# SPECIFIC CULVERT INSTALLATION - 460.698BRa

- 1) INSTALL DIVERSION BUNDING IN ACCORDANCE WITH TYPICAL DETAIL FOR FILL AREAS.
- 2) CONCENTRATE INFLOW AND UTILISE EXISTING CULVERT FOR FLOW-THROUGH.
- 3) DO NO DISTURB GROUND COVER IN THE EXISTING FLOW PATH. IF DISTURBED, STABILISE WITH SOIL BINDER OR ROLLED EROSION CONTROL PRODUCT
- 4) COMPLETE THE NEW CULVERT INSTALLATION OFFLINE, INCLUDING HEADWALLS, APRONS AND DISSIPATER.
- 5) COMPLETE THE RMAR ACCESS TRACK IN PORTIONS, PARALLEL TO THE CULVERT INSTALLATION
- 6) ONCE COMPLETE, DIRECT INFLOW TO THE NEW CULVERT AND COMPLETE REMAINING WORKS ON THE OLD CULVERT (DISSIPATER AND RMAR)
- 7) REFER STAGING METHODOLOGY FOR INLINE CULVERT INSTALLATION OPTIONS (SHEET E09) UNDER DRY CONDITIONS

TOPO.
-------


В	REVISED TO INCLUDE STAGING OPTION	ТВ	9/07/19	
A	ORIGINAL ISSUE	ТВ	21/12/18	
REVISION	DESCRIPTION	APPROVED BY	DATE	A3



TOPO GROUP PTY LTD
THIS DOCUMENT MAY NOT BE COPIED OR
TRANSMITTED IN ANY FORM OR BY ANY
MEANS IN PART OR IN WHOLE WITHOUT
THE WRITTEN CONSENT OF TOPO GROUP
PTY LTD.


COPYRIGHT (C)

CLIENT	INLink		PROJECT INLAND RAIL - I	PARKES TO NARROMINI	3
TB	DESIGNED TB	21/12/18	DIVODION IND D	EDIMENT CONTROL PLA	λN
RPEQ / SIGNATURE (IF REQ	CPESC: 6374		PROJECT No 18-0101	DRAINAGE  DRAWING No  E02	REVE



## SPECIFIC CULVERT INSTALLATION - 478.174, 478.235 and 478.262

- 1) 468.262 INSTALLED ACCORDING TO TYPICAL DETAIL FOR INLINE CONSTRUCTION
- 2) 478.174 AND 478.235 ARE INSTALLED OFFLINE WHILE FLOW IS DIRECTED TO  $468.262\,$
- 3) IF POSSIBLE, STAGE CONSTRUCTION TO COMPLETE 468.262 SEPARATELY AND ALLOW FLOW-THROUGH AT ALL TIMES.
- 4) OPTION TO ADOPT STAGING METHODOLOGY FOR INLINE CULVERT INSTALLATION (SHEET E09) UNDER DRY CONDITIONS



## FLOW PATH CROSSING - BURRILL CREEK

- 1) INSTALL DIVERSION BUNDING IN ACCORDANCE WITH TYPICAL DETAIL FOR FILL AREAS.
- 2) INSTALL ROCK FILTER DAMS IN ACCORDANCE WITH TYPICAL DETAIL FOR CULVERT INSTALLATION
- 3) THE EXISTING CREEK CROSSING IS TO REMAIN IN PLACE. MAINTAIN STABILISED FLOW PATH, SEPARATED FROM SITE RUNOFF.
- 4) IF ACCESS (EG. LV TRACK) IS REQUIRED THROUGH FLOW PATH, INSTALL AS WIDE, ROCK LINED CAUSEWAY. OPTION TO ADOPT STAGING METHODOLOGY FOR INLINE CULVERT INSTALLATION (SHEET E09) UNDER DRY CONDITIONS




Γ					
I					
ſ	В	REVISED TO INCLUDE STAGING OPTION	ТВ	9/07/19	
Γ	A	ORIGINAL ISSUE	TB	21/12/18	
	REVISION	DESCRIPTION	APPROVED BY	DATE	A3




COPYRIGHT © TOPO GROUP PTY LTD
THIS DOCUMENT MAY NOT BE COPIED OR TRANSMITTED IN ANY FORM OR BY ANY MEANS IN PART OR IN WHOLE WITHOUT
THE WRITTEN CONSENT OF TOPO GROUP PTY LTD.

	CLIENT	INLink		PROJECT INLAND RAIL - PARKES TO NARROMINE			
?	TB	DESIGNED TB	21/12/18	DRAWING TITLE EROSION AND SEDIMENT CONTROL PLAN			
ſ	RPEQ / SIGNATURE (IF REQ	(UIRED)			DRAINAGE		
,	Leading (	CPESC: 6374		PROJECT No 18-0101	E03	REVISION A	



## SPECIFIC CULVERT INSTALLATION - STANFORDS CREEK

- 1) CULVERT 489.844 INSTALLED IN ACCORDANCE WITH TYPICAL DETAIL FOR WIDE CULVERTS
- 2) OPTION TO INSTALL CULVERTS 489.7 AND 489.92 OFFLINE WHILE INFLOW IS DIVERTED TO 489.844.
- 3) IF INFLOW IS EXPECTED PRIOR TO COMPLETION OF CULVERT, INSTALL TEMPORARY FLOW-THROUGH ADJACENT TO CULVERT ALIGNMENT. OPTION TO ADOPT STAGING METHODOLOGY FOR INLINE CULVERT INSTALLATION (SHEET E09) UNDER DRY CONDITIONS



## SPECIFIC CULVERT INSTALLATION - TEN MILE CREEK

- 1) INSTALL DIVERSION BUNDING IN ACCORDANCE WITH TYPICAL DETAIL FOR FILL AREAS.
- 2) INSTALL ROCK FILTER DAMS IN ACCORDANCE WITH TYPICAL DETAIL FOR CULVERT INSTALLATION
- 3) REFER TO STANDARD DETAIL FOR LEVEL CROSSINGS CONTROLS (TREWILGA ROAD)
- 4) IF ACCESS (EG. LV TRACK) IS REQUIRED THROUGH FLOW PATH, INSTALL AS WIDE, ROCK LINED CAUSEWAY. OPTION TO ADOPT STAGING METHODOLOGY FOR INLINE CULVERT INSTALLATION (SHEET E09) UNDER DRY CONDITIONS




В	REVISED TO INCLUDE STAGING OPTION	ТВ	9/07/19		l
A	ORIGINAL ISSUE	TB	21/12/18		
REVISION	DESCRIPTION	APPROVED BY	DATE	A3	




COPYRIGHT © GROUP PTY LTD	CLIEN
	DRAW
T MAY NOT BE COPIED OR	
IN ANY FORM OR BY ANY	
T OR IN WHOLE WITHOUT	RPEQ
CONSENT OF TOPO GROUP	
PTY LTD.	4

CLIENT INLink				PROJECT INLAND RAIL - I	PARKES TO NARROMINI	
2	TB DESIGNED DATE 21/12/18			DRAWING TITLE EROSION AND SEDIMENT CONTROL F		
ľ	RPEQ / SIGNATURE (IF REQ	UIRED)		l	DRAINAGE	
•	Barby (	CPESC: 6374		PROJECT No 18-0101	DRAWING No E04	



#### SPECIFIC CULVERT INSTALLATION - BARRABADEEN CREEK

- 1) CULVERT 503.599 INSTALLED IN ACCORDANCE WITH TYPICAL DETAIL FOR WIDE CULVERTS
- 2) IF INFLOW IS EXPECTED PRIOR TO COMPLETION OF CULVERT, INSTALL TEMPORARY FLOW-THROUGH ADJACENT TO CULVERT ALIGNMENT.
  3) LEVEL CROSSING LX1096 INSTALLED IN ACCORDANCE WITH STANDARD DETAIL FOR LEVEL CROSSING CONTROLS
- 4) OPTION TO ADOPT STAGING METHODOLOGY FOR INLINE CULVERT INSTALLATION (SHEET E09) UNDER DRY CONDITIONS



#### SPECIFIC CULVERT INSTALLATION - BULLDOG CREEK

- 1) CULVERT 509.64 INSTALLED IN ACCORDANCE WITH TYPICAL DETAIL FOR WIDE CULVERTS
- 2) EMPHASIS PLACED ON RESTRICTING INFLOW TO SINGLE FLOW PATH TO MAXIMISE 'DRY' WORKING AREA.
- 3) COMPLETE IN STAGES, USING EXISTING GROUND COVER AND NEWLY PLACED SLABS AND CULVERTS TO MAINTAIN FLOW THROUGH DURING CONSTRUCTION.
- 4) OPTION TO ADOPT STAGING METHODOLOGY FOR INLINE CULVERT INSTALLATION (SHEET E09) UNDER DRY CONDITIONS


T	OPO.
---	------

В	REVISED TO INCLUDE STAGING OPTION	ТВ	9/07/19	
A	ORIGINAL ISSUE	ТВ	21/12/18	
REVISION	DESCRIPTION	APPROVED BY	DATE	A3




COPYRIGHT © TOPO GROUP PTY LTD
THIS DOCUMENT MAY NOT BE COPIED OF TRANSMITTED IN ANY FORM OR BY A MEANS IN PART OR IN WHOLE WITHO THE WRITTEN CONSENT OF TOPO GRO
PTY LTD.

	CLIENT	INLink		PROJECT INLAND RAIL - I	PARKES TO NARROMINE	
2	TB	DESIGNED TB	21/12/18		EDIMENT CONTROL PLA	.N
ſ	RPEQ / SIGNATURE (IF REQ	UIRED)		I	DRAINAGE	
?	Barby (	CPESC: 6374		PROJECT No 18-0101	DRAWING No E05	REVISION A



## SPECIFIC CULVERT INSTALLATION - TOMINGLEY CREEK

- 1) INSTALL DIVERSION BUNDING IN ACCORDANCE WITH TYPICAL DETAIL FOR FILL AREAS.
- 2) CONCENTRATE INFLOW AND UTILISE EXISTING CULVERT FOR FLOW-THROUGH.
- 3) DO NO DISTURB GROUND COVER IN THE EXISTING FLOW PATH. IF DISTURBED, STABILISE WITH SOIL BINDER OR ROLLED EROSION CONTROL PRODUCT
- 4) COMPLETE THE NEW CULVERT INSTALLATION OFFLINE, INCLUDING
- HEADWALLS, APRONS AND DISSIPATER.
- 5) ONCE COMPLETE, DIRECT INFLOW TO THE NEW CULVERT AND COMPLETE REMAINING WORKS ON THE OLD CULVERT (DISSIPATER AND RMAR)
- 5) OPTION TO ADOPT STAGING METHODOLOGY FOR INLINE CULVERT INSTALLATION (SHEET E09) UNDER DRY CONDITIONS



## SPECIFIC CULVERT INSTALLATION - BRADY'S COWAL

- 1) CULVERT 529.768 INSTALLED IN ACCORDANCE WITH TYPICAL DETAIL FOR WIDE CULVERTS
- 2) EMPHASIS PLACED ON RESTRICTING INFLOW TO SINGLE FLOW PATH TO MAXIMISE 'DRY' WORKING AREA.
- 3) COMPLETE IN STAGES, USING EXISTING GROUND COVER AND NEWLY PLACED SLABS AND CULVERTS TO MAINTAIN FLOW THROUGH DURING CONSTRUCTION.
- 4) OPTION TO ADOPT STAGING METHODOLOGY FOR INLINE CULVERT INSTALLATION (SHEET E09) UNDER DRY CONDITIONS

TO	PO.
----	-----


В	REVISED TO INCLUDE STAGING OPTION	ТВ	9/07/19		l
A	ORIGINAL ISSUE	TB	21/12/18		
REVISION	DESCRIPTION	APPROVED BY	DATE	A3	



COPYRIGHT © TOPO GROUP PTY LTD
THIS DOCUMENT MAY NOT BE COPIED OF
TRANSMITTED IN ANY FORM OR BY AN
MEANS IN PART OR IN WHOLE WITHOU
THE WRITTEN CONSENT OF TOPO GROU

PTY LTD.

	CLIENT	INLink		PROJECT INLAND RAIL - PARKES TO NARROMIN			
:	TB	DESIGNED TB	21/12/18	ZIVODIOI. IIIID D	EDIMENT CONTROL PLA	N	
	RPEQ / SIGNATURE (IF REQ	UIRED)			DRAINAGE		
,	Early (	CPESC: 6374		PROJECT No 18-0101	DRAWING No E06	REVIS	



## FLOW PATH CROSSING - YELLOW CREEK

- 1) INSTALL DIVERSION BUNDING IN ACCORDANCE WITH TYPICAL DETAIL FOR FILL AREAS.
- 2) INSTALL ROCK FILTER DAMS IN ACCORDANCE WITH TYPICAL DETAIL FOR CULVERT INSTALLATION
- 3) THE EXISTING CREEK CROSSING IS TO REMAIN IN PLACE. MAINTAIN STABILISED FLOW PATH, SEPARATED FROM SITE RUNOFF.
- 4) IF ACCESS (EG. LV TRACK) IS REQUIRED THROUGH FLOW PATH, INSTALL AS WIDE, ROCK LINED CAUSEWAY. OPTION TO ADOPT STAGING METHODOLOGY FOR INLINE CULVERT INSTALLATION (SHEET E09) UNDER DRY CONDITIONS


7	TOPO.
---	-------


В	REVISED TO INCLUDE STAGING OPTION	ТВ	9/07/19	ı
A	ORIGINAL ISSUE	TB	21/12/18	
REVISION	DESCRIPTION	APPROVED BY	DATE	A3



COPYRIGHT (C)
TOPO GROUP PTY LTD
THIS DOCUMENT MAY NOT BE COPIED OR TRANSMITTED IN ANY FORM OR BY ANY MEANS IN PART OR IN WHOLE WITHOUT THE WRITTEN CONSENT OF TOPO GROUP
PTY LTD.

	CLIENT	INLink		PROJECT INLAND RAIL - I	PARKES TO NARROMINE	]
	DRAWN	DESIGNED	DATE	DRAWING TITLE		
	TB	TB	21/12/18	EROSION AND S	EDIMENT CONTROL PLA	ιN
	RPEQ / SIGNATURE (IF REQ	(UIRED)		I	DRAINAGE	
'	Bady (	CPESC: 6374		PROJECT No 18-0101	DRAWING No E07	REVISION A






#### TEN MILE CREEK ACCESS TRACK - TAWENI RD

- 1) CLEARLY DEMARCATE THE PROPOSED BOUNDARY OF CLEARING.
- 2) INSTALL CONTROLS ON THE MAIN RAIL ALIGNMENT ACCORDING TO TYPICAL RAIL CORRIDOR SETOUT
- 3) WHERE CORRIDOR IS CONSTRAINED BY NEARBY CREEK REPLACE TOPSOIL BUND WITH SEDIMENT FENCE
- 4) DISCHARGE UPSLOPE PORTION OF RAIL CORRDIOR THROUGH ROCK FILTER DAM BEFORE IT REACHES THE CONSTRAINED AREA
- 5) GRADE ACCESS TRACK INSTALLING A TRAFFICABLE BUND AT THE TIE-IN POINTS TO THE MAIN ALIGNMENT
- 6) FORM TOPSOIL BUND (WINDROW) ON UPSLOPE SIDE OF TRACK (CLEAN WATER DIVERSION), ENSURING THIS BUND INTERCEPTS ANY INFLOW FROM THE EXISTING TABLE DRAIN BESIDE TAWENI ROAD
- 7) STABILISE BUNDS WITH SOIL BINDER ACCORDING TO THE SPECIFICATIONS PROVIDED ON SHEET A03
- 8) INSTALL EXCAVATED SEDIMENT TRAP OR ROCK FILTER DAM AT DISCHARGE POINT OF ACCESS TRACK
- 9) DIRECT RUNOFF FROM ANY ADDITIONAL MARGINAL AREAS TO SEDIMENT
- 10) INSTALL TEMPORARY CREEK CROSSINGS ACCORDING TO STANDARD DETAIL PROVIDED ON SHEET A05, OR SITE SPECIFIC DETAIL ON THIS PAGE IF PIPES CANNOT BE INSTALLED
- 11) MINIMISE THE EXTENT OF DISTURBANCE AT ALL TIMES, RESTRICTING STRIPPING TO AREAS OF ACTIVE WORKS.
- 12) IF <50% OF MORE THAN 20mm FORECAST REMOVE ANY LOOSE ROCK FROM CREEK INVERT, RETAIN ARMOURING OVER ANY DISTURBANCE TO MINIMISE SCOUR
- 13) RE-ESTABLISH GROUND COVER VIA PERMANENT MEANS (BALLAST ROCK OR LANDSCAPING) OR TEMPORARY (SOIL BINDER) AS SOON AS POSSIBLE AFTER THE COMPLETION OF WORKS IN SPECIFIC SECTIONS.

BASED ON RESULTS SOURCED FROM AUSTRALIAN RAINFALL AND RUNOFF (2016), WITH INPUT FROM THE NSW OFFICE OF ENVIRONMENT AND HERITAGE THE REGION CAN EXPECT APPROXIMATELY 30MM OF INITIAL LOSSES PRIOR TO STREAM FLOW. NOTE THAT THIS FIGURE CAN BE CONSIDERED GENERAL IN NATURE, WITH STATISTICS REPORTING A CONSIDERABLE STANDARD DEVIATION BETWEEN AREAS. THE FIGURE INDICATED DOES NOT CONSIDER SPECIFIC CATCHMENT CHARACTERISTICS REPORTING TO THE SITE AREA, WHICH MAY VARY THE RESULTS.

AS A RESULT, A CONSERVATIVE FORECAST TRIGGER OF 50% CHANCE OF GREATER THAN 20mm IS RECOMMENDED TO REMOVE ANY OBSTRUCTION TO NORMAL CREEK FLOW – IE. REMOVE THE ROCK CROSSING AND STABILISE ANY DISTURBANCE WITHIN THE FLOWPATH

## SEDIMENT FENCE WITH RETURNS (SOURCE: IECA 2008)





					_
В	AMENDED TO INCLUDE RAINFALL TRIGGER	TB	4/07/19		ı
A	ORIGINAL ISSUE	ТВ	7/06/19		
REVISION	DESCRIPTION	APPROVED BY	DATE	A3	

ISSUED FOR USE


TOPO GROUP PTY LTD
THIS DOCUMENT MAY NOT BE COPIED OF TRANSMITTED IN ANY FORM OR BY AN' MEANS IN PART OR IN WHOLE WITHOU THE WRITTEN CONSENT OF TOPO GROU
PTY LTD.

CODYDIGHT C


CLIENT	INLink		PROJECT INLAND RAIL - 1	PARKES TO NARROMINE	Ξ
DRAWN TB	DESIGNED TB	7/06/19	DRAWING TITLE EROSION AND S	EDIMENT CONTROL PLA	ΛN
RPEQ / SIGNATURE (IF REG	QUIRED)		]	DRAINAGE	
Bady	CPESC: 6374		PROJECT No 18-0101	DRAWING No E08	REVISION B

# TYPICAL INLINE CULVERT INSTALLATION METHODOLOGY

STAGE 1
CLEAN WATER ROUTED THROUGH SITE VIA EXISTING PIPE/S




STAGE 2
REDUNDANT PIPES REMOVED. NEW CULVERT AREA EXCAVATED. NO CLEAN WATER FLOW THROUGH REFER SPECIAL CONDITIONS



NEW CULVERTS AND INLET/OUTLETS INSTALLED AND COMPLETE.
CLEAN WATER CONVEYED THROUGH SITE VIA NEW STORMWATER
STAGE 3 IS NOT NECESSARY IF LANDSCAPING IS COMPLETED IMMEDIATELY AFTER STAGE 2 - IE. SURFACE TREATMENTS COMPLETED IN ACCORDANCE WITH THE

STAGE 3



#### SPECIAL CONDITIONS FOR STAGE 2

PRIOR TO REMOVAL OF EXISTING PIPES AND COMMENCING PERMANENT STORMWATER WORKS, COMPLETE A FORMALISED FORECAST BASED RISK ASSESSMENT TO ENSURE:

1) SIGNIFICANT RAINFALL (<50% OF MORE THAN 20mm) IS NOT EXPECTED DURING STAGE 2 WORKS

2) ADEQUATE MACHINERY AND MATERIALS ARE AVAILABLE TO TEMPORARILY STABILISE THE FLOW PATH AND SEPARATE SITE RUNOFF FROM CLEAN WATER SHOULD THE FORECAST CHANGE DURING STAGE 2 WORKS

3) FLOCCULANT/COAGULANT IS AVAILABLE TO DEWATER THE CULVERT EXCAVATION (ROCK FILTER DAMS SHOULD NOT BE USED FOR DEWATERING UNLESS UNDER NORMAL FLOW CONDITIONS)

BASED ON RESULTS SOURCED FROM AUSTRALIAN RAINFALL AND RUNOFF (2016), WITH INPUT FROM THE NSW OFFICE OF ENVIRONMENT AND HERITAGE THE REGION CAN EXPECT APPROXIMATELY 30MM OF INITIAL LOSSES PRIOR TO STREAM FLOW. NOTE THAT THIS FIGURE CAN BE CONSIDERED GENERAL IN NATURE, WITH STATISTICS REPORTING A CONSIDERABLE STANDARD DEVIATION BETWEEN AREAS. THE FIGURE INDICATED DOES NOT CONSIDER SPECIFIC CATCHMENT CHARACTERISTICS REPORTING TO THE SITE AREA, WHICH MAY VARY THE RESULTS.

AS A RESULT, A CONSERVATIVE FORECAST TRIGGER OF 50% CHANCE OF GREATER THAN 20mm HAS BEEN RECOMMENDED



D	PERMITS SKIPPING STAGE 3 IN FAVOUR OF LANDSCAPING TREATMENTS	TB	2/04/20		
С	REVISED TO ADDRESS CLIENT COMMENT	ТВ	20/09/19		
В	REVISED TO INCLUDE STAGING OPTION	ТВ	9/07/19		1 111
A	ORIGINAL ISSUE	TB	4/07/19		
REVISION	DESCRIPTION	APPROVED BY	DATE	A3	



TOPO GROUP PTY LTD
THIS DOCUMENT MAY NOT BE COPIED OF
TRANSMITTED IN ANY FORM OR BY AN
MEANS IN PART OR IN WHOLE WITHOU
THE WRITTEN CONSENT OF TOPO GROU
PTY LTD

COPYRIGHT (C)

CLIENT	INLink		INLAND RAIL - F	PARKES TO NARROMINE	
TB	DESIGNED TB	4/07/19		EDIMENT CONTROL PLA	.N
PEQ / SIGNATURE (IF REQ	UIRED)		I	DRAINAGE	
Beaty (	CPESC: 6374		PROJECT No 18-0101	DRAWING No E09	REVISION D

# TYPICAL INLINE CULVERT INSTALLATION NOTES

STAGE 1: RAIL CORRIDOR CLEARED, GRUBBED AND STRIPPED UP TO AND EXCLUDING THE EXISTING FLOW PATH. EXISTING CULVERTS TO REMAIN IN PLACE, WITH BALLAST USED TO FORM A STABILISED FLOW PATH. IF THE INLETS/OUTLETS ARE EXPOSED THEY WILL REQUIRE RE-STABILISATION USING TEMPORARY EROSION CONTROL (IE. GEOFABRIC WITH/WITHOUT BALLAST OR HEAVY SOIL BINDER APPLICATION). WHERE THE TEMPORARY ACCESS TRACK CROSSES THE FLOW PATH THE TRACK WILL BE STABILISED WITH BALLAST MATERIAL. WOAH BOYS SHALL BE CONSTRUCTED TO PREVENT RUNOFF FOLLOWING THE TRACK INTO THE SAG. ROCK FILTER DAMS ARE TO BE INSTALLED ON EITHER SIDE OF THE CLEAN FLOW-THROUGH TO TREAT WATER BEFORE ENTERING THE FLOW PATH.

STAGE 2: APPLIES TO INTERIM PERIOD WHILE OLD CULVERTS ARE REMOVED AND NEW CULVERTS INSTALLED. TEMPORARILY BLOCK POTENTIAL INFLOW BY EXTENDING STABILISED BUND ACROSS SAG ON UPSTREAM EXTENT OF DISTURBANCE. TEMPORARILY BLOCK OUTFLOW BY EXTENDING STABILISED BUND ACROSS SAG ON DOWNSTREAM EXTENT OF DISTURBANCE. DURING THIS STAGE THERE IS NO SEPARATE CLEAN AND DIRTY WATER, RUNOFF FROM THE ALIGNMENT IS ALLOWED TO REPORT TO THE SAG POINT WHERE IT IS CAPTURED WITHIN THE PIT EXCAVATED FOR CULVERT BASE-SLAB AND APRON CONSTRUCTION. AN ADDITIONAL ROCK FILTER

DAM IS INSTALLED AT THE DISCHARGE POINT TO PROVIDE A STABILISED OUTLET.

ANY RUNOFF CAPTURED WITHIN THE BASE SLAB EXCAVATION WILL BE TREATED AND TESTED PRIOR TO DEWATERING (REFER PRIMARY ESCP FOR WATER QUALITY OBJECTIVES AND TABLES ON THIS SHEET FOR FLOCCULANT/COAGULANT INFORMATION. BLOCKING OF INFLOW AND USING EXCAVATIONS FOR TREATMENT IS CONSIDERED APPROPRIATE ONLY FOR MINOR FLOW AND SUITABLE FOR WORKS DURING THE DRY SEASON. PRIOR TO REMOVAL OF EXISTING PIPES AND COMMENCING PERMANENT STORMWATER WORKS, COMPLETE A FORMALISED FORECAST BASED RISK ASSESSMENT (PROVIDED) TO ENSURE SIGNIFICANT RAINFALL (<50% OF MORE THAN 20mm) IS NOT EXPECTED DURING STAGE 2 WORKS, ADEQUATE MACHINERY AND MATERIALS ARE AVAILABLE TO TEMPORARILY STABILISE THE FLOW PATH AND SEPARATE SITE RUNOFF FROM CLEAN WATER SHOULD THE FORECAST CHANGE DURING STAGE 2 WORKS, AND FLOCCULANT/COAGULANT IS AVAILABLE TO DEWATER THE CULVERT

EXCAVATION (ROCK FILTER DAMS SHOULD NOT BE USED FOR DEWATERING UNLESS UNDER NORMAL FLOW CONDITIONS). IT IS RECOMMENDED THAT, WHEREVER POSSIBLE, CULVERTS BE CONSTRUCTED PROGRESSIVELY TO MINIMISE THE NUMBER OF CULVERTS CURRENTLY UNDERGOING STAGE 2 WORKS ALONG THE ALIGNMENT AT ANY ONE TIME. HOWEVER IT IS ALSO ADVISED THAT AS MANY STAGE 2 CONSTRUCTIONS BE COMPLETED DURING SEASONALLY LOW RAINFALL. TOTAL NUMBER ACCEPTABLE MUST BE BASED ON THE CONTRACTORS ASSESSMENT OF RISK AND RESOURCING (INCLUDING RAINFALL OUTLOOK).

STAGE 3: APPLIES AFTER THE CONSTRUCTION OF CULVERTS AND ASSOCIATED HEADWALLS/APRONS COMPLETED DURING STAGE 2. SEPARATE CLEAN AND DIRTY WATER FLOW PATHS ARE RE-ESTABLISHED, USING THE NEWLY COMPLETED CULVERTS AND APRONS AS A STABILISED FLOW-THROUGH, AND TEMPORARY BUNDS WITH ROCK FILTER DAMS TO CAPTURE AND TREAT RUNOFF OUTSIDE THE CLEAN WATER FLOW-PATH. CONSISTENT WITH STAGE 1, THE TEMPORARY ACCESS TRACK MUST BE STABILISED (BALLAST MATERIAL MAY BE USED) WHERE IT CROSSES THE FLOW PATH (WITH WOAH BOYS TO PREVENT CONCENTRATING RUNOFF TO THE SAG). ALTERNATIVELY, CONSTRUCTION TRAFFIC MAY BE ROUTED ALONG THE NEW FORMATION.

STAGE 3 IS NOT NECESSARY IF LANDSCAPING IS COMPLETED IMMEDIATELY AFTER STAGE 2 - IE. SURFACE TREATMENTS

## EXAMPLE RISK ASSESSMENT (TO BE COMPLETED, UPDATED AND REVIEWED BY PROJECT STAFF)

	Identify and list Hazards	List Current Risk Controls	Risk Rating	List Additional Controls (if any - where current controls are not adequately managing the level of risk)
1	Inflow from external catchment overwhelms upstream bund	Check rainfall forecast prior to commencing stage 2. Ensure <50% of more than 20mm forecast during Stage 2.	BMD INPUT	Provide adequate machinery and materials to return work area to Stage 1, or complete Stage 3 prior to rainfall. Include provision for temporary erosion control (ballast, geofabric and soil binder).
2	Site runoff overtops downstream bund	Check rainfall forecast prior to commencing stage 2. Ensure <50% of more than 20mm forecast during Stage Provide stabilised overflow (RFD)	HMB IMPET	Provide adequate machinery and materials to return work area to Stage 1, or complete Stage 3 prior to rainfall. Include provision for temporary erosion control (ballast, geofabric and soil binder).
3	Disturbance outside area reporting to sediment control	Establish exclusion zones in accordance with the CEMP	BWB INPLC	Add flagging in constrained "choke" points
4	Delays following rainfall with water pooled in excavations	Provide adequate pumps and flocculant/coagulant for dewatering following rainfall.	BMD IMPUT	Complete jar testing to select most effective product
5				
3				

Likelihood		С	onsequence		
	Insignificant	Minor	Moderate	Major	Severe
Almost Certain	Medium	High	Extreme	Extreme	Extreme
Likely	Medium	Medium	High	Extreme	Extreme
Possible	Low	Medium	Medium	High	Extreme
Unlikely	Low	Low	Medium	Medium	High
Rare	Low	Low	Low	Medium	Medium

COMPLETED IN ACCORDANCE WITH THE CONTRACT (SCOPE OF WORKS)

Extreme:	Notify Environmental Team. Cease works immediately.
High:	Notify Environmental Team to discuss proposed actions
Medium:	Notify Environmental Team. Proceed with works
Low	No action

## COAGULANTS AND FLOCCULANTS

Agent	Indicative dosage & form	Pros	Cons	Precautions
Gypsum (calcium sulphate)	300–600 kg/ML Powder	Readily available. Can be used in passive system. Little pH change. Potentially Low ecotoxicity	Slow acting. Poor solubility (hard to mix). Large quantities required.	Causes an increase in EC.
Calcium Chloride	250–1000 kg/ML Typically in flakes but can be supplied in liquid.	More soluble than gypsum. Can be used in passive system. Little pH change. Potentially Low ecotoxicity.	Generally slow acting.	Potentially large increase in EC.
Alum (aluminium sulphate)	50–150 kg/ML (powder) 100–250 L/ML (liquid) Liquid and powder form	High solubility, fast acting.	Likely to require pH buffering post treatment. No basicity and requires high levels of alkalinity to perform.	Causes a decrease in pH.  Potential ecotoxicity to aquatic organisms due to bioavailability at pH's < 5.
PAC (poly- aluminium chloride)	50–200 L/ML Liquid and powder form	High solubility, fast acting.  Low dose rates.  Can be used in both active and passive systems.  Higher basicity than Alum.	Can cause a decrease in pH. Lower basicity than ACH. Requires medium levels of alkalinity to perform.	Can cause a decrease in pH Potential ecotoxicity to aquatic organisms due to bioavailability at pH's < 5.

20–100 L/ML Liquid form only	High solubility, fast	Requires low levels	D-1		
Liquid form only			Potential ecotoxicity to		
	acting. Low dose rates.	of alkalinity to perform.	aquatic organisms due to bioavailability at pH's < 5.		
	Higher basicity than PAC and Alum.		p⊓ s < 5.		
	Little pH change.				
Product	Fast acting.	May need to be	An anionic biopolymer		
dependent	Large stable flocs.	with a coagulant. following the cationic biop			may be required following the use of a
	Completely biodegradable.		cationic biopolymer to neutralise any excess		
	Can be used in both active and passive systems.		so as to minimise potential ecotoxicity.		
Product	Can be used in both	Excess dosing with	High ecotoxicity risk		
dependent	active and passive systems.	result in potential ecotoxicity risk.	associated with the cationic form (poly DADMAC).		
			Low environmental risk with anionic PAMs		
d	lependent	Little pH change.  Product lependent  Fast acting.  Large stable flocs.  Completely biodegradable.  Can be used in both active and passive systems.  Product Large stable flocs.  Completely biodegradable.  Can be used in both active and passive active and passive	Little pH change.  Product		

#### Soil / water solution procedure:

- Step 1. Obtain a soil sample from representative soils to be exposed during the life-cycle of the sediment basin. Where multiple soil types are likely to be encountered within the life cycle of the basin, jar tests should be undertaken for the range of soil types.
- Step 2. Crush the soil (if dry) and shake through a 2 mm sleve to remove any coarse
- Step 3. Place approximately 100 grams of soil into 10 litres of water. Ensure the water has the same temperature as the expected water temperature within the sediment basin during the settling phase.
- Step 4. Stir rapidly until soil particles are suspended.
- Step 5 Leave solution for 10 minutes
- Step 6. Stir rapidly to resuspend any settled material
- Step 7. Decant into beakers for jar testing.

#### Jar testing procedure:

- Step 1. Fill the appropriate number of (matched) 1000 mL transparent beakers with well-mixed test water, using a 1000 mL graduate, Record starting pH, represents and furbidity.
- Step 2. Place the filled beakers on the gang stirrer, with the paddles positioned identically in each beaker.
- Step 3. Mix the beakers at 40–50 rpm for 30 seconds. Discontinue mixing until coagulant or flocculant addition is completed.
- Step 4. Leave the first beaker as a control, and add increasing dosages of the first coagulant/flocculant to subsequent beakers. Inject coagulant/flocculant solutions as quickly as possible, below the liquid level and about halfway between the stirrer shaft and beaker wall.
- Step 5. Increase the mixing speed to 100-125 rpm for 15-30 seconds (rapid mix).
- Step 6. Reduce the mixing to 40 rpm and continue the slow mix for up to 5 minutes Step 7. Turn the mixer off and allow settling to occur.
- Step 9. After settling for a period of time, note clarity and record on Floc Performance.

  Report. Record pH and turbidity.
- Step 9. Remove the jars from the gang stirrer, empty the contents and thoroughly clean the beakers.
- Step 10. Repeat the procedure as required for different chemicals, dose rates or spillwater mixtures.

Sometimes both a coagulant and flocculant are required to achieve the desired treatment efficiencies. In these situations, the coagulant should be tested first followed by the flocculant.

For all sediment basins, including Type A, B and D, a Floc Performance Report should be prepared to determine a suitable chemical and dose rate for the sediment basin. A report template is provided in this section. When a variety of soil properties are likely to enter a basin during its life cycle (e.g. subsoil and topsoil), testing should be completed for all soil types. A single floc report for multiple sediment basins on a site should only be undertaken when soil properties are uniform for all basins.

# Floc Performance Report

BASIN IDENTIFIC		
SITE / PROJECT:		
PREPARED BY:	 DATE:	************

Chemical name:		Soil descrip	otion:	
Dose rate:	0.00 Control			
Starting pH				
Starting turbidity				
Clarity <sup>(1)</sup> after 5 mins (mm)				
Clarity <sup>(1)</sup> after 15 mins (mm)				
Clarity <sup>(1)</sup> after 30 mins (mm)				
Clarity <sup>(1)</sup> after 60 mins (mm)				
Final pH				
Final turbidity				

Chemical name:	Soil descrip	Soil description:		
Dose rate:	0.00 Control			
Starting pH				
Starting turbidity				
Clarity <sup>[1]</sup> after 5 mins (mm)				
Clarity <sup>[3]</sup> after 15 mins (mm)				
Clarity <sup>(1)</sup> after 30 mins (mm)				
Clarity <sup>(1)</sup> after 60 mins (mm)				
Final pH				
Final turbidity				
Note:				

[1] For the purposes of a flor report, "clarity is defined as a level of furbidity that is likely to meet discharge requirements at a depth from the water level surface in the beaker. Clarity can be estimated visually or with the use of a unbidity meter.

## **ROCK FILTER DAM INSTALLATION NOTES**

REFER TO SHEET A04 FOR ROCK FILTER DAM SIZING. RFD DIMENSIONS WILL VARY, DEPENDING ON THE MINIMUM PONDING (SURFACE) AREA AND CONTRIBUTING CATCHMENT AREA. IT IS HEAVILY DEPENDENT ON VARYING STAGES OF EARTHWORKS, CURRENT SLOPE AND OTHER AREA AND TIME SPECIFIC CONDITIONS. HOWEVER AS A GENERAL GUIDE, A 0.5M HIGH RFD (TO WEIR INVERT) WITH MATCHING PERIMETER BUND ON A 1% SLOPE AND 500M2 CATCHMENT WILL ACHIEVE APPROXIMATELY 500M2 PONDING SURFACE AREA. INCREASING SLOPE WILL DECREASE THIS AREA. PRIOR TO INSTALLATION ASSESS THE ACTUAL CATCHMENT REPORTING AT THE TIME AND RAISE OR LOWER THE RFD TO ACHIEVE THE MINIMUM PONDING AREA.



В	PERMITS SKIPPING STAGE 3 IN FAVOUR OF LANDSCAPING TREATMENTS	TB	2/04/20	
A	ORIGINAL ISSUE	TB	20/09/19	
REVISION	DESCRIPTION	APPROVED BY	DATE	A3





COPYRIGHT ©
TOPO GROUP PTY LTD


THIS DOCUMENT MAY NOT BE COPIED OR
TRANSMITTED IN ANY FORM OR BY ANY
MEANS IN PART OR IN WHOLE WITHOUT
THE WRITTEN CONSENT OF TOPO GROUP
PTY LTD.


CLIENT	INLink		PROJECT INLAND RAIL - I	PARKES TO NARROMINE	:
DRAWN TB	DESIGNED TB	20/09/19	DRAWING TITLE  EDOCION AND C	EDIMENT CONTROL PLA	M
10	I D	20/09/19			TA .
RPEQ / SIGNATURE (IF REQ	UIRED)		I	DRAINAGE	
RA	CPESC: 6374		PROJECT No	DRAWING No	REVISION
e saily	JESC. 03/4		18-0101	E10	В

## TYPICAL ARRANGEMENTS













					_
					1
					İ
					ı
A	ORIGINAL ISSUE	TB	20/12/2018		İ
REVISION	DESCRIPTION	APPROVED BY	DATE	A3	


COPYRIGHT ©
TOPO GROUP PTY LTD
THIS DOCUMENT MAY NOT BE COPYRIGHT IN ANY FORM OF TRANSMITTED IN ANY FO


THIS DOCUMENT MAY NOT BE COPIED OR TRANSMITTED IN ANY FORM OR BY ANY MEANS IN PART OR IN WHOLE WITHOUT THE WRITTEN CONSENT OF TOPO GROUP PTY LTD.

CLIENT	INLink		PROJECT INLAND RAIL - 1	PARKES TO NARROMINI	Ε
DRAWN TB	DESIGNED TB	DATE 20/12/2018		EDIMENT CONTROL PLA	AN
RPEQ / SIGNATURE (IF RE	QUIRED)		LEVI	EL CROSSINGS	
Lading	CPESC 6374		PROJECT No 18-0101	DRAWING No FOO	REVE













							COPYRIGHT (C) TOPO GROUP PTY LTD	CLIENT	INLink	PROJECT INLAND RAIL - 1	PARKES TO NARROMI	IINE
							THIS DOCUMENT MAY NOT BE COPIED OR TRANSMITTED IN ANY FORM OR BY ANY	TB DESIG	TB DATE 20/12/2018		SEDIMENT CONTROL P	PLAN
•	A	ORIGINAL ISSUE	TB	20/12/2018	A3	<i>)  </i>	MEANS IN PART OR IN WHOLE WITHOUT THE WRITTEN CONSENT OF TOPO GROUP	RPEQ / SIGNATURE (IF REQUIRED)		PROJECT No	EL CROSSINGS DRAWING No	REVISION
	REVISION	DESCRIPTION	APPROVED BY	DATE			PTY LTD.	Eading	CPESC 6374	18-0101	F03	A






					COPYRIGHT (C) TOPO GROUP PTY LTD	CLIENT	INLink		PROJECT INLAND RAIL	- PARKES TO NARROMI	/INE
A	ORIGINAL ISSUE	ТВ	20/12/2018		THIS DOCUMENT MAY NOT BE COPIED OR TRANSMITTED IN ANY FORM OR BY ANY	TB	TB UIRED)	20/12/2018		SEDIMENT CONTROL P VEL CROSSINGS	PLAN
REVISION	DESCRIPTION	APPROVED BY	DATE	A3	THE WRITTEN CONSENT OF TOPO GROUP PTY LTD.	Badey	- CPESC 637	74	PROJECT No 18-0101	DRAWING No F04	REVISION A






						COPYRIGHT (C) TOPO GROUP PTY LTD	CLIENT	INLink		PROJECT INLAND RAIL	- PARKES TO NARRON	MINE
)	Δ.	ORIGINAL ISSUE	TR	20/12/2018		THIS DOCUMENT MAY NOT BE COPIED OR TRANSMITTED IN ANY FORM OR BY ANY	ТВ	TB	20/12/2018		SEDIMENT CONTROL	. PLAN
•	REVISION	DESCRIPTION	APPROVED BY	DATE	A3	MEANS IN PART OR IN WHOLE WITHOUT THE WRITTEN CONSENT OF TOPO GROUP PTY LTD.	Lader	— CPESC 63	374	PROJECT No 18-0101	DRAWING No F05	REVISION A







A ORIGINAL ISSUE  TB 20/12/2018  AS  ISSUED FOR USE  THIS DOCUMENT MAY NOT BE COPIED OR TRANSMITTED IN ANY FORM OR BY ANY MEANS IN PART OR IN WHOLE WITHOUT THE WRITTEN CONSENT OF TOPO GROUP  THE WRITTEN CONSENT OF TOPO GROUP  THE WRITTEN CONSENT OF TOPO GROUP  THE WRITTEN CONSENT OF TOPO GROUP  THE WRITTEN CONSENT OF TOPO GROUP  THE WRITTEN CONSENT OF TOPO GROUP  THE WRITTEN CONSENT OF TOPO GROUP  THE WRITTEN CONSENT OF TOPO GROUP  THE WRITTEN CONSENT OF TOPO GROUP  THE WRITTEN CONSENT OF TOPO GROUP  THE WRITTEN CONSENT OF TOPO GROUP  THE WRITTEN CONSENT OF TOPO GROUP  THE WRITTEN CONSENT OF TOPO GROUP  THE WRITTEN CONSENT OF TOPO GROUP							COPYRIGHT © TOPO GROUP PTY LTD	CLIENT	INLink		PROJECT INLAND RAIL - P	ARKES TO NARRON	MINE
A3    MEANS IN PART ON END WHICH WHICH WHICH WHICH WHICH WHICH HE PROJECT NO BRAWNG NO RELEASE OF THE WRITTEN CONSENT OF TOPO GROUP	•						THIS DOCUMENT MAY NOT BE COPIED OR TRANSMITTED IN ANY FORM OR BY ANY	TB	ТВ		EROSION AND SE		. PLAN
	•	A REVISION	DESCRIPTION	APPROVED BY	20/12/2018 DATE	A3	MEANS IN PART OR IN WHOLE WITHOUT			6374		DRAWING No	REVISION A






							COPYRIGHT (C) TOPO GROUP PTY LTD	CLIENT	INLink		PROJECT INLAND RAIL -	PARKES TO NARROM	IINE
		ONORAL EGUE	TD	00/40/0040		ISSUED FOR USE	THIS DOCUMENT MAY NOT BE COPIED OR TRANSMITTED IN ANY FORM OR BY ANY	TB  RPEQ / SIGNATURE (IF RI	DESIGNED TB	20/12/2018		SEDIMENT CONTROL F EL CROSSINGS	PLAN
•	REVISION	DESCRIPTION	APPROVED BY	20/12/2018 DATE	А3		MEANS IN PART OR IN WHOLE WITHOUT THE WRITTEN CONSENT OF TOPO GROUP PTY LTD.	RPEQ/SIGNATURE (IF RI	CPESC	6374	PROJECT No 18-0101	DRAWING No F07	REVISION A








						COPYRIGHT (C) TOPO GROUP PTY LTD	CLIENT	INLink		PROJECT INLAND RAII	PARKES TO NARROM	/INE
A	ORIGINAL ISSUE	TB	20/12/2018		ISSUED FOR USE	THIS DOCUMENT MAY NOT BE COPIED OR TRANSMITTED IN ANY FORM OR BY ANY	TB  RPEQ / SIGNATURE (	DESIGNED TB	20/12/2018		O SEDIMENT CONTROL F EVEL CROSSINGS	PLAN
REVISION	DESCRIPTION	APPROVED BY	DATE	A3		THE WRITTEN CONSENT OF TOPO GROUP PTY LTD.	East	CPESC: 6374	l	PROJECT No 18-0101	DRAWING No F10	REVISION A






							COPYRIGHT © TOPO GROUP PTY LTD	CLIENT	INLink		PROJECT INLAND RAJ	IL - PARKES TO NARRON	OMINE
)	Δ.	ORIGINAL ISSUE	TD	90/19/9019		ISSUED FOR USE	THIS DOCUMENT MAY NOT BE COPIED OR TRANSMITTED IN ANY FORM OR BY ANY	TB  RPEO / SIGNATURE (IF R	DESIGNED TB	20/12/2018		ND SEDIMENT CONTROL EVEL CROSSINGS	L PLAN
•	REVISION		APPROVED BY	20/12/2018 DATE	A3		MEANS IN PART OR IN WHOLE WITHOUT THE WRITTEN CONSENT OF TOPO GROUP PTY LTD.	Baday	CPESC: 6374		PROJECT No 18-0101	DRAWING No F11	REVISION A






							COPYRIGHT © TOPO GROUP PTY LTD	CLIENT	INLink		PROJECT INLAND RAIL -	PARKES TO NARROM	MINE
•							THIS DOCUMENT MAY NOT BE COPIED OR TRANSMITTED IN ANY FORM OR BY ANY	DRAWN TB	DESIGNED TB	20/12/2018		SEDIMENT CONTROL I	PLAN
•	A	ORIGINAL ISSUE	TB	20/12/2018	A3	<i>   </i>		RPEQ / SIGNATURE (II	6		LEVI PROJECT No	EL CROSSINGS  DRAWING No	REVISION
	REVISION	DESCRIPTION	APPROVED BY	DATE			PTY LTD.	Early	CPESC: 6374		18-0101	F12	A






						COPYRIGHT C TOPO GROUP PTY LTD	CLIENT	INLink		PROJECT INLAND RAIL -	PARKES TO NARROMI	.NE
A	ORIGNAL ISSUE	ТВ	20/12/2018		ISSUED FOR USE	THIS DOCUMENT MAY NOT BE COPIED OR TRANSMITTED IN ANY FORM OR BY ANY MEANS IN PART OR IN WHOLE WITHOUT	DRAWN TB RPEQ / SIGNATURE (I	DESIGNED TB	20/12/2018		SEDIMENT CONTROL P. EL CROSSINGS	PLAN
REVISION	DESCRIPTION	APPROVED BY	DATE	A3		THE WRITTEN CONSENT OF TOPO GROUP PTY LTD.	East	CPESC: 6374		PROJECT No 18-0101	DRAWING No F13	REVISION A






						COPYRIGHT (C) TOPO GROUP PTY LTD	CLIENT	INLink		PROJECT INLAND RAIL	- PARKES TO NARROM	/INE
A	ORIGINAL ISSUE	TB	20/12/2018		ISSUED FOR USE	THIS DOCUMENT MAY NOT BE COPIED OR TRANSMITTED IN ANY FORM OR BY ANY	TB  RPEQ / SIGNATURE (I	DESIGNED TB	20/12/2018		SEDIMENT CONTROL I VEL CROSSINGS	PLAN
REVISION	DESCRIPTION	APPROVED BY	DATE	A3		THE WRITTEN CONSENT OF TOPO GROUP PTY LTD.	Butte	CPESC: 6374		PROJECT No 18-0101	DRAWING No F14	REVISION A






							COPYRIGHT © TOPO GROUP PTY LTD	CLIENT	INLink		PROJECT INLAND RAIL	- PARKES TO NARRON	MINE
						ISSUED FOR USE	THIS DOCUMENT MAY NOT BE COPIED OR TRANSMITTED IN ANY FORM OR BY ANY	DRAWN TB	DESIGNED TB	DATE 20/12/2018		SEDIMENT CONTROL	L PLAN
•	A	ORIGINAL ISSUE	ТВ	20/12/2018	A 2		MEANS IN PART OR IN WHOLE WITHOUT	RPEQ / SIGNATURE (		•		VEL CROSSINGS	
	REVISION	DESCRIPTION	APPROVED BY	DATE	A3		THE WRITTEN CONSENT OF TOPO GROUP PTY LTD.	Beatle	CPESC: 6374	l	PROJECT No 18-0101	DRAWING No F15	REVISION A







						COPYRIGHT (C) TOPO GROUP PTY LTD	CLIENT	INLink		PROJECT INLAND RAII	L - PARKES TO NARRON	MINE
<b>)</b>						THIS DOCUMENT MAY NOT BE COPIED OR TRANSMITTED IN ANY FORM OR BY ANY	TB	TB	20/12/2018		D SEDIMENT CONTROL EVEL CROSSINGS	_ PLAN
•	A REVISION	DESCRIPTION	APPROVED BY	20/12/2018 DATE	A3	MEANS IN PART OR IN WHOLE WITHOUT THE WRITTEN CONSENT OF TOPO GROUP PTY LTD.	RPEQ / SIGNATURE (IF RE	CPESC: 6374		PROJECT No 18-0101	DRAWING No F16	REVISION A
	REVISION	DESCRIPTION	MIROVEDEI	DATE		FII LID.				10-0101	110	А






							COPYRIGHT (C) TOPO GROUP PTY LTD	CLIENT	INLink		PROJECT INLAND RAIL -	PARKES TO NARROMI	IINE
	Δ	ORIGINAL ISSUE	TR	20/12/2018		SSUED FOR USE	THIS DOCUMENT MAY NOT BE COPIED OR TRANSMITTED IN ANY FORM OR BY ANY	TB  RPEO/SIGNATURE (I	DESIGNED TB	20/12/2018		SEDIMENT CONTROL P EL CROSSINGS	PLAN
*	REVISION		APPROVED BY	DATE	A3		MEANS IN PART OR IN WHOLE WITHOUT THE WRITTEN CONSENT OF TOPO GROUP PTY LTD.	Beatle	CPESC: 6374		PROJECT No 18-0101	DRAWING No F17	REVISION A







							COPYRIGHT © TOPO GROUP PTY LTD	CLIENT	INLink		INLAND RAIL - 1	PARKES TO NARROMI	IINE
							THIS DOCUMENT MAY NOT BE COPIED OR	DRAWN TB	DESIGNED TB	9/7/2019	DRAWING TITLE  EROSION AND S	SEDIMENT CONTROL P	PLAN
)_	A	ORIGINAL ISSUE	TB	9/7/2019		ISSUED FOR USE	TRANSMITTED IN ANY FORM OR BY ANY MEANS IN PART OR IN WHOLE WITHOUT	RPEQ / SIGNATURE (IF REQUI	IRED)	0/1/2010		EL CROSSINGS	
	REVISION	DESCRIPTION	APPROVED BY	DATE	A3		THE WRITTEN CONSENT OF TOPO GROUP PTY LTD.	Bally	CPESC: 6374		PROJECT No 18-0101	DRAWING No F18	REVISION A





					SCALE 1: 4000	ISSUED FOR USE	COPYRIGHT (C) TOPO GROUP PTY LTD  THIS DOCUMENT MAY NOT BE COPIED OR	DRAWN TB	D
•	A	ORIGINAL ISSUE	ТВ	11/01/2019		BSCLD FOR USE	MEANS IN PART OR IN WHOLE WITHOUT	RPEQ / SIGNATURE (IF REC	ŽUII
	REVISION	DESCRIPTION	APPROVED BY	DATE	A3		THE WRITTEN CONSENT OF TOPO GROUP PTY LTD.		(


11/01/2019

CPESC: 6374

EROSION AND SEDIMENT CONTROL PLAN SIDINGS


18-0101

# GOONUMBLA SIDING - EARTHWORKS







						COPYRIGHT © TOPO GROUP PTY LTD	CLIENT	INLink		PROJECT INLAND RAI	L - PARKES TO NARRO	MINE
<b>,</b>						THIS DOCUMENT MAY NOT BE COPIED OR TRANSMITTED IN ANY FORM OR BY ANY	TB	DESIGNED TB	11/01/2019	DRAWING TITLE EROSION AN	D SEDIMENT CONTROL	L PLAN
•	A	ORIGINAL ISSUE  DESCRIPTION	TB APPROVED BY	11/01/2019 DATE	A3	MEANS IN PART OR IN WHOLE WITHOUT THE WRITTEN CONSENT OF TOPO GROUP PTY LTD.	RPEQ / SIGNATURE (IF RE	QUIRED)  CPESC: 6374		PROJECT No 18-0101	SIDINGS  DRAWING No  G01	REVISION







						COPYRIGHT © TOPO GROUP PTY LTD	CLIENT	INLink	INLAND RAIL -	- PARKES TO NARROMIN	îne
					ISSUED FOR USE	THIS DOCUMENT MAY NOT BE COPIED OR TRANSMITTED IN ANY FORM OR BY ANY	TB DES	TB DATE 11/01/2019	DRAWING TITLE EROSION AND	SEDIMENT CONTROL P	'LAN
•	A	ORIGINAL ISSUE	TB 11/01/2019	A 2		MEANS IN PART OR IN WHOLE WITHOUT	RPEQ / SIGNATURE (IF REQUIRE	(D)	1	SIDINGS	
	REVISION	DESCRIPTION	APPROVED BY DATE	A3		THE WRITTEN CONSENT OF TOPO GROUP PTY LTD.	Cl	PESC: 6374	PROJECT No 18-0101	DRAWING No G02	REVISION A











# PEAK HILL SIDING






ſ						COPYRIGHT (C) TOPO GROUP PTY LTD	CLIENT	INLink		INLAND RAIL - PARKES TO NARROMINE		
t						THIS DOCUMENT MAY NOT BE COPIED OR TRANSMITTED IN ANY FORM OR BY ANY	TB	TB	11/01/2019	DRAWING TITLE EROSION AND S	SEDIMENT CONTROL P	PLAN
	A	ORIGINAL ISSUE	TB	11/01/2019	A 9	 MEANS IN PART OR IN WHOLE WITHOUT	RPEQ / SIGNATURE (IF REQUIRED)			SIDINGS		
	REVISION	DESCRIPTION	PPROVED BY	DATE	A3	THE WRITTEN CONSENT OF TOPO GROUP PTY LTD.		CPESC: 637	74	PROJECT No 18-0101	DRAWING No G06	REVISION A





							COPYRIGHT (C) TOPO GROUP PTY LTD		INLink		INLAND RAIL -	PARKES TO NARROMIN	NE
	В	ADDED CORADGERY AF	TB	01/02/19		ISSUED FOR USE	THIS DOCUMENT MAY NOT BE COPIED OR	DRAWN TB	DESIGNED TB	11/01/2019	EROSION AND	SEDIMENT CONTROL PL	LAN
•	A	ORIGINAL ISSUE	TB	11/01/2019			MEANS IN PART OR IN WHOLE WITHOUT	RPEQ / SIGNATURE (I	F REQUIRED)			SIDINGS	
	REVISION	DESCRIPTION	APPROVED BY	DATE	A3		THE WRITTEN CONSENT OF TOPO GROUP PTY LTD.		CPESC: 6374		PROJECT No 18-0101	DRAWING No G07	REVISION B



	Catchment Area (Ha)	R (80 <sup>th</sup> % <sub>ile</sub> 5-day) (mm)	Runoff Coefficient (Cv)	Settling Zone Vol. (Vset) (m³)	Sediment Storage Vol (Vstor) (m <sup>3</sup> )	Total Volume (m³)
Goonumbla Siding	1.5	22.8	0.7	239	5	244
Alectown West Siding	1.1	22.8	0.7	176	3	179

0.7

22.8

80th percentile 5 day rainfall depth adopted for Dubbo, considered conservative for entire site with increased IFD data observed in the north.

<b>SPILLWAY</b>	SIZING

Wyanga Siding


SEDIMENT BASIN SIZING

	Flo	W		We	eir and Chute		Dissipater					
	Q <sub>10</sub> (m <sup>3</sup> /s)	V (m/s)	Depth* (m)	Base Width (m)	Side Slope	Lining	Rock Size D <sub>50</sub> (mm)	Width 1 (m)	Width 2 (m)	Length (m)		
Goonumbla Siding	0.23	0.72	0.50	2	2	50mm D50 Rock	100	4.4	4.4	1.0		
Alectown West Siding	0.18	0.67	0.50	2	2	50mm D50 Rock	100	4.3	4.3	1.0		
Wyanga Siding	0.84	0.88	0.50	5	2	50mm D50 Rock	100	7.5	7.5	1.0		

1005

21

1026



TYPE D SEDIMENT BASIN - PROFILE (TYPICAL)

# **SEDIMENT BASIN - MATERIALS**

EARTH FILL: CLEAN SOIL WITH EMERSON CLASS 2(1), 3, 4, OR 5, AND FREE OF ROOTS, WOODY VEGETATION, ROCKS AND OTHER UNSUITABLE MATERIAL. SOIL WITH EMERSON CLASS 4 AND 5 MAY NOT BE SUITABLE DEPENDING ON PARTICLE SIZE DISTRIBUTION AND DEGREE OF DISPERSION. CLASS 2(1) SHOULD ONLY BE USED UPON RECOMMENDATION FROM GEOTECHNICAL SPECIALIST. THIS SPECIFICATION MAYBE REPLACED BY AN EQUIVALENT STANDARD BASED ON THE EXCHANGEABLE SODIUM PERCENTAGE.

RISER PIPE: MINIMUM 250mm DIAMETER:

SPILLWAY ROCK: HARD, ANGULAR, DURABLE, WEATHER RESISTANT AND EVENLY GRADED ROCK WITH 50% BY WEIGHT LARGER THAN THE SPECIFIED NOMINAL (d50) ROCK SIZE. LARGE ROCK SHOULD DOMINATE, WITH SUFFICIENT SMALL ROCK TO FILL THE VOIDS BETWEEN THE LARGEST ROCK SIZE SHOULD BE NO LARGER THAN 1.5 TIMES THE NOMINAL ROCK SIZE. THE SPECIFIC GRAVITY SHOULD BE AT LEAST 2.5.

GEOTEXTILE FABRIC: HEAVY-DUTY, NEEDLE-PUNCHED, NON-WOVEN FILTER CLOTH, MINIMUM 'BIDIM' A24 OR EQUIVALENT.

### **SEDIMENT BASIN - CONSTRUCTION**

- 1. NOTWITHSTANDING ANY DESCRIPTION CONTAINED WITHIN THE APPROVED PLANS OR SPECIFICATIONS, THE CONTRACTOR SHALL BE RESPONSIBLE FOR SATISFYING THEMSELVES AS TO THE NATURE AND EXTENT OF THE SPECIFIED WORKS AND THE PHYSICAL AND LEGAL CONDITIONS UNDER WHICH THE WORKS WILL BE CARRIED OUT. THIS SHALL INCLUDE MEANS OF ACCESS, EXTENT OF CLEARING, NATURE OF MATERIAL TO BE EXCAVATED, TYPE AND SIZE OF MECHANICAL PLANT REQUIRED, LOCATION AND SUITABILITY OF WATER SUPPLY FOR CONSTRUCTION AND TESTING PURPOSES, AND ANY OTHER LIKE MATTERS AFFECTING THE CONSTRUCTION OF THE WORKS.
- 2. REFER TO APPROVED PLANS FOR LOCATION, DIMENSIONS, AND CONSTRUCTION DETAILS. IF THERE ARE OUESTIONS OR PROBLEMS WITH THE LOCATION, DIMENSIONS, OR METHOD OF INSTALLATION, CONTACT THE ENGINEER OR RESPONSIBLE ON-SITE OFFICER FOR ASSISTANCE.
- 3. BEFORE STARTING ANY CLEARING OR CONSTRUCTION, ENSURE ALL THE NECESSARY MATERIALS AND COMPONENTS ARE ON THE SITE TO AVOID DELAYS IN COMPLETING THE POND ONCE WORKS BEGIN.
- 4. INSTALL REQUIRED SHORT-TERM SEDIMENT CONTROL MEASURES DOWNSTREAM OF THE PROPOSED EARTHWORKS TO CONTROL SEDIMENT RUNOFF DURING CONSTRUCTION OF THE BASIN.

- 5. THE AREA TO BE COVERED BY THE EMBANKMENT, BORROW PITS AND INCIDENTAL WORKS. TOGETHER WITH AN AREA EXTENDING BEYOND THE LIMITS OF EACH FOR A DISTANCE NOT EXCEEDING FIVE (5) METRES ALL AROUND MUST BE CLEARED OF ALL TREES, SCRUB, STUMPS, ROOTS, DEAD TIMBER AND RUBBISH AND DISPOSED OF IN A SUITABLE MANNER. DELAY CLEARING THE MAIN POND AREA UNTIL THE EMBANKMENT IS COMPLETE.
- 6. ENSURE ALL HOLES MADE BY GRUBBING WITHIN THE EMBANKMENT FOOTPRINT ARE FILLED WITH SOUND MATERIAL, ADEQUATELY COMPACTED, AND FINISHED FLUSH WITH THE NATURAL SURFACE.
- 7. BEFORE CONSTRUCTION OF THE CUT-OFF TRENCH OR ANY ANCILLARY WORKS WITHIN THE EMBANKMENT FOOTPRINT, ALL GRASS GROWTH AND TOPSOIL MUST BE REMOVED FROM THE AREA TO BE OCCUPIED BY THE EMBANKMENT AND MUST BE DEPOSITED CLEAR OF THIS AREA AND RESERVED FOR TOPDRESSING THE COMPLETING THE EMBANKMENT.
- 8. EXCAVATE A CUT-OFF TRENCH ALONG THE CENTRE LINE OF THE EARTH FILL EMBANKMENT. CUT THE TRENCH TO STABLE SOIL MATERIAL, BUT IN NO CASE MAKE IT LESS THAN 600mm DEEP. THE CUT-OFF TRENCH MUST EXTEND INTO BOTH ABUTMENTS TO AT LEAST THE ELEVATION OF THE RISER PIPE CREST. MAKE THE MINIMUM BOTTOM WIDTH

- WIDE ENOUGH TO PERMIT OPERATION OF EXCAVATION AND COMPACTION EQUIPMENT, BUT IN NO CASE LESS THAN 600mm, MAKE THE SIDE SLOPES OF THE TRENCH NO STEEPER THAN 1:1 (H:V).
- 9, ENSURE ALL WATER, LOOSE SOIL, AND ROCK ARE REMOVED FROM THE TRENCH BEFORE BACKFILLING COMMENCES. THE CUT-OFF TRENCH MUST BE BACKFILLED WITH SELECTED EARTH-FILL OF THE TYPE SPECIFIED FOR THE EMBANKMENT, AND THIS SOIL MUST HAVE A MOISTURE CONTENT AND DEGREE OF COMPACTION THE SAME AS THAT SPECIFIED FOR THE SELECTED CORE ZONE.
- 10. MATERIAL EXCAVATED FROM THE CUT-OFF TRENCH MAY BE USED IN CONSTRUCTION OF THE EMBANKMENT PROVIDED IT IS SUITABLE AND IT IS PLACED IN THE CORRECT ZONE ACCORDING TO ITS CLASSIFICATION.

ISSUED FOR USE

ТОРО


A	ORIGINAL ISSUE	TB	11/01/2019	
REVISION	DESCRIPTION	APPROVED BY	DATE	A3

COPYRIGHT © TOPO GROUP PTY LTD

THIS DOCUMENT MAY NOT BE COPIED OR TRANSMITTED IN ANY FORM OR BY ANY MEANS IN PART OR IN WHOLE WITHOUT THE WRITTEN CONSENT OF TOPO GROUP PTY LTD.

LIENT	INLink		INLAND RAIL - PARKES TO NARROMINE						
TB	DESIGNED TB	11/01/2019		EDIMENT CONTROL PLA	.N				
PEQ / SIGNATURE (IF REC	(UIRED)			SIDINGS					
	CPESC: 6374		PROJECT No 18-0101	DRAWING No G09	REVISION A				

### **SPILLWAY**



#### **SEDIMENT BASIN - SPILLWAY**


- 21. THE SPILLWAY MUST BE EXCAVATED AS SHOWN ON THE PLANS, AND THE EXCAVATED MATERIAL IF CLASSIFIED AS SUITABLE, MUST BE USED IN THE EMBANKMENT, AND IF NOT SUITABLE IT MUST BE DISPOSED OF INTO
- 22. ENSURE EXCAVATED DIMENSIONS ALLOW ADEQUATE BOXING-OUT SUCH THAT THE SPECIFIED ELEVATIONS, GRADES, CHUTE WIDTH, AND ENTRANCE AND EXIT SLOPES FOR THE EMERGENCY SPILLWAY WILL BE ACHIEVED AFTER PLACEMENT OF THE ROCK. OR OTHER SCOUR PROTECTION MEASURES AS SPECIFIED IN THE PLANS.
- 23. PLACE SPECIFIED SCOUR PROTECTION MEASURES ON THE EMERGENCY SPILLWAY. ENSURE THE FINISHED GRADE BLENDS WITH THE SURROUNDING AREA TO ALLOW A SMOOTH FLOW TRANSITION FROM SPILLWAY TO DOWNSTREAM CHANNEL.
- 24. IF A SYNTHETIC FILTER FABRIC UNDERLAY IS SPECIFIED, PLACE THE FILTER FABRIC DIRECTLY ON THE PREPARED FOUNDATION. IF MORE THAN ONE SHEET OF FILTER FABRIC IS REQUIRED, OVERLAP THE EDGES BY AT LEAST 300mm AND PLACE ANCHOR PINS AT MINIMUM 1m SPACING ALONG THE OVERLAP, BURY THE UPSTREAM END OF THE FABRIC A MINIMUM 300mm BELOW GROUND AND WHERE NECESSARY, BURY THE LOWER END OF THE FABRIC OR OVERLAP A MINIMUM 300mm OVER THE NEXT DOWNSTREAM SECTION AS REQUIRED. ENSURE THE FILTER FABRIC EXTENDS AT LEAST 1000mm UPSTREAM OF THE SPILLWAY CREST.
- 25 TAKE CARE NOT TO DAMAGE THE FABRIC DURING OR AFTER PLACEMENT. IF DAMAGE. OCCURS, REMOVE THE ROCK AND REPAIR THE SHEET BY ADDING ANOTHER LAYER OF FABRIC WITH A MINIMUM OVERLAP OF 300mm AROUND THE DAMAGED AREA. IF EXTENSIVE DAMAGE IS SUSPECTED, REMOVE AND REPLACE THE ENTIRE SHEET.
- 26. WHERE LARGE ROCK IS USED, OR MACHINE PLACEMENT IS DIFFICULT, A MINIMUM 100mm LAYER OF FINE GRAVEL, AGGREGATE, OR SAND MAY BE NEEDED TO


- 27 PLACEMENT OF ROCK SHOULD FOLLOW IMMEDIATELY AFTER PLACEMENT OF THE FILTER FABRIC, PLACE ROCK SO THAT IT FORMS A DENSE, WELL-GRADED MASS OF ROCK WITH A MINIMUM OF VOIDS. THE DESIRED DISTRIBUTION OF ROCK THROUGHOUT THE MASS MAY BE OBTAINED. BY SELECTIVE LOADING AT THE QUARRY AND CONTROLLED DUMPING DURING FINAL
- 28. THE FINISHED SLOPE SHOULD BE FREE OF POCKETS OF SMALL ROCK OR CLUSTERS OF LARGE ROCKS, HAND PLACING MAY BE NECESSARY TO ACHIEVE THE PROPER DISTRIBUTION OF ROCK SIZES TO PRODUCE A RELATIVELY SMOOTH, UNIFORM SURFACE. THE FINISHED GRADE OF THE ROCK SHOULD BLEND WITH THE SURROUNDING AREA, NO. OVERFALL OR PROTRUSION OF ROCK SHOULD BE APPARENT
- 29 ENSURE THAT THE FINAL ARRANGEMENT OF THE SPILLWAY CREST WILL NOT PROMOTE EXCESSIVE FLOW THROUGH THE ROCK SUCH THAT THE WATER CAN BE RETAINED WITHIN THE SETTLING BASIN AN ELEVATION NO LESS THAN 50mm ABOVE OR BELOW THE NOMINATED SPILLWAY CREST ELEVATION. ESTABLISHMENT OF SETTLING POND:
- 30. THE AREA TO BE COVERED BY THE STORED WATER OUTSIDE THE LIMITS OF THE BORROW PITS MUST BE CLEARED OF ALL SCRUB AND RUBBISH TREES MUST BE CUT. DOWN STUMP HIGH AND REMOVED FROM THE IMMEDIATE VICINITY OF THE WORK
- 31. ESTABLISH ALL REQUIRED INFLOW CHUTES AND INLET BAFFLES, IF SPECIFIED, TO ENABLE WATER TO DISCHARGE INTO THE BASIN IN A MANNER THAT WILL NOT CAUSE SOIL EROSION OR THE RE-SUSPENSION OF SETTLED
- 32. INSTALL A SEDIMENT STORAGE LEVEL MARKER POST WITH A CROSS MEMBER SET JUST BELOW THE TOP OF THE SEDIMENT STORAGE ZONE (AS SPECIFIED ON THE APPROVED PLANS). USE AT LEAST A 75mm WIDE POST FIRMLY SET INTO THE BASIN

- 1. INSPECT THE SEDIMENT BASIN DURING THE FOLLOWING PERIODS:
- (i) DURING CONSTRUCTION TO DETERMINE WHETHER MACHINERY, FALLING TREES, OR CONSTRUCTION ACTIVITY HAS DAMAGED ANY COMPONENTS OF THE SEDIMENT BASIN. IF DAMAGE HAS OCCURRED, REPAIR IT.
- (ii) AFTER EACH RUNGER EVENT. INSPECT THE EROSION DAMAGE AT FLOW ENTRY AND EXIT POINTS. IF DAMAGE HAS OCCURRED, MAKE THE NECESSARY REPAIRS.
- (iii) AT LEAST WEEKLY DURING THE NOMINATED WET SEASON (IF ANY) OTHERWISE AT LEAST FORTNIGHTLY.
- (iv) PRIOR TO, AND IMMEDIATELY AFTER, PERIODS OF STOP WORK' OR SITE
- 2. CLEAN OUT ACCUMULATED SEDIMENT WHEN IT REACHES THE MARKER BOARD/POST AND RESTORE THE ORIGINAL STORAGE VOLUME, PLACE SEDIMENT IN A DISPOSAL AREA OR, IF APPROPRIATE, MIX WITH DRY SOIL ON THE SITE.
- 3. DO NOT DISPOSE OF SEDIMENT IN A MANNER THAT WILL CREATE AN EROSION OR POLLUTION HAZARD
- 4. CHECK ALL VISIBLE PIPE CONNECTIONS FOR LEAKS, AND REPAIR AS NECESSARY.
- 5. CHECK ALL EMBANKMENTS FOR EXCESSIVE SETTLEMENT, SLUMPING OF THE SLOPES OR PIPING BETWEEN THE CONDUIT AND THE EMBANKMENT, MAKE ALL NECESSARY
- 6. REMOVE ALL TRASH AND OTHER DEBRIS FROM THE BASIN AND RISER.
- 7. SUBMERGED INFLOW PIPES MUST BE INSPECTED AND DE-SILTED (AS REQUIRED) AFTER EACH INFLOW EVENT.

- 1. WHEN GRADING AND CONSTRUCTION IN THE DRAINAGE AREA ABOVE A TEMPORARY SEDIMENT BASIN IS COMPLETED AND THE STABILISED, THE BASIN MUST BE REMOVED PERMANENT STORMWATER DRAINAGE
- 3. ALL WATER AND SEDIMENT MUST BE REMOVED FROM THE BASIN PRIOR TO THE DAM'S REMOVAL DISPOSE OF SEDIMENT AND WATER IN A MANNER THAT WILL NOT CREATE AN EROSION OR POLLUTION HAZARD
- GRADE, THEN SMOOTH, COMPACT, AND STABILISE AND/OR REVEGETATE AS REQUIRED TO ESTABLISH A STABLE LAND SURFACE.

## **DISSIPATER**






#### 2. BEFORE STARTING ANY MAINTENANCE WORK ON THE BASIN OR SPILLWAY, INSTALL ALL NECESSARY SHORT-TERM SEDIMENT CONTROL MEASURES DOWNSTREAM OF THE SEDIMENT BASIN.

AND THE BASIN AREA STABILISED

4. BRING THE DISTURBED AREA TO A PROPER



						COPYRIGHT © TOPO GROUP PTY LTD	CLIENT	INLink		PROJECT INLAND RAII	L - PARKES TO NARROM	MINE
					ISSUED FOR USE	THIS DOCUMENT MAY NOT BE COPIED OR	DRAWN TB	DESIGNED TB	11/01/2019	DRAWING TITLE EROSION ANI	D SEDIMENT CONTROL	. PLAN
A	ORIGINAL ISSUE	ТВ	11/01/2019			MEANS IN PART OR IN WHOLE WITHOUT	RPEQ / SIGNATURE (IF	REQUIRED)	1		SIDINGS	
REVISION	DESCRIPTION	APPROVED BY	DATE	A3		THE WRITTEN CONSENT OF TOPO GROUP PTY LTD.		CPESC: 637	4	PROJECT No 18-0101	DRAWING No G10	REVISION A



### TEMPORARY STOCKPILES


- Located at least 5 m away from roads, existing rail corridors, channelised flow, sensitive vegetation
- $\bullet$  Not located within the 20-year flood zone for defined water courses or within 20m of defined drainage channels
- If the material is not being worked with must be stabilised (within 3 months)
- An earth bank is to be installed on the upslope and a sediment fence is to be installed on the downslope.


# PERMANENT STOCKPILES


- Located within the existing rail corridor
- At least 50 metres from any watercourse or culvert or where the rail formation is predicted to be overtopped during a flood event
- At least 500 metres from any residence
- Outside the line of sight of drivers approaching level crossings
- Outside the drip lines of trees located on private property
- Maximum height must not exceed the top height of the upgraded rail line
- Not result in the clearing or covering of native vegetation beyond that described in the EIS and Submissions Report
- Not result in heritage impacts beyond that described in the EIS and Submissions Report
- Not result in additional changes to the upstream flooding regime beyond those described in the EIS and Submissions Report
- · Not affect the downstream flood regime
- Not impede the flow of water through culverts;
- Not contain any contaminated soil classified as unsuitable for the proposed land use, acid sulphate soils or green waste;
- Are to be stabilised during construction of the CSSI;
- · Are to be stabilised prior to operation of the CSSI; and
- Once formed cover within 10 days;



							T					
						COPYRIGHT © TOPO GROUP PTY LTD	CLIENT	INLink		INLAND RAIL - 1	PARKES TO NARROMIN	NE
				,	ISSUED FOR USE	THIS DOCUMENT MAY NOT BE COPIED OR	DRAWN TB	DESIGNED TB	21/12/18	DRAWING TITLE EROSION AND S	SEDIMENT CONTROL PL	LAN
A	ORIGINAL ISSUE	TB	21/12/18	4.0	BOOLD FOR OSE	MEANS IN PART OR IN WHOLE WITHOUT	RPEQ / SIGNATURE (IF	REQUIRED)		STOCKPIL	LES AND LAYDOWNS	
REVISIO	DESCRIPTION	APPROVED BY	DATE	A3		THE WRITTEN CONSENT OF TOPO GROUP PTY LTD.		CPESC: 63	74	PROJECT No 18-0101	DRAWING No HOO	REVISION A







Height of rock filter dam crest should be set such that water does not pond within the stormwater pipe

Check dam or rock filter dam

WHERE NECESSARY,
MAKE PIT SAFE BY
FENCING OR OTHER MEANS


Excavated sediment trap

# **EXCAVATED SEDIMENT TRAP MINIMUM DIMENSIONS**

EXCAVATED SEDIMENT TRAP WITH RFD (OPTIONAL)



						COPYRIGHT (C) TOPO GROUP PTY LTD	CLIENT	INLink		PROJECT INLAND RAIL -	- PARKES TO NARROMINE
A	ORIGINAL ISSUE	ТВ	21/12/18		ISSUED FOR USE	THIS DOCUMENT MAY NOT BE COPIED OR TRANSMITTED IN ANY FORM OR BY ANY MEANS IN PART OR IN WHOLE WITHOUT	TB  RPEQ/SIGNATURE (IF RE	DESIGNED TB	21/12/18		SEDIMENT CONTROL PLA ILES AND LAYDOWNS
REVISION	DESCRIPTION	APPROVED BY	DATE	A3		THE WRITTEN CONSENT OF TOPO GROUP PTY LTD.		CPESC: 6374		PROJECT No 18-0101	DRAWING No H01





							COPYRIGHT © TOPO GROUP PTY LTD	CLIENT	INLink		INLAND RAIL -	PARKES TO NARROMI	IINE
•							THIS DOCUMENT MAY NOT BE COPIED OR TRANSMITTED IN ANY FORM OR BY ANY	DRAWN TB	DESIGNED TB	01/02/19		SEDIMENT CONTROL P	PLAN
•	A	ORIGINAL ISSUE	TB	01/02/19	A3		MEANS IN PART OR IN WHOLE WITHOUT THE WRITTEN CONSENT OF TOPO GROUP	RPEQ / SIGNATURE (IF			STOCKPII PROJECT No	LES AND LAYDOWNS	REVISION
	REVISION	DESCRIPTION	APPROVED BY	DATE	, Alo		PTY LTD.		CPESC: 637	4	18-0101	H02	A

# SEDIMENT BASIN SIZING

	R (80 <sup>th</sup> % <sub>ile</sub> 5-day) (mm)	Runoff Coefficient (Cv)	Settling Zone Vol. (Vset) (m <sup>3</sup> )	Sediment Storage Vol (Vstor) (m³)	Total Volume (m³)
7ha Stockpile or Laydown	22.8	0.7	1117	20	1137
5ha Stockpile or Laydown	22.8	0.7	798	14	812
3ha Stockpile or Laydown	22.8	0.7	479	9	487
1ha Stockpile or Laydown	22.8	0.7	160	3	162

80th percentile 5 day rainfall depth adopted for Dubbo, considered conservative for entire site with increased IFD data observed in the north.

## SPILLWAY SIZING

	Flo	W		We	eir and Chute	9		Dissip	pater	
	Q <sub>10</sub> (m <sup>3</sup> /s)	V (m/s)	Depth* (m)	Base Width (m)	Side Slope	Lining	Rock Size D <sub>S0</sub> (mm)	Width 1 (m)	Width 2 (m)	Length (m)
7ha Stockpile or Laydown	0.91	0.91	0.50	5	2	50mm D50 Rock	100	7.5	7.5	1.0
5ha Stockpile or Laydown	0.69	0.88	0.50	4	2	50mm D50 Rock	100	6.5	6.5	1.0
3ha Stockpile or Laydown	0.44	0.81	0.50	3	2	50mm D50 Rock	100	5.4	5.4	1.0
1ha Stockpile or Laydown	0.17	0.65	0.50	2	2	50mm D50 Rock	100	4.3	4.3	1.0
*Including Freeboard										

Spillway crest 7
300mm (min) 1

Settling zone 600mm (min)

Sediment storage zone

TYPE D SEDIMENT BASIN - PROFILE (TYPICAL)

# **SEDIMENT BASIN - MATERIALS**

EARTH FILL: CLEAN SOIL WITH EMERSON CLASS 2(1), 3, 4, 0R 5, AND FREE OF ROOTS, WOODY VEGETATION, ROCKS AND OTHER UNSUITABLE MATERIAL. SOIL WITH EMERSON CLASS 4 AND 5 MAY NOT BE SUITABLE DEPENDING ON PARTICLE SIZE DISTRIBUTION AND DEGREE OF DISPERSION, CLASS 2(1) SHOULD ONLY BE USED UPON RECOMMENDATION FROM GEOTECHNICAL SPECIALIST. THIS SPECIFICATION MAYBE REPLACED BY AN EQUIVALENT STANDARD BASED ON THE EXCHANGEABLE SODIUM PERCENTAGE.

RISER PIPE: MINIMUM 250mm DIAMETER:

SPILLWAY ROCK: HARD, ANGULAR, DURABLE, WEATHER RESISTANT AND EVENLY GRADED ROCK WITH 50% BY WEIGHT LARGER THAN THE SPECIFIED NOMINAL (650) ROCK SIZE. LARGE ROCK SHOULD DOMINATE, WITH SUFFICIENT SMALL ROCK TO FILL THE VOIDS BETWEEN THE LARGER ROCK. THE DIAMETER OF THE LARGEST ROCK SIZE SHOULD BE NO LARGER THAN 1.5 TIMES THE NOMINAL ROCK SIZE. THE SPECIFIC GRAVITY SHOULD BE AT LEAST 2.5

GEOTEXTILE FABRIC: HEAVY-DUTY, NEEDLE-PUNCHED, NON-WOVEN FILTER CLOTH, MINIMUM 'BIDIM' A24 OR EQUIVALENT.

## **SEDIMENT BASIN - CONSTRUCTION**

- 1. NOTWITHSTANDING ANY DESCRIPTION CONTAINED WITHIN THE APPROVED PLANS OR SPECIFICATIONS, THE CONTRACTOR SHALL BE RESPONSIBLE FOR SATISFYING THEMSELVES AS TO THE NATURE AND EXTENT OF THE SPECIFIED WORKS AND THE PHYSICAL AND LEGAL CONDITIONS UNDER WHICH THE WORKS WILL BE CARRIED OUT, THIS SHALL INCLUDE MEANS OF ACCESS, EXTENT OF CLEARING, NATURE OF MATERIAL TO BE EXCAVATED, TYPE AND SIZE OF MECHANICAL PLANT REQUIRED, LOCATION AND SUITABILITY OF WATER SUPPLY FOR CONSTRUCTION AND TESTING PURPOSES, AND ANY OTHER LIKE MATTERS AFFECTING THE CONSTRUCTION OF THE WORKS.
- 2. REFER TO APPROVED PLANS FOR LOCATION, DIMENSIONS, AND CONSTRUCTION DETAILS. IF THERE ARE QUESTIONS OR PROBLEMS WITH THE LOCATION, DIMENSIONS, OR METHOD OF INSTALLATION, CONTACT THE ENGINEER OR RESPONSIBLE ON-SITE OFFICER FOR ASSISTANCE.
- 3. BEFORE STARTING ANY CLEARING OR CONSTRUCTION, ENSURE ALL THE NECESSARY MATERIALS AND COMPONENTS ARE ON THE SITE TO AVOID DELAYS IN COMPLETING THE POND ONCE WORKS BEGIN.
- 4. INSTALL REQUIRED SHORT-TERM SEDIMENT CONTROL MEASURES DOWNSTREAM OF THE PROPOSED EARTHWORKS TO CONTROL SEDIMENT RUNOFF DURING CONSTRUCTION OF THE BASIN.

- 5. THE AREA TO BE COVERED BY THE EMBANKMENT, BORROW PITS AND INCIDENTAL WORKS, TOGETHER WITH AN AREA EXTENDING BEYOND THE LIMITS OF EACH FOR A DISTANCE NOT EXCEEDING FIVE (5) METRES ALL AROUND MUST BE CLEARED OF ALL TREES, SCRUB, STUMPS, ROOTS, DEAD TIMBER AND RUBBISH AND DISPOSED OF IN A SUITABLE MANNER. DELAY CLEARING THE MAIN POND AREA UNTIL THE EMBANKMENT IS COMPLETE.
- 6. ENSURE ALL HOLES MADE BY GRUBBING WITHIN THE EMBANKMENT FOOTPRINT ARE FILLED WITH SOUND MATERIAL, ADEQUATELY COMPACTED, AND FINISHED FLUSH WITH THE NATURAL SURFACE.
  GUT-OFF TRENCH:
- 7. BEFORE CONSTRUCTION OF THE CUT-OFF TRENCH OR ANY ANCILLARY WORKS WITHIN THE EMBANKMENT FOOTPRINT, ALL GRASS GROWTH AND TOPSOIL MUST BE REMOVED FROM THE AREA TO BE OCCUPIED BY THE EMBANKMENT AND MUST BE DEPOSITED CLEAR OF THIS AREA AND RESERVED FOR TOPDRESSING THE COMPLETING THE EMBANKMENT.
- 8. EXCAVATE A CUT-OFF TRENCH ALONG THE CENTRE LINE OF THE EARTH FILL. EMBANKMENT. CUT THE TRENCH TO STABLE SOIL MATERIAL, BUT IN NO CASE MAKE IT LESS THAN 600mm DEEP. THE CUT-OFF TRENCH MUST EXTEND INTO BOTH ABUTMENTS TO AT LEAST THE ELEVATION OF THE RISER PIPE CREST. MAKE THE MINIMUM BOTTOM WIDTH

- WIDE ENOUGH TO PERMIT OPERATION OF EXCAVATION AND COMPACTION EQUIPMENT, BUT IN NO CASE LESS THAN 600mm, MAKE THE SIDE SLOPES OF THE TRENCH NO STEEPER
- 9. ENSURE ALL WATER, LOOSE SOIL, AND ROCK ARE REMOVED FROM THE TRENCH BEFORE BACKFILLING COMMENCES. THE CUT-OFF TRENCH MUST BE BACKFILLED WITH SELECTED EARTH-FILL OF THE TYPE SPECIFIED FOR THE EMBANKMENT, AND THIS SOIL MUST HAVE A MOISTURE CONTENT AND DEGREE OF COMPACTION THE SAME AS THAT SPECIFIED FOR THE SELECTED CORE ZONE.
- 10. MATERIAL EXCAVATED FROM THE CUT-OFF TRENCH MAY BE USED IN CONSTRUCTION OF THE EMBANKMENT PROVIDED IT IS SUITABLE AND IT IS PLACED IN THE CORRECT ZONE ACCORDING TO ITS CLASSIFICATION.

ТОРО

			1 - 44 1 TOTAL T		
A	ORIGINAL ISSUE	TB	21/12/18		
REVISION	DESCRIPTION	APPROVED BY	DATE		A3

COPYRIGHT © TOPO GROUP PTY LTD

ISSUED FOR USE

THIS DOCUMENT MAY NOT BE COPIED OR TRANSMITTED IN ANY FORM OR BY ANY MEANS IN PART OR IN WHOLE WITHOUT THE WRITTEN CONSENT OF TOPO GROUP PTY LTD.

INLAND RAIL - PARKES TO NARROMINE


WING TITLE

EROSION AND SEDIMENT CONTROL PLAN

STOCKPILES AND LAYDOWNS

74 PROJECT NO BRAWING NO HO3 REVISION A

### SPILLWAY



## SEDIMENT BASIN - SPILLWAY

21. THE SPILLWAY MUST BE EXCAVATED AS SHOWN ON THE PLANS, AND THE EXCAVATED MATERIAL IF CLASSIFIED AS SUITABLE, MUST BE USED IN THE EMBANKMENT, AND IF NOT SUITABLE, IT MUST BE DISPOSED OF INTO SPOIL HEAPS.

22. ENSURE EXCAVATED DIMENSIONS ALLOW ADEQUATE BOXING-OUT SUCH THAT THE SPECIFIED ELEVATIONS, GRADES, CHUTE WIDTH, AND ENTRANCE AND EXIT SLOPES FOR THE EMERGENCY SPILLWAY WILL BE ACHIEVED AFTER PLACEMENT OF THE ROCK OR OTHER SCOUR PROTECTION MEASURES AS SPECIFIED IN THE PLANS.

23. PLACE SPECIFIED SCOUR PROTECTION MEASURES ON THE EMERGENCY SPILLWAY. ENSURE THE FINISHED GRADE BLENDS WITH THE SURROUNDING AREA TO ALLOW A SMOOTH FLOW TRANSITION FROM SPILLWAY TO DOWNSTREAM CHANNEL.

24. IF A SYNTHETIC FILTER FABRIC UNDERLAY IS SPECIFIED, PLACE THE FILTER FABRIC DIRECTLY ON THE PREPARED FOUNDATION. IF MORE THAN ONE SHEET OF FILTER FABRIC IS REQUIRED, OVERLAP THE EDGES BY AT LEAST 300mm AND PLACE ANCHOR PINS AT MINIMUM 1m SPACING ALONG THE OVERLAP. BURY THE UPSTREAM END OF THE FABRIC A MINIMUM 300mm BELOW GROUND AND WHERE NECESSARY, BURY THE LOWER END OF THE FABRIC OR OVERLAP A MINIMUM 300mm OVER THE NEXT DOWNSTREAM SECTION AS REQUIRED. ENSURE THE FILTER FABRIC EXTENDS AT LEAST 1000mm UPSTREAM OF THE SPILLWAY CREST.

25. TAKE CARE NOT TO DAMAGE THE FABRIC DURING OR AFTER PLACEMENT. IF DAMAGE OCCURS, REMOVE THE ROOK AND REPAIR THE SHEET BY ADDING ANOTHER LAYER OF FABRIC WITH A MINIMUM OVERLAP OF 300mm AROUND THE DAMAGE AREA. IF EXTENSIVE DAMAGE IS SUSPECTED, REMOVE AND REPLACE THE ENTIRE SHEET.

26. WHERE LARGE ROCK IS USED, OR MACHINE PLACEMENT IS DIFFICULT, A MINIMUM 100mm LAYER OF FINE GRAVEL, AGGREGATE, OR SAND MAY BE NEEDED TO PROTECT THE FABRIC.

27. PLACEMENT OF ROCK SHOULD FOLLOW IMMEDIATELY AFTER PLACEMENT OF THE FILTER FABRIC, PLACE ROCK SO THAT IT FORMS A DENSE, WELL-GRADED MASS OF ROCK WITH A MINIMUM OF VOIDS, THE DESIRED DISTRIBUTION OF ROCK THROUGHOUT THE MASS MAY BE OBTAINED BY SELECTIVE LOADING AT THE QUARRY AND CONTROLLED DUMPING DURING FINAL PLACEMENT.

28. THE FINISHED SLOPE SHOULD BE FREE OF POCKETS OF SMALL ROCK OR CLUSTERS OF LARGE ROCKS. HAND PLACING MAY BE NECESSARY TO ACHIEVE THE PROPER DISTRIBUTION OF ROCK SIZES TO PRODUCE A RELATIVELY SMOOTH, UNIFORM SURFACE. THE FINISHED GRADE OF THE ROCK SHOULD BLEND WITH THE SURROUNDING AREA, NO OVERFALL OR PROTRUSION OF ROCK SHOULD BE APPARENT

29. ENSURE THAT THE FINAL ARRANGEMENT OF THE SPILLWAY CREST WILL NOT PROMOTE EXCESSIVE FLOW THROUGH THE ROCK SUCH THAT THE WATER CAN BE RETAINED WITHIN THE SETTLING BASIN AN ELEVATION NO LESS THAN 50mm ABOVE OR BELOW THE NOMINATED SPILLWAY CREST ELEVATION. ESTABLISHMENT OF SETTLING POND:

30. THE AREA TO BE COVERED BY THE STORED WATER OUTSIDE THE LIMITS OF THE BORROW PITS MUST BE CLEARED OF ALL SCRUB AND RUBBISH. TREES MUST BE CUT DOWN STUMP HIGH AND REMOVED FROM THE IMMEDIATE VICINITY OF THE WORK.

31. ESTABLISH ALL REQUIRED INFLOW CHUTES AND INLET BAFFLES. IF SPECIFIED, TO ENABLE WATER TO DISCHARGE INTO THE BASIN IN A MANNER THAT WILL NOT CAUSE SOIL EROSION OR THE RE-SUSPENSION OF SETTLED SEDIMENT.

32. INSTALL A SEDIMENT STORAGE LEVEL MARKER POST WITH A CROSS MEMBER SET JUST BELOW THE TOP OF THE SEDIMENT STORAGE ZONE (AS SPECIFIED ON THE APPROVED PLANS). USE AT LEAST A 75mm WIDE POST FIRMLY SET INTO THE BASIN FLOOR.

INSPECT THE SEDIMENT BASIN DURING THE FOLLOWING PERIODS:

(i) DURING CONSTRUCTION TO DETERMINE WHETHER MACHINERY, FALLING TREES, OR CONSTRUCTION ACTIVITY HAS DAMAGED ANY COMPONENTS OF THE SEDIMENT BASIN. IF DAMAGE HAS OCCURRED, REPAIR IT.

(ii) AFTER EACH RUNOFF EVENT: INSPECT THE EROSION DAMAGE AT FLOW ENTRY AND EXIT POINTS. IF DAMAGE HAS OCCURRED, MAKE THE NECESSARY REPAIRS.

(iii) AT LEAST WEEKLY DURING THE NOMINATED WET SEASON (IF ANY) OTHERWISE AT LEAST FORTNIGHTLY.

(iv) PRIOR TO, AND IMMEDIATELY AFTER, PERIODS OF STOP WORK OR SITE SHUTDOWN.

2. CLEAN OUT ACCUMULATED SEDIMENT WHEN IT REACHES THE MARKER BOARD/POST, AND RESTORE THE ORIGINAL STORAGE VOLUME. PLACE SEDIMENT IN A DISPOSAL AREA OR, IF APPROPRIATE, MIX WITH DRY SOIL ON THE SITE.

3. DO NOT DISPOSE OF SEDIMENT IN A MANNER THAT WILL CREATE AN EROSION OR POLLUTION HAZARD.

 CHECK ALL VISIBLE PIPE CONNECTIONS FOR LEAKS, AND REPAIR AS NECESSARY.

5. CHECK ALL EMBANKMENTS FOR EXCESSIVE SETTLEMENT, SLUMPING OF THE SLOPES OR PIPING BETWEEN THE CONDUIT AND THE EMBANKMENT, MAKE ALL NECESSARY REPAIRS.

6. REMOVE ALL TRASH AND OTHER DEBRIS FROM THE BASIN AND RISER.

7. SUBMERGED INFLOW PIPES MUST BE INSPECTED AND DE-SILTED (AS REQUIRED) AFTER EACH INFLOW EVENT. 1, WHEN GRADING AND CONSTRUCTION IN THE DRAINAGE AREA ABOVE A TEMPORARY SEDIMENT BASIN IS COMPLETED AND THE DISTURBED AREAS ARE ADEQUATELY STABILISED. THE BASIN MUST BE REMOVED OR OTHERWISE INCORPORATED INTO THE PERMANENT STORMWATER DRAINAGE SYSTEM. IN EITHER CASE, SEDIMENT SHOULD BE CLEARED AND PROPERLY DISPOSED OF


AND THE BASIN AREA STABILISED.

2. BEFORE STARTING ANY MAINTENANCE WORK ON THE BASIN OR SPILLWAY, INSTALL ALL NECESSARY SHORT-TERM SEDIMENT CONTROL MEASURES DOWNSTREAM OF THE SEDIMENT BASIN.

3. ALL WATER AND SEDIMENT MUST BE REMOVED FROM THE BASIN PRIOR TO THE DAM'S REMOVAL DISPOSE OF SEDIMENT AND WATER IN A MANNER THAT WILL NOT CREATE AN EROSION OR POLLUTION HAZARD.

4. BRING THE DISTURBED AREA TO A PROPER GRADE, THEN SMOOTH, COMPACT, AND STABILISE AND/OR REVEGETATE AS REQUIRED TO ESTABLISH A STABLE LAND SURFACE.


## **DISSIPATER**



T = Top width of design discharge at base of chute





					COPYRIGHT (C) TOPO GROUP PTY LTD	CLIENT	INLink		PROJECT INLAND RAIL - PARKES TO NARROMINE				
					THIS DOCUMENT MAY NOT BE COPIED OR TRANSMITTED IN ANY FORM OR BY ANY	TB DESIGNED DATE 01/01/19			DRAWING TITLE EROSION AND SEDIMENT CONTROL PLAN				
A	ORIGINAL ISSUE	TB	21/12/18	4.0	 MEANS IN PART OR IN WHOLE WITHOUT  RPEQ/SIGNATURE (IF REQUIRED)					STOCKPILES AND LAYDOWNS			
REVISION	DESCRIPTION	APPROVED BY	DATE	A3	THE WRITTEN CONSENT OF TOPO GROUP PTY LTD.		CPESC: 6374	ŀ	PROJECT No 18-0101	DRAWING No HO4	REVISION A		






).							COPYRIGHT © TOPO GROUP PTY LTD	INLink			INLAND RAIL - PARKES TO NARROMINE			
						ISSUED FOR USE	THIS DOCUMENT MAY NOT BE COPIED OR TRANSMITTED IN ANY FORM OR BY ANY	TB DESIGNED DATE 21/12/18			DRAWING TITLE EROSION AND SEDIMENT CONTROL PLAN			
	A	ORIGINAL ISSUE	INITIAL1	DATE1	A 2			RPEQ / SIGNATURE (IF REQUIRED)				TH WEST LOOP	I PURIOUS V	
	REVISION	DESCRIPTION	APPROVED BY	DATE	A3		PTY LTD.		CPESC: 637	4	PROJECT No 18-0101	DRAWING No IOO	REVISION A	









).							COPYRIGHT (C) TOPO GROUP PTY LTD	CLIENT	INLink		PROJECT INLAND RAIL - PARKES TO NARROMINE				
	A	ORIGINAL ISSUE	INITIAL1	DATE1	A3	ISSUED FOR USE	THIS DOCUMENT MAY NOT BE COPIED OR TRANSMITTED IN ANY FORM OR BY ANY	TB  RPEQ / SIGNATURE (IF RE	DESIGNED TB	21/12/18	EROSION AND SEDIMENT CONTROL PLAN NORTH WEST LOOP		PLAN		
	REVISION	DESCRIPTION	APPROVED BY	DATE		A3		THE WRITTEN CONSENT OF TOPO GROUP PTY LTD.		CPESC: 637	1	PROJECT No 18-0101	DRAWING No IO2	REVISION A	

3) FORM FILL BUND. IF

