



This document is uncontrolled
when printed.





CONSTRUCTION SOIL AND WATER MANAGEMENT PLAN – STAGE A

Albury to Illabo | A2I

CONTRACT NUMBER: 0052

PROJECT DOCUMENT NUMBER:
6-0052-210-PMA-00-PL-0004

Document Control

DOCUMENT TITLE:	Construction Soil and Water Management Plan – Stage A		
DOCUMENT OWNER:	Chris Standing – Environment, Approvals and Sustainability Manager (A2P)		
PREPARED BY:	Ellen Fowler	TITLE:	Environmental Approvals Support – A2I
SIGNATURE:		DATE:	11 February 2025
REVIEWED BY:	Alison Kriegel	TITLE:	Environmental Approvals Lead – A2I
SIGNATURE:		DATE:	11 February 2025

Approved by

NAME	TITLE	SIGNATURE	DATE
Andy Williams	Project Director		11 February 2025

Revision History

REVISION	REVISION DATE	AMENDMENT	DATE TO CLIENT
Rev A	16 August 2024	First revision for client and ER review	16 August 2024
Rev B	9 October 2024	Second revision for client and ER review and consultation	9 October 2024
Rev 0	11 December 2024	For ER endorsement	16 January 2025
Rev 1	11 February 2025	For ER endorsement	11 February 2025

Disclaimer: This document has been prepared by Martinus. Use of this document shall be subject to the terms of the relevant contract with Martinus. The electronic file of this current revision is the controlled copy. This file is stored on Martinus' server located at Head Office, Unit 1, 23-27 Waratah St, Kirrawee, NSW.

This document is the property of and contains proprietary information owned by Martinus. No permission is granted to publish, reproduce, transmit or disclose to another party, any information contained in this document, in whole or in part, without prior written permission from the issuing authority.

For the purpose of this document, Martinus refers to the Martinus Group of companies.

This document is uncontrolled when printed.

TABLE OF CONTENTS

GLOSSARY	5
1 INTRODUCTION.....	7
1.1 Project overview	7
1.2 Planning context	7
1.3 Statutory context and approval	7
1.4 Scope of this Stage A Plan	8
1.4.1 Staging	8
1.5 Interactions with other management plans and strategies	9
1.6 Consultation.....	9
1.6.1 Consultation for this Plan	9
1.6.2 Ongoing consultation during construction	11
1.7 Endorsement and approval	11
2 PURPOSE.....	12
2.1 Purpose	12
2.2 Objectives	12
2.3 Targets	12
2.4 Performance outcomes	12
2.5 SMART principles	13
2.6 Infrastructure Sustainability Council Requirements	13
3 ENVIRONMENTAL REQUIREMENTS	16
3.1 Legislation	16
3.2 Guidelines and standards	16
3.3 Minister's Conditions of Approval	16
3.4 Updated Management Measures	18
4 EXISTING ENVIRONMENT - STAGE A.....	20
4.1 Topography	20
4.1.1 Albury	20
4.1.2 Greater Hume–Lockhart	20
4.1.3 Wagga Wagga	20
4.1.4 Junee	20
4.2 Soil types	20
4.3 Saline soils	21
4.4 Acidity	22
4.4.1 Acid sulfate soils	22
4.4.2 Naturally acidic soils	22
4.5 Surface water	22
4.5.1 Local watercourses	22
4.5.2 Water quality	38
4.5.3 Sensitive receiving environments	39
4.6 Groundwater	40
4.6.1 Groundwater systems	40
4.6.2 Groundwater quality	40
4.6.3 Sensitive receivers	41
5 ASPECTS AND IMPACTS – STAGE A	46
5.1 Soil and erosion	46
5.1.1 Soil erosion	46
5.1.2 Acid soils and rock	46
5.1.3 Saline soils	46
5.2 Surface water	47
5.3 Groundwater	47
6 MANAGEMENT AND MITIGATION	53

6.1	Erosion and sediment control	53
6.2	Stockpile management	53
6.3	Saline soils	53
6.4	Acid sulfate soils	54
6.5	Water use	54
6.6	Dewatering management	56
6.7	Spill prevention and response	57
6.8	Work in waterways	57
6.9	Groundwater	57
6.10	Management measures	59
7	COMPLIANCE MANAGEMENT	67
7.1	Training	67
7.2	Inspection and monitoring	67
7.2.1	Inspections	67
7.2.2	Monitoring	68
7.2.3	Auditing	68
7.2.4	Reporting and identified records	68
8	REVIEW AND IMPROVEMENT	69
8.1	Continuous improvement	69
8.2	Update and amendment	69
	APPENDICES	70
	APPENDIX A	71
	Secondary CoAs and UMMs	71
	APPENDIX B	77
	Construction Surface Water Monitoring Program	77
	APPENDIX C	78
	Dam Dewatering Protocol	78
	APPENDIX D	79
	Spill Response Procedure	79
	APPENDIX E	80
	ISC Requirements	80
	APPENDIX F	84
	Water Demand Table	84
	APPENDIX G	85
	Air Quality Management Procedure	85

LIST OF TABLES

Table 1: Consultation summary	9
Table 2: Performance outcomes (construction soil, water, salinity, groundwater and air)	12
Table 3: Receiving Water Quality Specific Sustainability Targets	13
Table 4: Air Quality Specific Sustainability Targets	14
Table 5: Conservation of on-site resources Specific Sustainability Targets	14
Table 6: Water use monitoring and reduction Specific Sustainability Targets	14
Table 7: Replace Potable Water Specific Sustainability Targets	15
Table 8: Primary CoA relevant to this Plan	17
Table 9: Primary UMMs relevant to this plan	18
Table 10: Soil landscape types – Stage A	20
Table 11: Summary of salinity for each precinct and enhancement site – Stage A	22
Table 12: Relevant watercourses and other waterbodies – Stage A	22

Table 13: Water quality monitoring data on the Murray River near Albury	38
Table 14: Water quality monitoring data on the Murrumbidgee River near Wagga Wagga	39
Table 15: Sensitive receiving environments – Stage A	39
Table 16: Beneficial use categories adopted for assessment (DPIE 2019a, 2019b & 2019c)	40
Table 17: Summary of known Groundwater conditions – Stage A	42
Table 18: Summary of EAD Groundwater Impacts updated for Stage A Works	48
Table 19: Potential construction water sources	54
Table 20: Water reuse criteria	56
Table 21: Proposed water discharge criteria	57
Table 22: Construction soil and water management and mitigation measures	59
Table 23: Inspections relevant to soil and water – Stage A	67

LIST OF FIGURES

Figure 1: Watercourses relative to Table Top Yard enhancement site	25
Figure 2: Watercourses relative to Henty Yard enhancement site	26
Figure 3: Watercourses relative to Yerong Creek Yard enhancement site	27
Figure 4: Watercourses relative to The Rock yard enhancement site	28
Figure 5: Watercourses relative to the Harefield Yard enhancement site	29
Figure 6: Watercourses relative to the Junee Yard clearances enhancement site	30
Figure 7: Watercourses relative to the Olympic Highway underbridge enhancement site	31
Figure 8: Watercourses relative to the Pearson Street Bridge enhancement site	32
Figure 9: Watercourses relative to the Junee to Illabo Clearances enhancement site (1 of 5)	33
Figure 10: Watercourses relative to the Junee to Illabo Clearances enhancement site (2 of 5)	34
Figure 11: Watercourses relative to the Junee to Illabo Clearances Enhancement site (3 of 5)	35
Figure 12: Watercourses relative to the Junee to Illabo Clearances enhancement site (4 of 5)	36
Figure 13: Watercourses relative to the Junee to Illabo Clearances enhancement site (5 of 5)	37

GLOSSARY

TERM	DEFINITION
A2I	Albury to Illabo section of the Inland Rail project
ARTC	Australian Rail Track Corporation
ASRIS	Australian Soil Resource Information System
ASS	Acid Sulfate Soils
BCS	Department of Climate Change, Energy, the Environment and Water (DCCEEW) – Biodiversity, Conservation and Science Directorate
CCS	Community Communication Strategy
CEMF	Construction Environmental Management Framework
CEMP	Construction Environmental Management Plan
CPESC	Certified Professional in Erosion and Sediment Control
CoA	Conditions of Approval
Construction	Includes work required to construct the CSSI as defined in the Project Description described in the documents listed in Condition A1 including commissioning trials of equipment and temporary use of any part of the CSSI but excluding Low Impact Work which is carried out or completed prior to approval of the CEMP.
CSSI	Critical State Significant Infrastructure
CSWMP	Construction Soil and Water Management Plan – Stage A (this Plan)
DCCEEW	Department of Climate Change, Energy, the Environment and Water
DPE	NSW Department of Planning and Environment
DPHI	Department of Planning, Housing and Infrastructure
EAD	Environmental Assessment Documentation that includes: <ul style="list-style-type: none"> Inland Rail – Albury to Illabo Environmental Impact Statement (ARTC, August 2022); Albury to Illabo Response to Submissions (ARTC, November 2023); Albury to Illabo Preferred Infrastructure Report (ARTC, November 2023); Albury to Illabo Preferred Infrastructure Report Response to Submissions (ARTC, February 2024); Inland Rail – Albury to Illabo (SSI-10055) Response to request for additional information – Air Quality Assessment (letter dated 1 May 2024); Part 1 - Revised Technical Paper 8: Biodiversity Development Assessment Report (WSP, February 2024); Part 2 - Revised Technical Paper 8: Biodiversity Development Assessment Report (WSP, February 2024).
EIS	Environmental Impact Statement
EPA	Environmental Protection Authority (NSW)
EP&A Act	<i>Environmental Planning and Assessment Act 1979</i> (NSW)
EPL	Environment Protection Licence

TERM	DEFINITION
Environmental Representative (ER)	The Environmental Representative(s) for the CSSI approved by the Planning Secretary
ESCP	Erosion and Sediment Control Plan
EWMS	Environmental Work Method Statement
IRPL	Inland Rail Pty Ltd
ISC	Infrastructure Sustainability Council
km	Kilometre
m	metre
mAHD	Metres Australian Height Datum
MR	Martinus Rail
NSW	New South Wales
PASS	Potential Acid Sulfate Soils
Permanent stockpile sites	Permanent stockpile sites are generally required for ongoing maintenance of existing roads and have a longer life than temporary stockpiles.
PESCP	Progressive Erosion and Sediment Control Plan
pH	A figure expressing the acidity or alkalinity of a solution on a logarithmic scale on which 7 is neutral, lower values are more acid and higher values more alkaline
Planning Secretary	Secretary of the NSW Department of Infrastructure, Housing and Infrastructure, or delegate
PIR	Preferred Infrastructure Report
Primary CoA/UMM	CoA and/or UMMs that are specific to the development of this Plan
POEO Act	<i>NSW Protection of Environment Operations Act 1997</i>
SIMP	Social Impact Management Plan
SuMP	Sustainability Management Plan
Temporary stockpile sites	Temporary stockpile sites are generally project related, with their use limited to the duration of the project. These stockpile sites are established at the beginning and used throughout the project. Once the project is complete, the site is usually de-commissioned and the land restored to its original condition.
UMM	Updated Management Measures

1 INTRODUCTION

1.1 Project overview

Inland Rail is an approximate 1,600 kilometres (km) freight rail network that will connect Melbourne and Brisbane via regional Victoria, New South Wales (NSW) and Queensland. The Inland Rail route would involve using approximately 1,000 km of existing track (with enhancements and upgrades where necessary) and 600 km of new track, passing through 30 local government areas (LGAs). Inland Rail will accommodate double-stacked freight trains up to 1,800 metres (m) long and 6.5 m high.

The Australian Government has confirmed that Inland Rail is an important project to meet Australia's growing freight task, improve road safety and help decarbonise the economy. Inland Rail will enhance our national freight and supply chain capabilities, connecting existing freight routes through rail, roads and ports, and supporting Australian's growth. Inland Rail is being delivered by Australian Rail Track Corporation (ARTC) and Inland Rail Pty Ltd (IRPL).

Comprising 12 sections, a staged approach is being undertaken to deliver Inland Rail. Each of these projects can be delivered and operated independently with tie-in points to the existing railway. Work south of Parkes has been prioritised, which will enable Inland Rail to initially connect to existing rail networks between Melbourne, Sydney, Perth and Adelaide via Parkes and Narromine. The Parkes to Narromine and Narrabri to North Star Phase 1 sections are complete.

The project will enable enhancement works to structures and sections of track along 185 km of the existing operational standard-gauge railway in the Albury to Illabo (A2I) section of the Inland Rail program. Enhancement works are required to provide the increased vertical and horizontal clearances required for double-stacked freight trains. Works would include track realignment, lowering and/or modification within the existing rail corridor, modification, removal or replacement of bridge structures (rail, road and/or pedestrian bridges), raising or replacing signal gantries, level-crossing modifications and other associated works.

A detailed project description is provided in Section 4 of the Construction Environmental Management Plan (CEMP).

1.2 Planning context

The Inland Rail – Albury to Illabo project (the project) is declared State significant infrastructure (SSI) and critical State significant infrastructure (CSSI) under Division 5.2 of the *Environmental Planning and Assessment Act 1979* (NSW) (EP&A Act). The project (SSI-10055) is permissible without development consent and is subject to assessment and approval by the NSW Minister for Planning and Public Spaces.

An environmental impact statement (EIS) was prepared to support ARTC's application for approval of the project in accordance with the requirements of the EP&A Act and the environmental assessment requirements of the Secretary of the (then) NSW Department of Planning, Industry and Environment (the SEARs) (now the Department of Planning, Housing and Infrastructure (DPHI)).

The EIS was placed on public exhibition from 17 August 2022 to 28 September 2022. During the exhibition period, interested stakeholders and members of the community were able to review the EIS online, participate in consultation and engagement activities held by ARTC, and make a written submission to the DPE for consideration in its assessment of the project.

In accordance with section 5.17(6)(b) of the EP&A Act, on 13 April 2023 the Planning Secretary directed ARTC to submit a Preferred Infrastructure Report (PIR) that provides further assessment of traffic and transport, noise and vibration, and air quality impacts. The PIR was also prepared to consider changes to the exhibited project that have arisen as a consequence of these further assessments and related submissions.

1.3 Statutory context and approval

The Inland Rail – Albury to Illabo project was assessed as part of the following documents:

- Inland Rail – Albury to Illabo Environmental Impact Statement (ARTC, August 2022);
- Albury to Illabo Response to Submissions (ARTC, November 2023);
- Albury to Illabo Preferred Infrastructure Report (ARTC, November 2023);
- Albury to Illabo Preferred Infrastructure Report Response to Submissions (ARTC, February 2024);
- Inland Rail – Albury to Illabo (SSI-10055) Response to request for additional information – Air Quality Assessment (letter dated 1 May 2024);
- Part 1 - Revised Technical Paper 8: Biodiversity Development Assessment Report (WSP, February 2024);
- Part 2 - Revised Technical Paper 8: Biodiversity Development Assessment Report (WSP, February 2024).

Together these documents are referred to as the Environmental Assessment Documentation (EAD).

Approval for the project under the EP&A Act was granted by the Minister for Planning on 8 October 2024.

1.4 Scope of this Stage A Plan

The scope of this Construction Soil and Water Management Plan (CSWMP or this Plan) is to describe how the project will manage potential soil, water, salinity and groundwater impacts during Stage A construction of the project (refer Section 1.4.1).

It is noted that the management of both salinity (CoA C6(h)) and groundwater (CoA C6(k)) are included in this Plan. This is in accordance with CoA C6 which states that nothing in this CoA prevents the project from combining any of the required CEMP Sub-plans.

This Plan addresses the requirements of the EAD including incorporating the relevant updated environmental management measures (UMMs), and CoAs. SMART (Specific, Measurable, Achievable, Realistic and Timely) principles have been considered and applied during the preparation of this Plan which will be implemented for the duration of Stage A construction.

All project staff and sub-contractors are required to comply with and operate fully under the requirements of this Plan and related environmental management plans, over the full duration of the Stage A construction program.

Operational soil and water management measures do not fall within the scope of this CSWMP and therefore are not included within the processes contained within this CSWMP.

1.4.1 Staging

The Staging Report describes how the construction and operation of the project will be staged in accordance with CoA A9, A10 and A11. A staged approach has been primarily adopted for the project to prioritise critical activities that are reliant upon infrequent and fixed rail possessions. It overall de-risks the construction program for the project, ensuring that the project is operational within the timeframe committed to by the NSW Government.

As required by CoA A14 and C16, a Construction Environmental Management Framework (CEMF) has been prepared to be consistent with the Staging Report. The CEMF has been prepared to facilitate the preparation and approval of CEMPs, Sub-plans, and construction monitoring plans (CMPs) during the construction phase of the project. It includes a guide to the general environmental, stakeholder and community management requirements which will be implemented during construction and provides a road map for environmental management documentation.

In accordance with CoA C16, the CEMF must be endorsed by the Environmental Representative (ER) and then submitted to the Planning Secretary (for approval) no later than one (1) month before the lodgement of any CEMP, CEMP Sub-plan, or Construction Monitoring Program (CMP).

This Plan has been prepared to be consistent with the Staging Report and the CEMF, as required by CoA A11 and A12, as well as CoA C16. This Plan has therefore been prepared to address how Martinus Rail will manage potential traffic, transport, and access impacts during construction of the first stage of the project – Stage A.

Stage A, as described in Section 2.1.2 of the Staging Report will comprise preparation activities for the March 2025 rail possession (Substage A1), the rail possession activities themselves (Substage A2), and post-possession activities (Substage A3).

No construction works will occur at the follow enhancement sites as part of Stage A:

- Murray River Bridge;
- Albury Station pedestrian bridge;
- Albury Yard clearances;
- Riverina Highway bridge;
- Billy Hughes bridge;
- Culcairn pedestrian bridge;
- Culcairn Yard clearances;
- Uranquinty Yard clearances;
- Pearson Street bridge (with exception of short-term utility works);
- Cassidy Parade pedestrian bridge (with exception of short-term utility works);
- Edmondson Street bridge (with exception of short-term utility works);
- Wagga Wagga Station pedestrian bridge;
- Wagga Wagga Yard clearances;
- Bomen Yard clearances;

- Kemp Street bridge;
- Junee pedestrian bridge.

This plan applies to the entirety of Stage A.

Based on the approved CEMF approach, this Plan will be endorsed for use by the ER.

Construction work during Stage A will generally include:

- Utility works, including drainage;
- Site establishment and operation;
- Traffic management and access, including material haulage;
- Minor clearing, grubbing and topsoil strip;
- Earthworks including preparation of pads and stockpiling;
- Track work including realignment and lowering;
- Gantry and signalling work.

1.5 Interactions with other management plans and strategies

This Plan has the following interrelationships with other management plans and documents:

- The Stage A Construction Flood and Bushfire emergency Management Sub-plan (CFBEMP) addresses how flood and bushfire emergencies will be managed during construction of Stage A of the project;
- The Stage A Construction Waste, Contamination and Hazardous Materials Management Sub-plan (CWCHMMP) addresses the management of contaminated land, hazardous materials, and unexpected contaminated finds for Stage A of the project;
- The Stage A Construction Biodiversity Management Sub-plan (CBMP) addresses the management of flora and fauna including aquatic and riparian habitats and vegetation rehabilitation during the construction of Stage A of the project;
- The Social Impact Management Plan (SIMP) which addresses the socio-economic impacts associated with all stages of the project.

1.6 Consultation

1.6.1 Consultation for this Plan

In accordance with CoA C6, this CSWMP has been prepared in consultation with Department of Climate Change, Energy, the Environment and Water (DCCEEW) – Biodiversity, Conservation and Science Directorate (BCS), DCCEEW Water Group (groundwater aspects of this Plan only), the NSW Environment Protection Authority (EPA), and the following relevant councils:

- Wagga Wagga Council;
- Albury City Council;
- Great Hume Shire Council;
- Lockhart Shire Council;
- Junee Shire Council.

The consultation report prepared for this Plan in accordance with CoA A8 outlines the location in which stakeholder responses, where provided, have been addressed. A summary of consultation has been provided in Table 1.

TABLE 1: CONSULTATION SUMMARY

Stakeholder	Dates	Feedback provided	How addressed
BCS	15/11/2024 - comments received from BCS	<ul style="list-style-type: none"> While BCS recognise that Sloanes Froglet surveys have not identified the species at any location in Stage A, reference to Condition E26 should be included in Appendix A. This will ensure any specific stormwater requirements to Sloanes 	<ul style="list-style-type: none"> Appendix A has been updated to include reference to condition E26 Section 2.2.2 of Appendix C has been updated to refer to the Fauna Handling and Rescue Procedure

Stakeholder	Dates	Feedback provided	How addressed
		<p>Froglets are mitigated in the event the species is recorded during construction e.g. unexpected threatened species finds</p> <ul style="list-style-type: none"> All fauna handling must be in accordance with Appendix B (Fauna handling and rescue protocol) of the Stage A BMP All details of captured and relocated fauna must be recorded in accordance with the incident Reporting Protocol in section 6 of Appendix B (Fauna handling and rescue protocol) of the Stage A BMP 	<p>(Appendix B of Stage A BMP)</p> <ul style="list-style-type: none"> Section 2.2.2 of Appendix C has been updated to refer to the Incident Reporting Protocol in the Fauna Handling and Rescue Procedure (Appendix B of Stage A BMP)
DCCEEW Water Group	17/12/2024 - email received from DCCEEW Water Group	<ul style="list-style-type: none"> Clarification on the ability to obtain the necessary water volumes from the site or confirm a viable supply is available for the supply, via an indication of an agreement from a water supplier Confirmation if there will be groundwater intercepted as a part of stage 1A of the project. If groundwater is to be intercepted, quantify the maximum inflow volume per year from all impacted source and demonstration that entitlement is held, can be obtained prior to take occurring or a relevant exemption applies. Review table 7 to confirm which sites are within waterfront land and provide figures of the work areas for Cassidy Parade pedestrian bridge and Edmonson St Bridge for the scope of work in Stage A as these have not been included. 	<ul style="list-style-type: none"> Section 6.5 of the plan has been updated to make it more clear which water sources are being explored. This is an ongoing process and will be confirmed prior to construction begins. It is noted that the SWMP commits to updating the plan where new water supply points are identified in order to demonstrate the resources are legally and physically available for use in accordance with CoA C13 (b). Section 5 of the plan has been amended to include clear information about the anticipated groundwater impacts during Stage A of the project. Stage A works are predicted to have a low impact on groundwater, as documented within Section 5.3. The text within Section 6.5 about the Upper Murray and Lachlan Fold Belt MDB groundwater sources has been removed as these will not be impacted as part of Stage A. Table 7 has been updated to confirm which sites are within waterfront land. A map for Cassidy Parade pedestrian bridge/Edmonson St has not been included as no watercourses intersect the site. Junee Yard updated to include the unnamed drainage line that intersects the site.

Stakeholder	Dates	Feedback provided	How addressed
NSW EPA	01/11/2024 - email received from NSW EPA	NSW EPA confirmed they had no comments on the CSWMP.	N/A
Albury City Council	11/10/2024 – CSWMP issued to Council. 14/10/2024 – briefing held with Albury Council. 22/10/2024 to 12/11/2024 – 9 follow up attempts made to Council to provide comment on the Plan.	No response provided	N/A
Greater Hume Shire Council	13/11/2024 – email received from Council	Council confirmed they had no comments on the CSWMP.	[N/A
Junee Shire Council	12 November 2024 – email received from Council	Council confirmed they had no comments on the CSWMP.	N/A
Lockhart Shire Council	13/11/2024 – email received from Council	Council confirmed they had no comments on the CSWMP.	N/A
Wagga Wagga City Council	04/11/2024 - email received from Council	Council confirmed they had no comments on the CSWMP.	N/A

1.6.2 Ongoing consultation during construction

Ongoing consultation between Martinus Rail, IRPL, other construction projects, stakeholders, the community and relevant agencies regarding the management of soil and water impacts on the environment will be undertaken during the construction of the project as required.

As required by CoA E172, prior to construction, Martinus Rail will consult with the landowner and/or relevant roads authority that is located immediately adjacent to the new or upgraded culvert to determine the potential for impacts on infrastructure, dwellings, property access, agricultural productivity, farm operations and farm dams (including changes in water supply yield, reliability of supply, flood flows and embankment stability) due to the introduction or alteration of flows.

Where potential adverse impacts are identified, Martinus Rail will consult with the affected landowner or relevant roads authority on the management measures that will be implemented to mitigate the impacts. The outcomes of this consultation will be documented. The process for consultation is described in the Community Communication Strategy (CCS).

1.7 Endorsement and approval

In accordance with CoA C16, this Plan will be submitted to the ER for endorsement.

Construction will not commence until the relevant CEMP(s) and Sub-plans have been endorsed by the ER or approved by the Planning Secretary (as applicable and as identified in the CEMF approved under CoA C16), in accordance with CoA C15.

Additionally, the CEMP and CEMP Sub-plans, as endorsed by the ER or approved by the Planning Secretary as relevant, including any minor amendments approved by the ER, must be implemented for the duration of Stage A of construction.

2 PURPOSE

2.1 Purpose

The purpose of this Plan is to describe how potential construction soil, water and air impacts will be managed during Stage A construction of the project. This includes the management of salinity and groundwater.

2.2 Objectives

The key objective of this Plan is to ensure that soil, water and air impacts (including salinity and groundwater) to the environment associated with the project are minimised. To aid in achieving this objective, this Plan incorporates the relevant soil, water management measures from the following sources:

- The project EAD;
- Inland Rail – Albury to Illabo Infrastructure Approval CoA (SSI-10055);
- All relevant legislation and other requirements described in Section 3 of this Plan.

In addition to the above, a SIMP has been developed for the project. The SIMP identifies desired outcomes for the project, including ‘amenity impacts are minimised through monitoring, engagement and continuous improvement initiatives’. The implementation of this CSWMP supports the desired outcome through the implementation of the identified management measures and monitoring activities.

2.3 Targets

Targets for the management of soil and water impacts during the project include:

- Achieve full compliance with relevant legislative requirements including CoAs and UMMs;
- Full compliance with any Environmental Protection License (EPL) water quality discharge parameters for all planned basin discharges;
- Manage potential downstream water quality impacts during the construction of the project through the implementation of feasible and reasonable water quality management measures.

2.4 Performance outcomes

Performance outcomes identified in Chapter 27 of the EIS (Approach to mitigation and management), that are relevant to the management of soil, water, salinity, groundwater and air during construction of the project are identified in Table 2.

TABLE 2: PERFORMANCE OUTCOMES (CONSTRUCTION SOIL, WATER, SALINITY, GROUNDWATER AND AIR)

Performance outcomes	How performance outcome will be achieved
Minimises the use of water during construction, as much as practicable.	Implement this CSWMP, particularly the management measures in Section 6, which have been developed to consider the requirements in Section 3.2, Section 3.3 and Appendix A. Undertake training, inspections and monitoring as summarised in Section 6.2 and Section 6.5.
Minimises changes to water flows in watercourses, as far as practicable, due to design and construction considerations.	
Implements erosion and sediment controls during construction in accordance with the Managing Urban Stormwater: Soils and Construction Volume 1 (Landcom, 4th Edition March 2004) and Volume 2D Main Roads Construction (DECC 2008) – commonly referred to as the ‘Blue Book’;	
Protects or contributes to achieving the water quality objectives, during construction and operation, by establishing discharge criteria that protect the environmental values of the receiving waters, as far as practicable	
Considers site-specific soil, subsoil and landform characteristics during detailed design and construction.	
Manages any contamination in accordance with relevant regulatory requirements.	

Performance outcomes	How performance outcome will be achieved
Assesses, classifies, manages and disposes of any soil waste in accordance with the Waste Classification Guidelines (NSW EPA, 2014b).	
Controls dust and exhaust emissions of plant and equipment from construction activities, as far as practicable.	Implement this CSWMP, particularly the management measures in Appendix G, which have been developed to consider the requirements in Section 3.2, Section 3.3 and Appendix A.
Minimises air quality impacts during construction, as far as practicable	
Constructed and operated in accordance with the requirements of the POEO Act and relevant EPLs.	
	Undertake training, inspections and monitoring as summarised in Appendix G.

2.5 SMART principles

This Plan has been developed with the consideration of SMART principles. This was achieved as follows:

- **Specific:** The measures listed this Plan are specific to soil and water management during construction. They include the development and implementation of plans and procedures tailored to address soil, water, groundwater and salinity impacts, identification, and management of specific issues;
- **Measurable:** This Plan provides specific measures, requirements, and references that enable the evaluation and measurement of the effectiveness of each control measure. Monitoring program and reporting requirements are outlined, allowing for the assessment of soil, water, groundwater and salinity impacts;
- **Achievable:** The control measures outlined in this Plan are practical and achievable within the construction context. They involve the implementation of plans, investigations, and management strategies that can be feasibly executed during the construction phase;
- **Relevant:** The measures are directly relevant to soil and water management during construction. They address potential impacts and these measures are designed to mitigate or prevent soil, water, groundwater and salinity impacts;
- **Time-bound:** This Plan specifies when each measure should be implemented, such as prior to and during construction. It also assigns responsibilities to specific roles, indicating the timeline and accountability associated with each measure.

2.6 Infrastructure Sustainability Council Requirements

Both Martinus Rail and Inland Rail are firmly committed to ensuring the projects are designed and constructed with high levels of sustainability integrated throughout the projects. Martinus Rail has developed and will implement a Sustainability Management Plan (SuMP) that is compliant with:

- Project Approvals
- *Inland Rail Sustainability Strategy* (0-0000-900-ESS-00-RP-0003)
- *Specification - Inland Rail Sustainability Requirements – Albury to Parkes* (3-0000-210-ESS-00-SP-0001)
- A2P Enhancement Projects Incentivised Target Cost Deed (ARTC Contract No. 2140-0001)

Martinus Rail will aim to achieve a certified minimum rating of “Excellent” under the Infrastructure Sustainability Council (ISC) Infrastructure Sustainability Technical Manual version 1.2. For further detail, please refer to the SuMP.

Detailed management of soil and water impact targets are outlined in Section 2.3. Table 3 to Table 7 below lists the relevant Infrastructure Sustainability credits and indicates where they are addressed in this plan or references external documents that fulfill the ISC credit criteria. See Appendix E - ISC Requirements for the detailed compliance tables.

TABLE 3: RECEIVING WATER QUALITY SPECIFIC SUSTAINABILITY TARGETS

ISC Reference	Commitment	Document reference
---------------	------------	--------------------

Dis-1	Measures to minimise adverse impacts to receiving water environmental values during construction and operation have been identified and implemented.	Refer to Appendix E
Dis-1	Monitoring of water discharges and receiving waters is undertaken at appropriate intervals and at times of discharge during construction.	Refer to Appendix E
Dis-1	Monitoring and modelling of water discharges and receiving waters demonstrates no adverse impact on local receiving water environmental values.	Refer to Appendix E
Dis-1	The infrastructure does not increase peak stormwater flows for rainfall events of up to a 1.5 year ARI event discharge	Refer to Appendix E
Dis-1	Opportunities to improve local receiving water quality and/or provide environmental flows have been identified and implemented	Refer to Appendix E
Dis-1	Monitoring and modelling demonstrates improvement of local receiving water environmental values	Refer to Appendix E

TABLE 4: AIR QUALITY SPECIFIC SUSTAINABILITY TARGETS

ISC Reference	Commitment	Document reference
Dis-4	Measures to minimise adverse impacts to local air quality during construction and operation have been identified and implemented	Refer to Appendix E
Dis-4	Monitoring of air emissions and/or air quality is undertaken at appropriate intervals and in response to complaints during construction	Refer to Appendix E
Dis-4	Monitoring and modelling demonstrates no recurring or major exceedances of air emission or air quality goals	Refer to Appendix E
Dis-4	Monitoring and modelling demonstrates no exceedances of air emission or air quality goals	Refer to Appendix E

TABLE 5: CONSERVATION OF ON-SITE RESOURCES SPECIFIC SUSTAINABILITY TARGETS

ISC Reference	Commitment	Document reference
Lan-2	Conservation of topsoil and subsoil has been considered.	Refer to Appendix E
Lan-2	All subsoil and topsoil impacted by the project is separated and protected from degradation, erosion or mixing with fill or waste;	Refer to Appendix E
Lan-2	95% of all topsoil (by volume) retains its productivity and is beneficially re-used on or nearby to the project.	Refer to Appendix E
Lan-2	Opportunities to improve topsoil productivity of previously disturbed areas have been identified and incorporated into the project.	Refer to Appendix E

TABLE 6: WATER USE MONITORING AND REDUCTION SPECIFIC SUSTAINABILITY TARGETS

ISC Reference	Commitment	Document reference
---------------	------------	--------------------

Wat-1	Monitoring and modelling (reasonable estimates or predictions) of water use, is undertaken	Refer to Appendix E
Wat-1	Monitoring and modelling demonstrates a reduction in water use compared to a base case footprint.	Refer to Appendix E

TABLE 7: REPLACE POTABLE WATER SPECIFIC SUSTAINABILITY TARGETS

ISC Reference	Commitment	Document reference
Wat-2	Monitoring and modelling demonstrates that some proportion of total water use is from non-potable sources (substituting for potable). Fractions of Levels may be achieved on a sliding scale up to 100% for Level 3.	Refer to Appendix E

3 ENVIRONMENTAL REQUIREMENTS

3.1 Legislation

Legislation and regulations relevant to traffic, transport, and access management includes:

- *Environmental Planning and Assessment Act 1979* (EP&A Act);
- *Protection of the Environment Operations Act 1997* (NSW) (POEO Act);
- *Water Act 2007* (Cth);
- *Water Amendment Act 2008* (Cth);
- *Water Act 1912* (NSW);
- *Water Management Act 2000* (NSW).
- Protection of the Environment Operations (Clean Air) Regulation 2010
- Protection of the Environment Operations (General) Regulation 2009, Part 5.4 Air Pollution
- National Greenhouse and Energy Reporting Act 2007 (NGER Act).

A register of legal requirements for the project is contained in Appendix A1 of the CEMP.

3.2 Guidelines and standards

The main guidelines, specifications, and policy documents relevant to this Plan include:

- Environmental Management Plan Guideline – Guideline for Infrastructure Projects (DPHI, April 2020);
- Inland Rail Construction Environmental Management Framework (A2P CEMF) (0-0000-900-EEC-00-SP-0002_2) (ARTC, 2022);
- Managing Urban Stormwater: Soils and Construction Volume 1 (Landcom, 4th Edition March 2004) and Volume 2D Main Roads Construction (DECC 2008) – commonly referred to as the ‘Blue Book’;
- Managing Urban Stormwater – Soils and Construction, Volumes 2A and 2C (NSW Department of Environment, Climate Change and Water 2008) – commonly referred to as the ‘Blue Book’;
- Policy and Guidelines for Fish Habitat Conservation and Management (DPI Fisheries, 2013);
- Guidelines for controlled activities on waterfront land (Department of Primary Industries (DPI), 2012b);
- Guidelines for developments adjoining land and water (OEH, 2013b);
- Murray–Darling Basin Plan 2012 (including water resource plans and water quality management plans) (Murray–Darling Basin Authority, 2012) (the Basin Plan 2012);
- National Water Quality Management Strategy (Australian and New Zealand Environment and Conservation Council (ANZECC), 2018);
- Australian Guidelines for Water Quality Monitoring and Reporting (ANZECC/ARMCANZ, 2000a) (the ANZECC guidelines);
- Australian and New Zealand Guidelines for Fresh and Marine Water Quality (Australian and New Zealand Governments, 2018) (the Water Quality Guidelines);
- NSW Water Quality and River Flow Objectives (Department of Environment, Climate Change and Water (DECCW), 2006) (the NSW Water Quality Objectives).
- Inland Rail Sustainability Strategy (0-0000-900-ESS-00-RP-0003)
- Inland Rail Sustainability Requirements – Albury to Parkes (3-0000-210-ESS-00-SP-0001)
- National Environment Protection (Air Toxics) Measure 2011 (NEPC, 2011)
- National Environment Protection (Ambient Air Quality) Measure 2021
- *Approved Methods for Modelling and Assessment of Air Quality in NSW 2016* (Approved Methods) (NSW Environment Protection Authority (EPA), 2016)
- Institute of Air Quality Management (IAQM) *Guidance on the assessment of dust from demolition and construction Methodology* (IAQM, 2014).

3.3 Minister’s Conditions of Approval

The requirements of the CoA relevant to the development of this Plan are shown in Table 8. These are defined as primary CoA and are specifically related to the development of this Plan. Secondary CoA have been listed in Appendix A. A cross reference is also included to indicate where the CoA is addressed in this Plan or other project management document.

TABLE 8: PRIMARY COA RELEVANT TO THIS PLAN

No.	Requirement	Where addressed												
C5	CEMP(s) (and relevant CEMP sub-plans) not requiring the Planning Secretary's approval, but requiring ER endorsement, must be submitted to the ER no later than one (1) month before the commencement of construction or where construction is staged no later than one (1) month before the commencement of that stage. The CEMPs (and relevant CEMP sub-plans) must be endorsed by the ER as being consistent with the conditions of this approval and all undertakings made in the documents listed in Condition A1.	This CSWMP Section 1.7												
C6	<p>Except as provided by Condition C16 the following CEMP Sub-plans must be prepared in consultation with the relevant government agencies identified for each CEMP Sub-plan. Details of all information requested by an agency during consultation must be provided to the Planning Secretary as part of any submission of the relevant CEMP Sub-plan, including copies of all correspondence from those agencies as required by Condition A8.</p> <table border="1"> <tr> <td></td><td>Required CEMP Sub-plan</td><td>Relevant government agencies to be consulted for each CEMP Sub-plan</td></tr> <tr> <td>(b)</td><td>Soil and water</td><td>BCS, NSW EPA, and relevant councils</td></tr> <tr> <td>(h)</td><td>Salinity management plan</td><td>Relevant councils</td></tr> <tr> <td>(k)</td><td>Groundwater management plan</td><td>DCCEEW Water Group and relevant councils</td></tr> </table> <p>Note: 1. CEMP Sub-plan(s) may reflect the construction of the project through geographical activities, temporal activities or activity-based staging. Nothing in this condition prevents the Proponent from combining any of the above CEMP Sub-plans.</p>		Required CEMP Sub-plan	Relevant government agencies to be consulted for each CEMP Sub-plan	(b)	Soil and water	BCS, NSW EPA, and relevant councils	(h)	Salinity management plan	Relevant councils	(k)	Groundwater management plan	DCCEEW Water Group and relevant councils	This CSWMP Section 1.6
	Required CEMP Sub-plan	Relevant government agencies to be consulted for each CEMP Sub-plan												
(b)	Soil and water	BCS, NSW EPA, and relevant councils												
(h)	Salinity management plan	Relevant councils												
(k)	Groundwater management plan	DCCEEW Water Group and relevant councils												
C7	The CEMP Sub-plans must state how:	-												
	(a) the environmental performance outcomes identified in the documents listed in Condition A1 will be achieved;	Section 1.3 Section 2.4												
	(b) the mitigation measures identified in the documents listed in Condition A1 will be implemented;	Section 6												
	(c) the relevant terms of this approval will be complied with; and	Section 3.3 Section 6 Section 7 Appendix A												
	(d) issues requiring management during construction (including cumulative impacts), as identified through ongoing environmental risk analysis, will be managed through SMART principles.	Section 2.5 Section 6 Section 8 Appendix B												
C13	The Soil and Water Management Sub-plan must include:	-												
	a) Measures to avoid and minimise erosion and sedimentation impacts including to agricultural and forested land, and areas of high salinity and high erosion potential;	Section 6.3 Section 6.1 Section 6.10												
	b) Information demonstrating that the required construction water resources are legally and physically available;	Section 6.5												

No.	Requirement	Where addressed						
	c) Procedures and protocols for the appropriate supply, transport and storage of water across the CSSI;	Section 6.5						
	d) mitigation measures to address construction water resource shortages that arise;	Section 6.5 Water Reuse Strategy						
	e) a Construction Groundwater Management Plan (CGMP) that includes a protocol for avoiding, minimising and mitigating impacts.	Section 6.9						
	f) a surface water monitoring framework;	Appendix B						
	g) a dam dewatering protocol;	Appendix C						
	h) a spill response procedure; and	Appendix D						
C15	Construction must not commence until the relevant CEMP(s) and CEMP Sub-plans have been approved by the Planning Secretary or endorsed by the ER, (as applicable and as identified in the CEMP approved under Condition C16). The CEMP and CEMP Sub-plans, as approved by the Planning Secretary, including any minor amendments approved by the ER, must be implemented for the duration of construction. Where the CSSI is being staged, construction of that stage is not to commence until the relevant CEMP and sub-plans have been endorsed by the ER and approved by the Planning Secretary or ER.	Section 1.4						
C16	<p>Except as provided by Condition C16 the following Construction Monitoring Programs must be prepared in consultation with the relevant government agencies identified for each to compare actual performance of construction of the CSSI against the performance predicted in the documents listed in Condition A1 or in the CEMP:</p> <table border="1"> <thead> <tr> <th></th><th>Required Construction Monitoring Programs</th><th>Relevant government agencies to be consulted for each Construction Monitoring Program</th></tr> </thead> <tbody> <tr> <td>(d)</td><td>Surface water</td><td>DCCEEW Water Group, and relevant councils</td></tr> </tbody> </table>		Required Construction Monitoring Programs	Relevant government agencies to be consulted for each Construction Monitoring Program	(d)	Surface water	DCCEEW Water Group, and relevant councils	Appendix B
	Required Construction Monitoring Programs	Relevant government agencies to be consulted for each Construction Monitoring Program						
(d)	Surface water	DCCEEW Water Group, and relevant councils						
E1	In addition to the performance outcomes, commitments and mitigation measures specified in the documents listed in Condition A1, all reasonably practicable measures must be implemented to minimise the emission of dust and other pollutants during the construction and operation of the CSSI.	Appendix G						

3.4 Updated Management Measures

There are two identified primary requirements of the UMMs related to the preparation of this CSWMP as listed in Table 9. Secondary UMMs have been listed in Appendix A. A cross reference is also included to indicate where the UMM is addressed in this Plan for other project management documents.

TABLE 9: PRIMARY UMMS RELEVANT TO THIS PLAN

No.	Requirement	Timing	Where addressed
HFQ1	<p>Construction-phase water supply options will continue to be explored during detailed design and would include ongoing consultation with water suppliers to access the local reticulated network, use of water tanks within construction compounds and/or use of farm dams. Alternative water supply options, including recycled water, would also be investigated.</p> <p>As part of the Soil and Water Management sub-plan, ARTC will:</p> <ul style="list-style-type: none"> Confirm a draft water balance for the project 	Construction	Section 6.5 Water Reuse Strategy

No.	Requirement	Timing	Where addressed
	<ul style="list-style-type: none">▪ Demonstrate that the required construction water sources are legally and physically viable▪ Outline mitigation measures to address construction water resource shortages that arise. <p>Appropriate approvals would be obtained as required if alternative constructive water sources beyond commercial water suppliers and local governments are required.</p>		
AQ1	Where visible dust is generated from onsite activities, watering (water cart or water sprays) and/or other appropriate measures will be implemented.	Construction	Construction Air Quality Procedure

4 EXISTING ENVIRONMENT - STAGE A

The existing environment in relation to soil and water (including groundwater and salinity) from the construction of the project were assessed in the EAD, notably in:

- Chapter 18 of the EIS (Hydrology flooding and water quality);
- Chapter 19 of the EIS (Groundwater);
- Chapter 20 of the EIS (Soils and contamination);
- EIS Technical Paper 11 (Hydrology, Flooding and Water Quality);
- EIS Technical Paper 12 (Groundwater);
- EIS Technical Paper 13 (Contamination).

4.1 Topography

4.1.1 Albury

The elevation of the enhancement sites in the Albury precinct range from about 150 metres (m) Australian Height Datum (mAHD) at the Murray River to 230 mAHD. The land generally slopes to the south towards the Murray River.

4.1.2 Greater Hume–Lockhart

The enhancement sites in Greater Hume–Lockhart precinct are located at about 210 to 220 mAHD. The topography generally slopes to the north, west to the Murrumbidgee River; however, there are localised high points along the Olympic Highway that drain to various tributaries of the Murrumbidgee River.

4.1.3 Wagga Wagga

The enhancement sites in the Wagga Wagga precinct are located at an elevation of about 190 to 200 mAHD at the south of the Murrumbidgee River. The topography generally slopes to the north to the Murrumbidgee River; however, there are localised high points along the Olympic Highway that drain to various tributaries of the Murrumbidgee River.

4.1.4 Junee

The topography generally slopes from the Harefield Yard clearances enhancement site, located at an elevation of about 250 mAHD, up towards Junee with the Junee yard clearances and Olympic Highway underbridge enhancement site at elevations of about 300 to 320 mAHD. For the Junee to Illabo clearances enhancement site, the elevation varied from 250 mAHD in the east to 360 mAHD in the west.

Junee Yard clearances enhancement sites are located in a topographic depression that extends towards the north–northwest, with neighbouring hills to the south, east and west peaking at approximately 360 mAHD.

4.2 Soil types

A review of the eSPADE 2.0 spatial viewer system (eSPADE) was conducted for the EAD and soil types along the project for Stage A are summarised in Table 10.

TABLE 10: SOIL LANDSCAPE TYPES – STAGE A

Precinct and enhancement site	Landscape type	Characteristics
Albury Precinct		
Table Top yard clearances	▪ Ettamogah landscape	<ul style="list-style-type: none"> ▪ High erosion hazard; ▪ Localised gully erosion has been observed along with widespread wind and sheet erosion.
Greater Hume-Lockhart Precinct		
Henty Yard clearances	▪ Henty soil landscape	<ul style="list-style-type: none"> ▪ Prone to moderate wind and gully erosion hazard; ▪ Prone to localised acidity, waterlogging, poor drainage, sodicity, foundation hazard where sodic, burial by wind-blown sand and complex terrain.

Precinct and enhancement site	Landscape type	Characteristics
Yerong Creek Yard clearances	<ul style="list-style-type: none"> Mangoplah soil landscape; O'Briens Creek soil landscape in the far south (in the vicinity of Sandy Creek). 	<ul style="list-style-type: none"> Prone to streambank erosion, acidity and localised water logging
The Rock Yard clearances	<ul style="list-style-type: none"> Vincent Road soil landscape; Mangoplah soil landscape. 	<ul style="list-style-type: none"> Local soils are also prone to high erosion hazard, localised foundation hazard and strong acidity; Low-lying areas are also prone to localised waterlogging.
Wagga Wagga Precinct		
Pearson Street bridge	<ul style="list-style-type: none"> Becks Lane soil landscape 	<ul style="list-style-type: none"> High erosion hazard, acidity and localised foundation hazards
Cassidy Parade pedestrian bridge and Edmondson Street bridge	<ul style="list-style-type: none"> Becks Lane soil landscape Lloyd soil landscape to the eastern end of the site 	<ul style="list-style-type: none"> High erosion hazard, steep slopes, localised foundation hazards and mass movement, stoney and strongly acid soils on ridges and upper slopes
Junee Precinct		
Harefield Yard clearances	<ul style="list-style-type: none"> Currajong soil landscape in the south west; Houlaghans Creek soil landscape in the north east. 	<ul style="list-style-type: none"> Localised seasonal waterlogging, flood hazard, sheet and gully erosion hazard, poor drainage, strong acidity of topsoils, sodicity/dispersibility and low wet bearing strength of subsoil, and salinity.
Junee Yard clearances, and Olympic Highway underbridge	<ul style="list-style-type: none"> Currajong soil landscape 	<ul style="list-style-type: none"> Localised salinity, poor drainage, high run-on, sheet and gully erosion hazard, high erodibility of subsoils, acidity of topsoils, and sodicity/dispersibility of subsoil.
Junee to Illabo clearances	<ul style="list-style-type: none"> Currajong soil landscape in the south; Malebo soil landscape in the south; Mimosa soil landscape centrally between Junee and Illabo; Eurongilly soil landscape in the north and beneath Illabo. 	<ul style="list-style-type: none"> Localised salinity, poor drainage, high run-on, sheet, wind and gully erosion hazard, high erodibility of subsoils, acidity of topsoils, and sodicity/dispersibility of subsoil, engineering hazard, low bearing strength and mass movement.

4.3 Saline soils

Desktop reviews for the EAD using eSPADE across the project sites indicates that several local soil types have potential salinity hazards associated with them.

A detailed summary of salinity at each enhancement site was provided in Appendix B of Technical Paper 13: Contamination of the EIS. The contamination assessment identified one area with very high potential salinity hazard at Culcairn Pedestrian bridge and Culcairn Yard clearances, which does not form part of Stage A construction. Moderate salinity was mapped at several enhancement sites.

Table 11 replicates information presented in Appendix B of Technical Paper 13 of the EIS (Contamination).

TABLE 11: SUMMARY OF SALINITY FOR EACH PRECINCT AND ENHANCEMENT SITE – STAGE A

Precinct	Enhancement site	Salinity hazard
Albury Precinct	Table Top Yard clearances	Whilst salinity is listed as “not observed” (not identified during assessment) for the Ettamogah landscape, the enhancement site is also shown on the Table Top hydrogeological landscape, in which is described as having a “moderate” land salinity hazard.
Wagga Wagga Precinct	Cassidy Parade pedestrian bridge and Edmondson Street bridge	The local area is mapped as having “low” land salinity hazard.
Hume-Lockhart Precinct	Henty Yard clearances	The local area is mapped as having “moderate” land salinity hazard
	Yerong Creek Yard clearances	The local area is mapped as having “moderate” land salinity hazard.
	The Rock Yard clearances	The local area is mapped as having “moderate” land salinity hazard.

4.4 Acidity

4.4.1 Acid sulfate soils

A review of the ASRIS Acid Sulfate Risk map identified that the project is located within areas described as low probability of acid sulfate soils (ASS). It is possible that some other areas of localised inland ASS may be present in dams or other inundated areas where sulfides may be laid down in sediments over time.

4.4.2 Naturally acidic soils

Naturally acidic soils may be acidic as a result of natural acidity inherent in the parent rock, due to organic acids being present in the soil or through agricultural practices (e.g. long-term fertiliser use).

A review of pH ranges from soils presented in eSPADE indicates that the upper 0.3 m of soils relevant to the project generally has a pH of between 5 and 6, which is considered strongly to moderately acidic in the context of soil chemistry. This is particularly so in the valleys. Where the project is located within, or near, more elevated terrain such as near Table Top Yard clearances enhancement site, The Rock Yard clearances enhancement site, and the Junee to Illabo clearances enhancement site, the acidity of this upper 0.3-m ranges from pH 4.5 to pH 5.5 and is considered very strongly acidic to strongly acidic.

For subsoil (0.3 m to 1 m), eSPADE indicates that the soil is generally less acidic, with a pH range between 5.5 to 6.5 (moderately acidic to slightly acidic) except where the project is located in more elevated terrain, as identified within this section. In these instances, the pH of the subsoil is between 4.5 to 6.0 (very strongly acidic to moderately acidic)

4.5 Surface water

4.5.1 Local watercourses

The project interacts with a range of watercourses, including rivers, creeks, piped and open channel urban drainage systems and overland flow paths, as well as other waterbodies such as farm dams and ponds. Table 12 describes the watercourses and other waterbodies crossed by or located near the enhancement sites. The watercourses and waterbodies adjacent to enhancement sites subject to Stage A construction works are shown in Figure 1 to Figure 13.

TABLE 12: RELEVANT WATERCOURSES AND OTHER WATERBODIES – STAGE A

Precinct	Catchment	Enhancement site	Watercourses and waterbodies
Albury Precinct	Murray	Table Top Yard clearances	No watercourses intersect the enhancement site. Two farm dams. Lake Hume is located 3km to the east of the site.

Precinct	Catchment	Enhancement site	Watercourses and waterbodies
			Within waterfront land.
Hume-Lockhart Precinct	Murrumbidgee	Henty Yard clearances	No watercourses intersect the enhancement site. Buckaringah Creek is located 30m to the north of the enhancement site. The enhancement site is part of the Burkes/Bullenbung sub catchment of the Murrumbidgee catchment. Within waterfront land.
	Murrumbidgee	Yerong Creek Yard clearances	Sandy Creek intersects the enhancement site and Yerong Creek is located 400m to the north. Yerong Creek flows to the west and is part of the Burkes/Bullenbung sub catchment of the Murrumbidgee catchment. Several farm dams around the site. Within waterfront land.
	Murrumbidgee	The Rock Yard clearances	No watercourses intersect the enhancement site. Burkes Creek is located 380m north of the enhancement site. Burkes Creek flows to the west and eventually joins Bullenbung Creek. Three farm dams north of the site.
Wagga Wagga Precinct	Murrumbidgee	Pearson Street bridge	An unnamed tributary of Flowerdale Lagoon intersects the enhancement site. Flowerdale Lagoon is located about 1.5km north of the enhancement site and discharges to the Murrumbidgee River. Within waterfront land.
	Murrumbidgee	Cassidy Parade pedestrian bridge and Edmondson Street bridge	No watercourses intersect the enhancement site (as such this site is not mapped). The Murrumbidgee River is located approximately 800m to the north.
Junee Precinct	Murrumbidgee	Harefield Yard clearances	Reedy Creek intersects the enhancement site at two locations. The enhancement site is part of the Houaghans sub catchment of the Murrumbidgee catchment. Four small farm dams surrounding the site. Within waterfront land.
	Murrumbidgee	Junee Yard clearances	An unnamed drainage line intersects the enhancement site. The enhancement site is part of the Houaghans sub catchment of the Murrumbidgee catchment. Within waterfront land.
	Murrumbidgee	Olympic Highway underbridge	A tributary to Houaghans Creek intersects the enhancement site and flows to the north. Within waterfront land.
	Murrumbidgee	Junee to Illabo clearances	Jeralgambeth Creek and some other unnamed tributaries flow through the site. The enhancement site is part of the Billabong Creek sub catchment of the Murrumbidgee catchment.

Precinct	Catchment	Enhancement site	Watercourses and waterbodies
			Several farm dams surrounding the site, the largest of which is adjacent to Illabo station, Illabo dam. Within waterfront land.




FIGURE 1: WATERCOURSES RELATIVE TO TABLE TOP YARD ENHANCEMENT SITE




FIGURE 2: WATERCOURSES RELATIVE TO HENTY YARD ENHANCEMENT SITE



FIGURE 3: WATERCOURSES RELATIVE TO YERONG CREEK YARD ENHANCEMENT SITE



FIGURE 4: WATERCOURSES RELATIVE TO THE ROCK YARD ENHANCEMENT SITE



FIGURE 5: WATERCOURSES RELATIVE TO THE HAREFIELD YARD ENHANCEMENT SITE



FIGURE 6: WATERCOURSES RELATIVE TO THE JUNEE YARD CLEARANCES ENHANCEMENT SITE




FIGURE 7: WATERCOURSES RELATIVE TO THE OLYMPIC HIGHWAY UNDERBRIDGE ENHANCEMENT SITE



FIGURE 8: WATERCOURSES RELATIVE TO THE PEARSON STREET BRIDGE ENHANCEMENT SITE




FIGURE 9: WATERCOURSES RELATIVE TO THE JUNEES TO ILLABO CLEARANCES ENHANCEMENT SITE (1 OF 5)



FIGURE 10: WATERCOURSES RELATIVE TO THE JUNEE TO ILLABO CLEARANCES ENHANCEMENT SITE (2 OF 5)




FIGURE 11: WATERCOURSES RELATIVE TO THE JUNEE TO ILLABO CLEARANCES ENHANCEMENT SITE (3 OF 5)




FIGURE 12: WATERCOURSES RELATIVE TO THE JUNEE TO ILLABO CLEARANCES ENHANCEMENT SITE (4 OF 5)




FIGURE 13: WATERCOURSES RELATIVE TO THE JUNEE TO ILLABO CLEARANCES ENHANCEMENT SITE (5 OF 5)

4.5.2 Water quality

Site-specific water quality data for the enhancement sites is not available. Existing water quality data from the broader catchment areas was reviewed as part of the EAD to understand the existing water quality of the catchments that would receive runoff from the enhancement sites. A review of publicly available information from NSW DCCEE (formerly NSW DPI Water) was undertaken for water quality in the Murray and Murrumbidgee catchments and is summarised below.

Murray catchment

The condition of the Murray catchment within the study area is considered 'good' against the total phosphorus and total nitrogen key water quality indicators, indicating an acceptable nutrient load in the catchment's watercourses (NSW DPI, 2019a).

Water quality data collected by Water NSW from the Murray River at four (4) monitoring sites located downstream of the Murray River bridge enhancement site is shown in Table 13. Water quality at the monitoring sites meets the target values for the catchment in the Basin Plan 2012 for pH and dissolved oxygen levels but is below target values for electrical conductivity (indicating salinity) and turbidity (Water NSW, 2021).

TABLE 13: WATER QUALITY MONITORING DATA ON THE MURRAY RIVER NEAR ALBURY

Analyte		Albury (Union Bridge) Site: 409001	Downstream Hume Dam (Heywoods) Site: 409016	Doctors point Site: 409017	Howlong Site: 409037
pH Target: 6.5–7.5	Min	7.0	6.8	-	-
	Mean	7.3	6.9	-	-
	Max	7.7	7.1	-	-
EC Target peak (80percentile): 412 µS/cm	Min	21.0	34.1	18.0	31.5
	Mean	55.3	49.5	51.8	64.5
	Max	170.8	78.5	119.6	318.2
DO Target: >7.7 mg/L	Min	6.6	6.5	-	-
	Mean	9.2	8.3	-	-
	Max	11.4	10.4	-	-
Turbidity Target: 15 NTU	Min	-	2.6	-	-
	Mean	-	5.1	-	-
	Max	-	9.3	-	-

Murrumbidgee catchment

Water quality in the Murrumbidgee catchment nearest the study area is rated 'fair' to 'good' based on the total nitrogen and phosphorus, pH levels and dissolved oxygen key indicators. There is a general trend towards increasing turbidity concentration with distance down the catchment, due to the cumulative impacts of land use, soil disturbance and human activity. High flow from rainfall and runoff also results in higher turbidity, nutrients, possible pesticides and pathogens and lower in-stream salinity within the catchment (NSW DPI, 2019b).

Water quality data collected from the Murrumbidgee River and a number of tributaries at four (4) monitoring sites near Wagga Wagga by WaterNSW are shown in Table 14 and indicate the following:

- Mean electrical conductivity (indicating salinity) values on the Murrumbidgee and at Tarcutta Creek were below or close to the target values given under the Basin Plan 2012;
- Mean electrical conductivity values at Kyeamba Creek and Billabong Creek were both two to three times the target electrical conductivity (EC) values;
- Turbidity data was only available at the Murrumbidgee River site and Kyeamba Creek site. The mean turbidity values for these sites were above the target values, which reflects the cumulative impacts of land use, soil disturbance and human activity on water quality within the catchment (WaterNSW, 2021).

TABLE 14: WATER QUALITY MONITORING DATA ON THE MURRUMBIDGEE RIVER NEAR WAGGA WAGGA

Analyte		Murrumbidgee River at Wagga Wagga Site: 410001	Tarcutta Creek at Old Borambola Site: 410047	Kyeamba Creek at Ladysmith Site: 410048	Billabong Creek Downstream Ten Mile & Mountain Creeks Site: 410186
EC Target peak (80percentile): 258 µS/cm	Min	30.0	35.9	20.8	2
	Mean	142.0	266.8	733.7	856.0
	Max	309.4	727.4	2109.2	2185.1
Turbidity Target: 35-50 NTU	Min	3.7	-	-1	-
	Mean	71.6	-	54.6	-
	Max	316.6	-	131.4	-

Summary

There is limited water quality data available for watercourses intersected by the project. Given the high proportion of land developed for urban and agricultural purposes within the project area, it is likely that runoff from these areas contributes to degradation of water quality, and some watercourses near the project would not achieve the water quality criteria as laid out in the ANZG 2018 and Murray Darling Basin Plan 2012, particularly for nutrients. The sources of the high nutrient levels are likely to be diffuse and related to current and historical agricultural activities within the study area.

Further information about existing water quality and baseline monitoring is detailed in the Construction Surface Water Monitoring Program (refer Appendix B).

4.5.3 Sensitive receiving environments

A sensitive receiving environment is one that has a high conservation value or supports human uses of water that are particularly sensitive to degraded water quality. Watercourses and other surface water features in the vicinity of the project site, which are considered to be sensitive receiving environments relevant to Stage A, are listed in Table 15.

TABLE 15: SENSITIVE RECEIVING ENVIRONMENTS – STAGE A

Sensitive receiving environment	Enhancement site	Reason for classification
Greater Hume-Lockhart Precinct		
Buckaringah Creek, Henty	In proximity to Henty Yard clearances	Key Fish Habitat Potential for threatened species Doodle Comer Swamp within 250 metres
Yerong Creek	In proximity to Yerong Creek Yard clearances	Key Fish Habitat
Sandy Creek (Yerong Creek)	In proximity to Yerong Creek Yard clearances	Key Fish Habitat
Junee Precinct		
Jeralgambeth Creek	Within Junee to Illabo clearances	Key Fish Habitat

4.6 Groundwater

4.6.1 Groundwater systems

Four (4) groundwater systems were identified in the EAD that underlie the study area for the entire project (both Stage A and Stage B):

- Upper Murray (Alluvium)—Albury precinct;
- Billabong Creek (Alluvium)—Greater Hume, Lockhart precinct;
- Wagga Wagga alluvial—Wagga Wagga precinct;
- Lachlan fractured rock—all precincts.

These groundwater systems are delineated as per the groundwater sources listed within the water sharing plans.

4.6.2 Groundwater quality

Groundwater quality describes the condition of water within the groundwater source and its suitability for different purposes, such as whether it can be used for town water, stock and domestic supply or irrigation. One way of assessing groundwater quality is by the salinity of the water resource.

Beneficial use categories are general groupings of groundwater uses based on water quality; primarily based on salinity and the absence or presence of contamination but can include water quality indicators or sodium absorption ration, nutrients and pathogens. The overriding principle is that groundwater quality should be maintained within its beneficial use category. Beneficial use is the equivalent of environmental value (ANZECC, 2000). Beneficial use categories:

- Were adopted in the NSW Groundwater Quality Protection Policy (Department of Land and Water Conservation (DLWC), 1998);
- Have been adopted in the NSW Aquifer Interference Policy;
- Are used in the relevant WRPs.

Beneficial use categories for each enhancement site are included in Table 16 are based on salinity for this assessment. Salinity levels are separated into classes A1 to D dependent on the total dissolved solids which determine the beneficial use category as outlined in Table 16.

TABLE 16: BENEFICIAL USE CATEGORIES ADOPTED FOR ASSESSMENT (DPIE 2019A, 2019B & 2019C)

Beneficial use	Salinity (TDS mg/L)						
	A1 (0-600)	A2 (600-900)	A3 (901-1,200)	B (1201-3000)	C1 (3001-6000)	C2 (6001-10,000)	D (>10,000)
Aquatic ecosystem protection	✓	✓	✓	✓	✓	✓	✓
Primary industries – Irrigation	✓	✓	✓	✓			
Primary industries – Stock drinking water	✓	✓	✓	✓	✓	✓	
Recreation and aesthetics	✓	✓	✓	✓	✓	✓	✓
Raw drinking water	✓	✓	✓				
Industrial water	✓	✓	✓	✓	✓	✓	✓
Cultural and spiritual	✓	✓	✓	✓	✓	✓	✓

Notes: 1. Conversion from mg/L to $\mu\text{S/cm}$ (conversion factor of 0.67) is A1 = 0-896, A2 = 897-1,343, A3 = 1,344-1,791, B = 1,792-4,478, C1 = 4,479-8,955, C2 = 8,956-14,925 and D = >14,925

4.6.3 Sensitive receivers

Registered groundwater bores

A total of 469 registered groundwater bores are located within the EAD study area with only one located within an enhancement site - registered bore (GW402492). This registered bore is sited within the Olympic Highway underbridge enhancement site within the Junee precinct and has a purpose as a monitoring/test bore.

Most of registered bores are for monitoring or observation purposes (305) followed by water supply (including industry, aquaculture, commercial and household water supply) (91), unknown purpose (32), recreation (15), stock and domestic (11), drainage (11) and exploration (4).

Groundwater dependent ecosystems

Groundwater dependent ecosystems (GDEs) rely on a supply of groundwater to support the species composition, structure and function of the ecosystem. A GDE may be either entirely dependent on groundwater for survival or may use groundwater opportunistically or as a supplementary source of water. Groundwater discharge can be important in maintaining baseflow in rivers and streams, and ecosystems associated with these discharge areas may have a high dependency on groundwater for their water requirements.

A total of 31 ecosystems (16 aquatic and 15 terrestrial) that potentially rely on the surface expression of groundwater have been identified across all groundwater study areas assessed in the EAD. The location of these GDEs in respect to the Stage A enhancement sites is detailed in Table 17.

TABLE 17: SUMMARY OF KNOWN GROUNDWATER CONDITIONS – STAGE A

Enhancement site	Groundwater source/details	Groundwater levels	Groundwater quality/hydraulic conductivity	Nearby sensitive receivers
Albury Precinct				
Table Top Yard clearances	<ul style="list-style-type: none"> Lachlan fractured rock groundwater system; Due to the proposed works (gantry signal works) requiring minimal excavation, no site investigations were conducted. 	No groundwater level information is available, but groundwater is not anticipated within 0.5 m of the surface within the enhancement site.	<ul style="list-style-type: none"> No groundwater quality information is available; Groundwater yields of 0.1 litres per second (L/s) from current bore. 	<ul style="list-style-type: none"> One registered bore (GW505149); Nearest GDEs approximately 350 m and 850 m from the enhancement site.
Lockhart-Greater Hume Precinct				
Henty Yard clearances	<ul style="list-style-type: none"> Lachlan fractured rock groundwater system; Recharge from rainfall infiltration is considered the dominant recharge mechanism; Urbanisation around the project site may impact localised responses to rainfall events; Groundwater flow is anticipated to follow topography, east to west. 	The shallow permanent groundwater system is predicted to be greater than 2.2 m within the enhancement site	No groundwater quality information is available.	GDE populations of the topographically low-lying Doodle Corner Swamp, a highpotential GDE located approximately 1.6 km west of the enhancement site.
Yerong Creek Yard clearances	<ul style="list-style-type: none"> Lachlan fractured rock groundwater system; Recharge from rainfall infiltration is anticipated to be the dominant recharge mechanism; Groundwater flow is anticipated to generally follow topography, generally south-east to north-west 	Below observable groundwater depths of 2.2 mBGL.	No groundwater quality information is available.	Yerong Creek is the only mapped GDE within the groundwater study area for this site
The Rock Yard clearances	<ul style="list-style-type: none"> Lachlan fractured rock groundwater system; Recharge from discharge from Burkes River during high flow and flooding conditions and infiltration from rainfall are anticipated to be the dominant recharge mechanisms; Groundwater flow most likely follows regional river topography towards the north west. 	Below observable groundwater depths of 5.4 mBGL.	No groundwater quality information is available.	Burke River is the only mapped GDE within the groundwater study area.

Enhancement site	Groundwater source/details	Groundwater levels	Groundwater quality/hydraulic conductivity	Nearby sensitive receivers
Wagga Wagga Precinct				
Pearson Street bridge	<ul style="list-style-type: none"> Lachlan fractured rock groundwater system; Wagga Wagga Alluvial groundwater system; Recharged by direct rainfall, or rainfall in areas of topographic highs to the south east; Groundwater flow would be controlled by localised topography, towards the north–north west. 	<ul style="list-style-type: none"> Monitored groundwater ranged from 184–185.2 mAHD; Groundwater levels (based on long term data) show strong correlation to climatic conditions, with a strong variability close to the enhancement site. 	<ul style="list-style-type: none"> Quality: fresh; Salinity category: A1 (see Table 19-4 for beneficial uses); Hydraulic conductivity: 0.10 m/day; Groundwater quality may be influenced by dewatering to manage localised groundwater salinity issues within its vicinity. 	Nearest GDE is located around 300 m to the north of the enhancement site.
Cassidy Parade pedestrian bridge and Edmondson Street bridge	<ul style="list-style-type: none"> Lachlan fractured rock groundwater system; Recharged by direct rainfall, or rainfall in areas of topographic highs to the south; Groundwater flow would be controlled by localised topography, and flow towards the north. 	<ul style="list-style-type: none"> BH210: between 10.9–11.1 mBGL at BH210; Wagga Wagga Council monitoring bore 20: ranged from 4.5 mBGL to greater than 14.9 mBGL. 	<ul style="list-style-type: none"> BH210 quality: fresh; BH210 salinity category: A1 (see Table 19-4 for beneficial uses); Monitoring bore 20 salinity: B to C2 (see Table 19-4 for beneficial uses); Groundwater quality may be influenced by dewatering to manage localised groundwater salinity issues within its vicinity 	None identified.

Enhancement site	Groundwater source/details	Groundwater levels	Groundwater quality/hydraulic conductivity	Nearby sensitive receivers
Junee Precinct				
Harefield Yard clearances	<ul style="list-style-type: none"> Lachlan fractured rock groundwater system; Recharge from rainfall infiltration is considered the dominant recharge mechanism; Additional recharge likely provided through hydraulic connection with Reedy Creek during high-flow conditions; Groundwater flow is predicted to follow topography, towards the north-west. 	<ul style="list-style-type: none"> Recorded groundwater levels between 15.0–25.0 mBGL; The shallow permanent groundwater table is predicted to be greater than 2.0 mBGL under non-flooding or highflow creek conditions. 	Qualitative statement of ‘very good’ in the records for bored GW019704 (WaterNSW, 2021).	<ul style="list-style-type: none"> Three registered water supply bores within groundwater study area; Low potential GDEs of yellow box are located adjacent to the southern end of the enhancement site.
Junee Yard clearances	<ul style="list-style-type: none"> Localised depression filled with colluvial sediments from the surrounding Lachlan fractured rock groundwater system; Recharge would primarily be through infiltration from rainfall from overlying sediments and the surrounding topographic highs; Groundwater flow is anticipated to follow topography, generally towards the north-west. 	<ul style="list-style-type: none"> No site investigations were completed; Conditions predicted to be similar to conditions at Kemp Street bridge and Olympic Highway underbridge enhancement sites. 	<ul style="list-style-type: none"> No information available; Groundwater quality and hydraulic conductivity likely to be similar to Olympic Highway underbridge. 	Limited connectivity with GDEs.
Olympic Highway underbridge	<ul style="list-style-type: none"> Localised depression that overlies colluvial and residual deposits of the Lachlan fractured rock groundwater system; Recharge would primarily be through infiltration from rainfall from overlying sediments and the surrounding topographic highs; Groundwater flow is predicted to follow topography, flow towards the south along the enhancement sites then towards the west. 	<ul style="list-style-type: none"> BH215 between 9.5–10 mBGL; Perched, temporary water may be present at fill, soil and shallow rock interfaces; Groundwater is predicted to be greater than 9.5mBGL. 	<ul style="list-style-type: none"> Quality: brackish; Salinity: B (see Table 16 for beneficial uses) Hydraulic conductivity: 0.11 m/day. 	Limited connectivity with GDEs.

Enhancement site	Groundwater source/details	Groundwater levels	Groundwater quality/hydraulic conductivity	Nearby sensitive receivers
Junee to Illabo clearances	<ul style="list-style-type: none"> Lachlan fractured rock groundwater system; Recharge would primarily be through infiltration from rainfall from overlying sediments and the surrounding topographic highs; Groundwater flow is predicted to follow topography, flow to the northeast. 	<ul style="list-style-type: none"> Limited registered bores drilled into the Lachlan fractured rock deep groundwater system; No reviewed records contained groundwater level information, one bore (GW401369) identified water bearing zones starting from 19 mBGL; Groundwater is predicted to be greater than 2.0 mBGL. 	Quality: brackish.	One bore (GW401369)

5 ASPECTS AND IMPACTS – STAGE A

5.1 Soil and erosion

Excavation and ground disturbance activities would expose and disturb soils. If not adequately managed, this could result in:

- Erosion of exposed soil and stockpiled materials;
- Dust generation;
- An increase in sediment loads entering the stormwater system and/or local runoff, and, therefore, nearby receiving waterways;
- Increase in salinity levels in soil;
- Acid Sulfate Soil (ASS)/Potential Acid Sulfate Soil (PASS) conditions;
- Mobilisation of contaminated sediments, with resultant potential for environmental and human health impacts.

5.1.1 Soil erosion

Construction during Stage A would temporarily expose the natural ground surface and sub-surface through the removal of vegetation, overlying structures (such as existing roads) and excavation. The exposure of soil to runoff and wind can increase soil erosion potential; particularly, where construction activities are undertaken in soil landscapes characterised by dispersive soils, given their susceptibility to erosion.

5.1.2 Acid soils and rock

Acid sulfate soils

The exposure of ASS to oxygen during disturbance can lead to the generation of sulfuric acid. The subsequent acidic leachate can then lead to mobilisation of heavy metals such as aluminium and iron into water bodies. Drainage from ASS may affect water quality and can impact aquatic organisms. For Stage A the project sites are located within areas described as having a low probability of ASS.

Environments are classed as having a low probability of occurrence where they are generally not suitable for ASS formation, or ASS are highly localised or sporadic. Because ASS are not expected to occur widely in these environments, land management is generally not affected by these soil materials

Naturally acidic soil

Soil conditions are considered very strongly acidic to strongly acidic within, or near, more elevated terrain, such as near Ettamogah and Table Top, The Rock and northeast of Junee to Illabo. The following enhancement sites during Stage A could be impacted by naturally acidic soils:

- Table Top Yard clearances;
- The Rock Yard clearances;
- Junee to Illabo clearances.

At these enhancement sites, the selection of construction materials and subsurface construction would consider the aggressivity of the soil.

5.1.3 Saline soils

Salinity is a concern as it can lead to corrosion of structures and land degradation, including salinisation of land so that it no longer can be stabilised by vegetation – leading to increased erosion risk. Where not managed it can also result in increased salt loads in local creeks.

Moderate salinity was mapped at several enhancement sites subject to Stage A as presented in Table 11. The highest risk is associated with enhancement sites that have high or moderate potential for salinity and more significant excavation comprising:

- Riverina Highway bridge enhancement site where excavation for track lowering will take place during Stage B.

The most likely scenarios leading to an increase in salinity presence at the surface will be excavation of salt affected soil from deeper horizons and placing it at the surface, and disruption of existing aboveground and sub-surface drainage patterns allowing salts to be brought to the surface in seeps or to accumulate in zones of evaporation.

Soil disruption associated with excavations or cuttings into the landscape for the proposed rail line, footings, construction compounds, bridges or levelling purposes are potential activities that could lead to increased salinity risk.

Management of salinity hazards will require a site specific understanding of the salt distribution in the soil profile, and interaction with the groundwater and surface water regime to identify where measures will be required. Excavation associated with the project is generally limited to discrete sites, within areas subject to extensive prior disturbance from historical development of the rail corridor. As such, the risks relating to impacts occurring from salinity to the project are considered to be manageable.

5.2 Surface water

Construction presents a risk to downstream water quality if management measures are not implemented, monitored and maintained throughout the construction period. The following construction activities have the potential to impact water quality in downstream watercourses as a result of erosion and sedimentation:

- Stripping topsoils for site preparation;
- Vegetation removal;
- Construction of site access roads, crane pads, construction compounds and other site infrastructure;
- Cut, fill and piling;
- Ground disturbance for removal of rail infrastructure;
- Track realignment including removal, treatment and fill of formation;
- Stockpiling and transport of materials and soils;
- Works in watercourses to construct temporary bridges and culverts;
- Concreting works.

If inadequately managed, construction activities could potentially impact water quality if they disturb soil or watercourses, result in the uncontrolled discharges of substances to watercourses, or generate contamination. Potential sources of water quality impacts include:

- Increased sediment loads from exposed soil transported offsite to downstream watercourses during rainfall events and from discharge of sediment-laden wastewater;
- Exposure of ASS or PASS, which may generate acidic runoff;
- Increased levels of nutrients, metals and other pollutants, transported in sediments to downstream watercourses or via discharge of wastewater to watercourses;
- Increased alkalinity of pH of downstream watercourses and groundwater sources due to runoff from concrete pumps and agitators (concrete dust, slurry or washout water);
- Chemicals, oils, grease and petroleum hydrocarbon spills from construction machinery directly polluting downstream watercourses;
- Litter from construction activities polluting downstream watercourses;
- Contamination of watercourses due to runoff from contaminated land.

5.3 Groundwater

The EAD assess the potential groundwater impacts as a result of the project. The key issue identified is the risk associated with excavations that could intersect aquifers (such as track lowering or bridge works). Dewatering of excavations (or cuts), whether temporary or permanent, have the potential to lower groundwater levels, reducing the availability of groundwater to nearby sensitive receptors such as GDEs or nearby users of groundwater. Where bridge piling or the construction of soil retaining walls are to occur, impedance to groundwater flow can also occur. This can result in changes to groundwater levels and quality. Stage A works do not involve excavation or piling to an extent that groundwater impacts would be considered a risk. The risk assessment and impacts from the EAD are replicated in Table 18.

TABLE 18: SUMMARY OF EAD GROUNDWATER IMPACTS UPDATED FOR STAGE A WORKS

Precinct	Enhancement Site	Proposed Stage A construction activities	EAD assessment considerations	Stage A impact
Albury	Table Top Yard	Ancillary / laydown	<ul style="list-style-type: none"> maximum excavation depths of 0.5mBGL which is above the predicted groundwater depth no registered water supply bores located within the groundwater study area distance to nearest GDEs are approximately 350m (low potential GDE) and 850m (high potential GDE) no change in the current landform that would significantly alter recharge. 	Low
Greater-Hum Lockhart	Henty Yard	Utility / drainage, ancillary / laydown, earthworks, gantry / signalling, trackwork (during possession)	<ul style="list-style-type: none"> maximum bulk excavation depth of 1.0mBGL to treat foundation material anticipated piling depth of up to 10.0mBGL (no piling under Stage A works) groundwater is anticipated to be at depths greater than 1.0mBGL, which is deeper than the proposed bulk excavations identified registered water supply bores are located approximately 200m or greater from the enhancement site registered water supply bores inferred to take from the deep Lachlan fractured rock HSU no change in the current landform that would significantly alter recharge. 	Low
	Yerong Creek Yard	Utility / drainage, ancillary / laydown, clearing / grubbing, earthworks, gantry / signalling, trackwork (during possession)	<ul style="list-style-type: none"> maximum excavation depths of 1.0mBGL which is above the predicted groundwater depth identified registered water supply bores are located approximately 180m or greater from the enhancement site registered water supply bores are inferred to take from the deep Lachlan fractured rock HSU distance to identified GDEs, with Yerong Creek (moderate potential GDE) the only mapped GDE in the 	Low

Precinct	Enhancement Site	Proposed Stage A construction activities	EAD assessment considerations	Stage A impact
			<p>groundwater study area and is located approximately 400m to the north</p> <p>no change in the current landform that would significantly alter recharge.</p>	
	The Rock Yard	Ancillary / laydown, clearing / grubbing, gantry / signalling	<ul style="list-style-type: none"> maximum excavation depths of 0.5mBGL which is above the predicted groundwater depth identified registered water supply bores are located approximately 630m or greater from the enhancement site registered water supply bores are inferred to take from the deep Lachlan fractured rock HSU distance to identified GDEs, with Burkes River (high potential GDE) the only mapped GDE in the groundwater study area and is located approximately 330m to the north no change in the current landform that would significantly alter recharge. 	Low
Wagga Wagga	Pearson St Bridge	Utility / drainage, clearing / grubbing	<ul style="list-style-type: none"> track lowering by up to 1.5 m and installation of soil retaining walls. This activity will not occur under Stage A. the total depth of excavations is expected to be up to 2.8 mBGL. Stage A works are surface activities (clearing and grubbing) or at a shallow depth above the groundwater table (utilities and drainage). piling works are also expected to extend to a maximum depth of 15 mBGL. No piling works as part of Stage A. groundwater depth at the enhancement site is around 1.3–2.5 mBGL with groundwater of high quality suitable for raw drinking water. 	Low
	Cassidy Parade	Utility / drainage, clearing / grubbing	<ul style="list-style-type: none"> maximum bulk excavation depth of 0.7mBGL 	Low

Precinct	Enhancement Site	Proposed Stage A construction activities	EAD assessment considerations	Stage A impact
			<ul style="list-style-type: none"> anticipated piling depth of up to 30.0mBGL. No piling to occur under Stage A. groundwater depth recorded ranged from 10.94–11.14mBGL and is below the maximum bulk excavation depth. identified registered water supply bores are located approximately 550m or greater from the enhancement site registered water supply bores are inferred to take from a different HSU (Wagga Wagga Alluvial instead of the shallow Lachlan fractured rock) no change in the current landform that would significantly alter recharge. 	
	Edmondson St Bridge	Utility / drainage, clearing / grubbing	<ul style="list-style-type: none"> maximum bulk excavation depth of 178.00 mAHD (up to 7.00 mBGL. This depth is anticipated during bridge construction works which will not occur as part of Stage A. anticipated piling depth of up to 30.0mBGL. No piling works proposed as part of Stage A. groundwater depth recorded ranged from 172.53–173.38mAHD (10.94–11.14mBGL) and is below the maximum bulk excavation depth. identified registered water supply bores are located approximately 550m or greater from the enhancement site registered water supply bores are inferred to take from a different HSU (Wagga Wagga Alluvial instead of the shallow Lachlan fractured rock) no change in the current landform that would significantly alter recharge. 	Low

Precinct	Enhancement Site	Proposed Stage A construction activities	EAD assessment considerations	Stage A impact
Junee	Harefield Yard	Utility / drainage, ancillary / laydown, clearing / grubbing, earthworks, gantry / signalling, trackwork (during possession)	<ul style="list-style-type: none"> maximum excavation depths of 1.3mBGL which is above the predicted groundwater depth identified registered water supply bores are located approximately 850m or greater from the enhancement site registered water supply bores are inferred to take from the deep Lachlan fractured rock HSU no change in the current landform that would significantly alter recharge. 	
	Junee Yard Clearances	Utility / drainage, ancillary / laydown, earthworks, gantry / signalling, trackwork (during possession)	<ul style="list-style-type: none"> identified registered water supply bores are located approximately 450m or greater from the enhancement site nearest GDE is located approximately 970m from the enhancement site no change in the current landform that would significantly alter recharge. 	
	Olympic Highway Underbridge	Utility / drainage, clearing / grubbing, earthworks, trackwork (during possession)	<ul style="list-style-type: none"> maximum excavation depths of 1.3mBGL which is above groundwater depths recorded between 9.53–9.99mBGL identified registered water supply bores are located approximately 430m or greater from the enhancement site nearest GDE is located approximately one kilometre from the enhancement site no change in the current landform that would significantly alter recharge 	
	Junee to Illabo	Utility / drainage, ancillary / laydown, clearing / grubbing, earthworks, gantry / signalling, trackwork (during possession)	<ul style="list-style-type: none"> maximum excavation depths of 1.0mBGL which is above the predicted groundwater depth 	

Precinct	Enhancement Site	Proposed Stage A construction activities	EAD assessment considerations	Stage A impact
			<ul style="list-style-type: none"> identified registered water supply bores are located approximately 350m or greater from the enhancement site. no change in the current landform that would significantly alter recharge. 	

6 MANAGEMENT AND MITIGATION

6.1 Erosion and sediment control

Temporary erosion and sediment control measures will be installed to protect water quality on the project. Controls and management measures will be designed (stability, location, type and size), constructed, operated and maintained in accordance with Managing Urban Stormwater: Soils and Construction (Landcom, 2004) and Managing Urban Stormwater – Soils and Construction, Volume 2D, Main road construction (DECC, 2008).

A Certified Professional in Erosion and Sediment Control (CPESC) will prepare the initial Erosion and Sedimentation Control Plan (ESCP) to detail the erosion control measures to be utilised across a range of different receiving environments and landforms on the project. In these initial ESCPs the CPESC will identify high risk areas at each site.

Environmental staff will then typically use the ESCP as a basis to develop Progressive Erosion and Sediment Control Plans (PESCP) in consultation with Martinus Rail Project Engineers, Superintendents and Supervisors. For high risk environments as identified by the CPESC, such as works near major watercourses, floodplains, and in steep or highly erodible terrain, the PESCPs will be certified by the CPESC. This will ensure that erosion and sediment control management is incorporated into the planning stage of construction activities and is coordinated in its approach. PESCPs will be updated as required as sites and associated erosion and sediment control requirements change as the works progress. These changes would typically be in repose to the following in accordance with the Blue Book:

- Where changes occur in slope gradients and drainage paths, with their exact form frequently unpredictable before works start;
- Where works continue over an extended period, with revisions being required at the beginning of the second year of operations and further revisions at 2-yearly intervals after that; and
- Where the desired outcome (e.g. protection of receiving waters) is not being achieved.

The Martinus Rail Environment, Approvals and Sustainability Manager (ESM) will approve PESCPs in the first instance and provide the approved PESCP to IRPL as soon as practicable after approval. Minor changes thereafter will be approved by environment staff in consultation with the Environmental Manager and CPESC for high risk environments, as required. PESCPs are designed for use as a practical guide and may be produced in conjunction with Environmental Work Method Statements (EWMS).

6.2 Stockpile management

The project will utilise temporary stockpiles to store excess topsoil and subsoil material from topsoil stripping and earthworks activities. The following techniques will be applied to the management of stockpiles:

- The location of stockpiles will be planned in advance of topsoil stripping and bulk earthworks. Stockpile locations will be selected such that they are -
 - Where practicable, located on slopes less than 10 percent;
 - Positioned such that erosion of the stockpile and the surrounding area is minimised;
 - Constructed on the contour at least 2 (preferably 5) metres from hazard areas particularly likely areas of concentrated water flows
 - Located at least 40-metres from any Riparian zone
- Stripped topsoil will be stockpiled separately from woody material and vegetation and subsoil layers;
- As required by the PESCP, clean water diversions will be installed upslope of stockpiles and sediment controls will be installed downslope;
- Stockpiles will be appropriately stabilised if they are to be in place for more than 10 days to minimise the risk of erosion.
- All topsoil stockpiles must not exceed 2m in height
- Where maintaining seed viability is desirable, ensure stockpiles of topsoil and leaf litter from remnant native bushland areas are no greater than 2 metres deep and kept weed-free.
- Stockpiles would be provided with a protective cover that reduces the C-factor on bare surface area to 0.1 after 10 working days of inactivity and 0.15 or less after 20 workings days of inactivity

The PESCP will detail requirements in relation to stabilisation based on the size (including anticipated height) of the stockpile, the duration that the stockpile will remain in place, and its proximity to watercourses and other sensitive environments.

6.3 Saline soils

Construction within areas of moderate to high-risk saline soils (as noted in Table 11) will include:

- Ongoing groundwater monitoring of salinity
- Progressive stabilisation and revegetation of exposed areas following disturbance as soon as is practicable;
- Testing to confirm the presence of saline soils in areas of high salinity potential prior to disturbance.

Soil salinity management will also be carried out in accordance with the NSW Department of Primary Industries (2014) Salinity Training Handbook.

Management of salinity hazards will require a site-specific understanding of the salt distribution in the soil profile, and interaction with the groundwater and surface water regime to identify where measures will be required. Excavation associated with the project is generally limited to discrete sites, within areas subject to extensive prior disturbance from historical development of the rail corridor. As such, the risks relating to impacts occurring from salinity to the project are considered to be manageable. However, mitigation and management measures will be implemented to identify and manage these soil types where they are encountered

6.4 Acid sulfate soils

A review of the ASRIS Acid Sulfate Risk map identified that the project sites are located within areas described as low probability of ASS, with the exception of the Murray River bridge. Construction within Murray River sediment has a high probability of encountering acid sulfate soils, however, this site is not subject to Stage A.

Any unexpected Acid Sulfate Soils (ASS) finds will be managed in accordance with the project's Unexpected Finds Procedure for Contamination and the Acid Sulfate Soil Manual (1998). The manual includes procedures for the investigation, handling, treatment and management of such soils. Management strategies will include:

- Avoid land where PASS occurs;
- Avoid disturbing PASS if present on land;
- Undertake shallow soil disturbance so as not to disturb PASS at depth;
- Cover PASS with clean fill material;
- Set aside or do not disturb PASS material.

The disposal of ASS would be managed in line with the project Construction Waste, Contamination and Hazardous Materials Management Plan.

6.5 Water use

Water is required during construction for a range of activities, including:

- Earthworks and formation preparation and material conditioning;
- Dust suppression;
- Concrete production;
- Vehicle and equipment wash down;
- Site services at compounds;
- Landscaping and rehabilitation.

It is estimated that about 86.6 megalitres (ML) of water would be required over the course of construction for both Stage A and Stage B. See Appendix F for the A2I expected water demand for the project. The expected water demand for Stage A works is approximately 10.0 ML.

A series of indicative water supply points have been identified in the EIS as suitable connection points for the supply of either potable or non-potable water for the project. During construction, water is expected to be sourced from multiple sources. The EIS identified the following (subject to approval):

- For works in the Albury precinct: Albury City Council and quarry sources. Alternative sources include seeking groundwater extraction licences and bores if other sources do not prove viable;
- For works in the Greater Hume-Lockhart precinct: Water may be sourced from the Riverina Water and quarry sources;
- For works in the Junee precinct: Water may be sourced from the Junee Council Recycled Water, Goldenfields Water, Riverina Water and quarry sources.

Additional potential water sources have been identified in Table 19. The Riverina Water locations are confirmed as legally and physically available. The availability of Junee Council water source is being confirmed, and available capacity at each location is being confirmed. Additional water sources will continue to be investigated to ensure that sufficient volumes of construction water to meet the needs of the Stage A works are legally and physically available.

TABLE 19: POTENTIAL CONTRUCTION WATER SOURCES

Enhancement site	Closest standpipe	Distance (km)	Supplier
Table Top Yard clearance	Ettamogah	6	Albury City Council

Enhancement site	Closest standpipe	Distance (km)	Supplier
Pearson Street bridge	Glenfield	4	Riverina Water
Cassidy Parade pedestrian bridge	Glenfield	7	Riverina Water
Edmondson Street bridge	Glenfield	7	Riverina Water
Henty Yard clearances	Henty	1	Riverina Water
Yerong Creek Yard clearances	Yerong Creek	1	Riverina Water
The Rock Yard clearances	The Rock	1	Riverina Water
Harefield Yard clearances	Bomen	19	Riverina Water
Junee Yard clearances	Joffre Street	2	Junee Council
Olympic Highway underbridge	Joffre Street	2	Junee Council
Junee to Illabo clearances	Joffre Street	6-22	Junee Council

Water may also be purchased under licensing agreements with the various water suppliers/landholders as required. These agreements are part of ongoing discussions and final locations will be determined during final negotiations. Additional water supply points may also be identified as the detailed design stage is progressed in order to reduce the distance to, and the number of vehicle movements associated with water supply.

Currently no dam water is proposed to be utilised for the Project. If additional water is required and dam water is identified as an ideal source, water would only be taken after an agreement is sought and finalised with the landowner. All dam dewatering would be undertaken in accordance with the Dam Dewatering Procedure attached as Appendix C.

Visual assessment will be undertaken to assess the access and existing water supply infrastructure for each water supply points. Any subsequent minor adjustment works required to ensure compatibility and enable the required flow rates will be determined during detailed design and enacted in line with the EIS and Infrastructure Approval.

Where additional water supply points are required, prior to the use of each additional water supply point, the project would implement the following water supply procedure:

- Assess potential water sources, considering parameters such as availability, supply capacity, distance from site, approved vehicle routes, etc.
- Reach agreement with the water supplier regarding the use of the water supply point for the project
- Retain any appropriate records, including licences or agreements
- Carry out any additional assessments which may be required.

Where new water supply points are identified during construction, this CSWMP will be updated to demonstrate the resources are legally and physically available for use in accordance with CoA C13(b).

Transport of water to the work sites would be via water cart in accordance with the Construction Traffic, Transport and Access Plan (CTTAMP). Once the water supply points have been identified in consultation with the supplier, the access and transport routes would be reviewed in accordance with the CTTAMP and updated as required. Vehicle drivers, including those transporting water to site, will be required to read and acknowledge the Driver Code of Conduct established for the project, which includes procedures to ensure that drivers implement safe driving practices. All drivers must comply with legal obligations while operating vehicles.

At the time of writing this plan, additional water storage locations or vessels have not been identified to be required. In the event that water storage is identified during the project, this plan will be updated with the relevant details.

Due to the short duration of Stage A and the limited number of isolated locations, a simple water balance has been calculated. A predicted estimate of water capture on site has been calculated based on the monthly rainfall and surface areas for the Stage A worksites. It is estimated that between 2.5% and 5% of the rainfall on site would be captured, leading to a total of 1.6 to 3.2 ML during the Stage A works.

In general, water collected on site would reduce the amount of water required to be obtained from external sources. Based on the estimate above, 8.4 ML (10.0 ML – 1.6 ML) to 6.8 ML (10.0 ML – 3.2 ML) would need to be sourced externally. The exact volumes would be based on a range of variables, including the availability of rainfall at a specific time and/or location, the type of water required (e.g. potable vs non-potable water), etc.

Wherever possible water will be reused on site. By reusing collected runoff for dust suppression, stormwater runoff will remain on site and discharge is unlikely. Where water is proposed to be reused for dust suppression or discharge is required, it will be carried out in accordance with Section 6.6.

Water resource shortage

The project will monitor the status of the current water restriction levels in each catchment area. Consultation will be undertaken with relevant Council(s) and the EPA to identify appropriate mitigation measures to be implemented.

In the event that construction water resource shortages arise, opportunities to minimise water consumption would be identified and implemented where practical. The Water Reuse Strategy identifies a number of initiatives to reduce water consumption, including the use of chemical additives or soil binders, stockpile coverage and drought tolerant vegetation to reduce the consumption of water during construction.

Alternative/additional water sources would also be investigated, including from water supply authorities, private bore/licence holders and recycled water sources.

6.6 Dewatering management

Dewatering is any activity that involves the removal of ponded stormwater or infiltrated groundwater from any location within the project (including from dams) and the subsequent reuse or discharge of that water. Onsite reuse may include applications such as dust suppression, earthworks compaction, vegetation establishment/ rehabilitation, and plant/vehicle wash-down.

Martinus Rail will plan to reuse all water captured on site and avoid discharges as much as practicable. The criteria in Table 20 would apply to water reused on site.

TABLE 20: WATER REUSE CRITERIA

Approach	Criteria
Reuse onsite Use for dust suppression, earthworks compaction, vegetation establishment / rehabilitation, and plant / vehicle wash-down and ensure no runoff to waterways	Reuse on site shall only occur if: <ul style="list-style-type: none"> • There is no visible oil or grease • The pH levels are between 6.5 – 8.5 • No erosion is caused from the discharge • Any runoff generated by the reuse is controlled entirely within the site boundary; and • Appropriate sediment controls are installed and maintained in accordance with the Blue Book. • If all criteria above are met then the water may be authorised for reuse by the ESM.

As required under CoA C13(g) the project has prepared a Dam Dewatering Procedure (Appendix C).

In line with CoA E175 if construction stage stormwater discharges are proposed, a Water Pollution Impact Assessment (WPIA) will be required to inform licensing consistent with section 45 of the POEO Act.

The project is currently in discussions with the EPA regarding discharge of water. The proposed discharge criteria are identified in Table 21. This CSWMP will be updated once the WPIA and discharge criteria have been agreed upon with the EPA.

TABLE 21: PROPOSED WATER DISCHARGE CRITERIA

Pollutant	Units of measurements	100 percentile concentration limit
Oil and grease	Visible	Not visible
pH	pH	6.5-8.5
Turbidity	nephelometric 50 turbidity units	6.5-8.5

A dewatering permit will be required prior to any discharge being released.

6.7 Spill prevention and response

In accordance with CoA C13(h), Appendix D of this CSWMP details the Spill Response Procedure. Spill clean-up kits will be maintained on-site in agreed locations that are accessible and known to all site workers. Adequate quantities of suitable material to counteract spillage will be readily available. All personnel to participate in induction about use of spill kits prior to commencing works on site. Any activity which may result in spillage of a chemical, fuel or lubricant which drains directly to waters or environmentally sensitive area, will not be undertaken unless appropriate temporary impervious bunding is provided.

General measures to be implemented to manage material storage include:

- Chemicals will be stored and handled in accordance with relevant Australian standards such as:
 - Storage and Handling of Dangerous Goods Code of Practice (WorkCover NSW, 2005) and the Hazardous and Offensive Development Application Guidelines: Applying SEPP 33 (Department of Planning, 2011)
 - The Environment Protection Manual for Authorised Officers: Bunding and Spill Management technical bulletin (EPA, 1997)
 - AS 1940-2004 The storage and handling of flammable and combustible liquids
 - AS/NZS 4452:1997 The storage and handling of toxic substances
 - AS/NZS 5026:2012 The storage and handling of Class 4 dangerous goods
 - AS/NZS 1547:2012 On-site domestic wastewater management
- Liquid chemicals and fuels will be stored in appropriate containers in bunded areas. Bunded areas will have the capacity to hold 110% of the liquid waste volume for bulk storage or 120% of the volume of the largest container for smaller packaged storage.
- Where practicable, storage areas will not be located within 50 metres of natural surface drainage areas, storm drainage systems, poorly drained or flood prone areas or any area with a slope steeper than 10%.
- All drums and decanted containers must be labelled and stored within bunded areas whenever they are not in use. Whenever practical, all unattended drums/containers must be returned to the bunded storage area.

6.8 Work in waterways

No works within waterways is permitted as part of Stage A works.

Where work is required within waterways for Stage B, an EWMS for the work(s) will be prepared. The EWMS for work in waterways will detail the control measures to avoid or minimise erosion and any adverse impact on water quality and riparian fauna and flora, and include provision to:

- Plan work to avoid, where practicable, any activities in aquatic habitats and riparian zones;
- Properly protect and signpost as environmentally sensitive areas all waterways in or adjacent to the site which are excluded from the work areas;
- Minimise riparian vegetation removal where practicable, and restrict access to the waterways to the minimum amount of bank length required for the activity;
- Retain stumps in riparian zones and aquatic habitats, where practicable, to reduce the potential for bank erosion;
- Carry out any refuelling of plant and equipment, chemical storage and decanting at least 50 m away from aquatic habitats.

6.9 Groundwater

The following Stage A enhancement sites were assessed in the EAD as having a negligible or low risk of groundwater impact:

- Table Top Yard clearances;
- Yerong Creek Yard clearances;
- The Rock Yard clearances;
- Harefield Yard clearances;
- Junee Yard clearances;
- Olympic Highway underbridge;
- Junee to Illabo clearances.

These sites are not expected to intersect the water table, involve limited bulk earthworks and/or are distant to sensitive receivers including water supply bores and GDEs.

As per UMM GW5 registered bore GW402492 at the Olympic Highway underbridge enhancement site will be avoided during construction. If this registered bore is accidentally damaged during construction and cannot be used for its intended purpose (monitoring), make good arrangements will apply (such as replacement), subject to discussion with the registered owner.

The following sites in the Wagga Wagga Precinct were identified as having an increased risk to groundwater in the EAD during works that would be subject to Stage B (i.e. bridge demolition and reconstruction). Given that Stage A works in Wagga Wagga are restricted to short-term utility works only, these sites are anticipated to have negligible to low risks of groundwater impact during Stage A:

- Cassidy Parade pedestrian bridge;
- Edmonson Street Bridge.

6.10 Management measures

A range of environmental requirements and management measures are identified in the EAD and CoA. Specific measures and requirements to address traffic, transport and access impacts are outlined in Table 22. The following mitigation measures have been developed with consideration of SMART (specific, measurable, achievable, relevant and time-based) principles.

TABLE 22: CONSTRUCTION SOIL AND WATER MANAGEMENT AND MITIGATION MEASURES

ID	Management measure	Location	When to implement	Responsibility for implementation	Reference or source	Evidence of implementation
General						
CSW-01	Training will be provided to all project personnel, including relevant subcontractors on soil, water and contamination management and the requirements from this plan through inductions, toolboxes talks and targeted training.	All	Pre-construction	MR ESM	Good Practice	Toolbox talks Project Induction Training Records
CSW-02	The project must be designed, constructed and operated so as to maintain the NSW Water Quality Objectives where they are being achieved as at the date of approval, and contribute towards achievement of the NSW Water Quality Objectives over time where they are not being achieved as at the date of this approval, unless an EPL in force in respect of the project contains different requirements in relation to the NSW Water Quality Objectives, in which case those requirements must be complied with.	All	Pre-construction, Construction	MR ESM	CoA E168	Monitoring records
CSW-03	Before undertaking any work and during maintenance or construction activities, erosion and sediment controls must be implemented and maintained to prevent water pollution consistent with Managing Urban Stormwater: Soils and Construction Vol 1 4th ed. by Landcom, 2004 (The Blue Book).	All	Pre-construction, Construction	MR ESM	CoA E174 UMM HFWQ7	PESCP ESCP
CSW-04	Ensure that any recycled wastewater (including recycled and treated water) proposed for use by the project, considers risks to human health or the receiving environment and meets the relevant standards.	All	Construction	MR ESM	CoA E170	Water Reuse Strategy

ID	Management measure	Location	When to implement	Responsibility for implementation	Reference or source	Evidence of implementation
CSW-05	<p>Unless an EPL is in force in respect to the project and that licence specifies alternative criteria, discharges from construction water treatment plants to surface waters must not exceed:</p> <ul style="list-style-type: none"> a) the Australian and New Zealand Guidelines for Fresh and Marine Water Quality 2018 (ANZG 2018) default guideline values for toxicants at the 95 per cent species protection level; b) for physical and chemical stressors, the guideline values set out in Tables 3.3.2 and 3.3.3 of the Australian and New Zealand Guidelines for Fresh and Marine Water Quality 2000; and c) for bioaccumulative and persistent toxicants, the ANZG 2018 values at a minimum of 99 per cent species protection level." <p>Where the ANZG 2018 does not provide a default guideline value for a particular pollutant, the approaches set out in the ANZG 2018 for deriving guideline values, using interim guideline values and/or using other lines of evidence such as international scientific literature or water quality guidelines from other countries, must be used.</p>	All	Pre-construction, Construction	MR ESM	CoA E171	No construction water treatment plants are proposed.
CSW-06	If construction stage stormwater discharges are proposed, a Water Pollution Impact Assessment will be required. Any such assessment must be prepared in consultation with the EPA and be consistent with the National Water Quality Guidelines, with a level of detail commensurate with the potential water pollution risk.	All	Pre-construction, Construction	MR ESM	CoA E175	WPIA
Erosion and sediment control						
CSW-07	Construction materials and spoil will be appropriately stored on site and within the construction site compounds with the aim to minimise erosion, dust generation and sediment-related impacts in adjacent areas.	All	Construction	MR ESM	Good Practice	PESCP ESCP

ID	Management measure	Location	When to implement	Responsibility for implementation	Reference or source	Evidence of implementation
						Inspection Records
Working near waterways						
CSW-08	The construction of the project must protect the integrity of riparian corridors in accordance with the Controlled activities – Guidelines for riparian corridors on waterfront land (DPE 2022) when carrying out Work within 40 metres of a watercourse.	All	Construction	MR ESM	CoA E173	PESCP ESCP Inspection Records
CSW-09	All activities on waterfront lands will be guided by the principles from the Guidelines for Controlled Activities on Waterfront Land (2012), Why do Fish Need to Cross the Road? Fish Passage Requirements for Waterway Crossings (NSW Fisheries 2003) and the Policy and Guidelines for Fish Habitat and Conservation and Management (NSW Fisheries, 2013) unless DPE Water agrees otherwise. Measures to control and manage erosion and minimise sedimentation on waterfront lands will be documented for specific areas and activities in the initial ESCP and PESCPs will be developed prior to the works commencing in waterfront areas.	All	Pre-construction, Construction	MR ESM	Good Practice	PESCP ESCP Inspection Records EWMS
CSW-10	Instream works at Jeralgambeth Creek (Junee to Illabo clearances) will be undertaken in dry conditions as far as practicable. Where works cannot be conducted in the dry, appropriate erosion and sediment control would be installed (i.e. a silt curtain or sediment boom around the work area and attached to the same side of the bank to maintain fish passage). Appropriate erosion and sediment control will be installed and maintained.	Junee to Illabo clearances	Construction	MR ESM	UMM BD12	EWMS ESCPs Inspection Records

ID	Management measure	Location	When to implement	Responsibility for implementation	Reference or source	Evidence of implementation
	Aquatic habitat will be returned to pre-works condition (or better) in accordance with the rehabilitation strategy.					
Saline soils						
CSW-11	Where identified, salinity will be managed in accordance with this CSWMP.	All	Construction	MR ESM	UMM SC4	Inspection Records CSWMP
Acid Sulfate Soils (ASS)						
CSW-12	If ASS are encountered, they will be managed in accordance with the Acid Sulfate Soils Manual (Acid Sulfate Soils Management Advisory Committee (ASSMAC), 1998b) and the Waste Classification Guidelines – Part 4: Acid Sulfate Soils (NSW EPA, 2014b).	All	Construction	MR ESM	UMM SC1	Inspection Records EWMS
CSW-13	The aggressivity of the soil pH to construction materials will be assessed to confirm impacts from acidity.	All	Construction	MR ESM	UMM SC2	EWMS
CSW-14	Where excavation into sulfidic rock is confirmed during detailed design, a suitably qualified geologist or geotechnical engineer will advise on the risk and mitigation required to ensure the suitability of construction materials. If sulfidic rock is identified, environmental advice will be sought for waste management and environmental protection.	All	Pre-construction	MR ESM	UMM SC3	EWMS
Chemicals, fuels or other hazardous substances						
CSW-15	Refuelling will be conducted outside of waterfront land, so far as it practicable, with appropriate measures in place to avoid impacts to waterways, aquatic habitats and	All	Construction	MR ESM	UMM BD15	Inspection Records

ID	Management measure	Location	When to implement	Responsibility for implementation	Reference or source	Evidence of implementation
	groundwater. This includes spill kits always kept with maintenance vehicles and or machinery within 100 m of a watercourse.					
CSW-16	Construction materials such as fuels, chemicals, vehicles and equipment will be appropriately stored to minimise the introduction of contaminants to the existing soil, groundwater and surface water runoff.	All	Construction	MR ESM	Good Practice	Inspection Records
CSW-17	All chemicals, fuels or other hazardous substances will be stored in accordance with the supplier's instructions, any relevant legislations or Australian Standards or the applicable guidelines.	All	Construction	MR ESM	UMM H3	Inspection Records
CSW-18	All chemicals, fuels or other hazardous substances will be stored in a bunded area, with the bunding sized at 130 per cent of the largest chemical volume contained within the bunded area. The location of the bunded enclosure/s will be shown on relevant PESCPs.	All	Construction	MR ESM	Good Practice	Inspection Records
CSW-19	In the event of a spill incident of chemicals, fuels or other hazardous substances, the Spill Response Procedure provided in Appendix D will be followed.	All	Construction	MR ESM	CoA C13(h)	Spill Response Procedure
CSW-20	Appropriate spill containment equipment (i.e. spill kits) will be provided and placed at strategic and accessible locations within the site, such as adjacent to chemical storage areas, relevant work areas and refuelling areas.	All	Construction	MR ESM	Good Practice	PESCP ESCP
CSW-21	Concrete washouts will be located at least 100m from watercourses and drainage paths, unless otherwise approved by a suitably qualified person.	All	Construction	MR ESM	Good Practice	PESCP ESCP

ID	Management measure	Location	When to implement	Responsibility for implementation	Reference or source	Evidence of implementation
	Concrete washouts must be maintained to ensure there is sufficient capacity.					
Water supply						
CSW-22	<p>Construction-phase water supply options will continue to be explored and would include ongoing consultation with water suppliers to access the local reticulated network, use of water tanks within construction compounds and/or use of farm dams.</p> <p>Alternative water supply options, including recycled water, would be investigated.</p> <p>Appropriate approvals would be obtained as required if alternative constructive water sources beyond commercial water suppliers and local governments are required.</p>	All	Construction	MR ESM	UMM HFWQ1	<p>Water supply approvals</p> <p>Consultation records</p>
CSW-23	<p>Opportunities to reduce the need for water would be further explored during detailed design and construction planning. Such options include:</p> <ul style="list-style-type: none"> Use of additives; Alternative construction techniques; Reduced dust suppression regime where there is minimal potential for impacts. 	All	Construction	MR ESM	UMM HFWQ2 CoA E169	Water Reuse strategy
Dewatering						
CSW-24	Discharge to surface water will be undertaken in accordance with the EPL for construction of the project and would consider the hydrological attributes of the receiving waterbody.	All	Construction	MR ESM	UMM HFWQ8	<p>Dewatering permit</p> <p>Dam Dewatering Procedure – Appendix C</p>

ID	Management measure	Location	When to implement	Responsibility for implementation	Reference or source	Evidence of implementation
CSW-25	A dam dewatering protocol (refer Appendix C) will be implemented where dewatering of farm dams is required.	All	Construction	MR ESM	CoA C13(g)	Dam Dewatering Procedure – Appendix C
Groundwater						
CSW-26	Opportunities to use piling construction methodologies for bridge foundations that minimise groundwater take, such as the use of a tremie system, will be investigated during detailed design and implemented where practicable.	All	Pre-construction	MR ESM	UMM GW3	Work Method Statements
CSW-27	The quality of groundwater taken during excavation works at Riverina Highway bridge enhancement sites will be assessed for the suitability for re-use during construction (or by others) or disposed of accordingly.	All	Pre-construction	MR ESM	UMM GW4	Groundwater Quality Monitoring
CSW-28	Registered bore GW402492 at the Olympic Highway underbridge enhancement site will be avoided during construction. If this registered bore is accidentally damaged during construction and cannot be used for its intended purpose (monitoring), make good arrangements will apply (such as replacement), subject to discussion with the registered owner	All	Construction	MR ESM	UMM GW5	Inspection Records PESCP ESCP
Surface water monitoring						
CSW-29	Surface water monitoring would be undertaken in accordance with the Construction Surface Water Monitoring Program (Appendix B).	All	Construction	MR ESM	CoA C25	Surface Water Monitoring Program – Appendix B

ID	Management measure	Location	When to implement	Responsibility for implementation	Reference or source	Evidence of implementation
Air Quality						
AQ-1	Where visible dust is generated from onsite activities, watering (water cart or water sprays) and/or other appropriate measures will be implemented.	All	Construction	MR Superintendent/Supervisor MR Environmental Advisor	Best Practice	Air Quality Monitoring

7 COMPLIANCE MANAGEMENT

7.1 Training

To ensure that this Plan is effectively implemented, all site personnel (including sub-contractors) will undergo site induction training that includes construction soil and water management issues prior to construction commencing. The induction training will address element related to soil and water management including:

- Relevant legislation;
- The environmental management system;
- Complying with the CoA and UMMs;
- The CEMP;
- Spill response; and
- The purpose and general content of PESCPs.

Targeted training in the form of toolbox talks or specific training will also be delivered to personnel with a key role in soil, water and contamination management. Examples of training topics may include:

- Specific erosion and sediment controls, including installation methods, maintenance requirements and the requirements of site-specific PESCPs;
- No-go zones;
- Unexpected finds procedure for contamination finds; and
- The dam dewatering protocol.

Daily pre-start meetings conducted by the Martinus Rail Foreman/Site Supervisor will inform the site workforce of any environmental issues relevant to soil and water management that could potentially be impacted by, or impact on, the day's activities.

Further details regarding staff induction and training are outlined in Section 6 of the CEMP.

7.2 Inspection and monitoring

7.2.1 Inspections

Regular inspections of sensitive areas and activities will occur for the duration of the project. Martinus Rail will carry out weekly site inspections. The inspections will check the implementation and effectiveness of the management measures identified in Section 6 and the environmental performance of the project relevant to soil and water management.

Weekly and other routine inspections by the ER will occur throughout construction. Detail on the nature and frequency of these inspections are documented in the CEMP.

A summary of inspection requirements relevant to soil and water are summarised in Table 23.

TABLE 23: INSPECTIONS RELEVANT TO SOIL AND WATER – STAGE A

Item	Scope	Frequency	Responsibility	Records/reporting
Weekly inspections	Inspection of the site erosion and sediment controls, spill response equipment, stockpiles and the site access point(s).	Weekly Daily monitoring when adverse weather is predicted.	MR ESM or delegate	Environmental Inspection Checklist
Acid sulfate soil	On-site field testing to determine the presence of ASS/PASS soils.	Prior to ground disturbance in areas of ASS/PASS soil occurrence	MR Environmental Advisor	Onsite testing results records in daily diary
Saline soil inspection	Visual inspection of work areas for indicators of saline soil prior to ground disturbances.	Prior to ground disturbances	MR ESM or delegate	Report by exception in daily diary
Pre-rainfall inspection	Inspection of the environmental controls to assess site preparedness for potential forecast rainfall events. Inspection to be undertaken on working days, if safe to do so. Issue actions to repair/maintain any damaged controls, or install additional controls if necessary.	Prior to predicted rainfall greater than 15 mm at 80% chance of occurring	MR Site Supervisors	Pre rainfall inspection checklist

Item	Scope	Frequency	Responsibility	Records/reporting
Post-rainfall inspection	Post rainfall inspections to evaluate the effectiveness of erosion and sediment controls measures and issue appropriate actions to repair or maintain any controls and/or install additional controls where required. Post rainfall inspections will occur after a rainfall event. For the purpose of this inspection, a rainfall event occurs when more than 5mm of rain has been received and/or runoff occurs.	Within the next working day, if safe to do.	MR ESM or delegate MR Site Supervisors	Post rainfall inspection checklist

7.2.2 Monitoring

Monitoring requirements are outlined in the Surface Water Monitoring Programs detailed in Appendix B.

7.2.3 Auditing

Audits (both internal and external) will be undertaken to assess the effectiveness of soil and water management measures, compliance with this Plan, conditions of approval and other relevant approvals, licenses and guidelines. Audit requirements are detailed in Section 9 of the CEMP.

7.2.4 Reporting and identified records

Reporting requirements and responsibilities are documented in Section 10 of the CEMP. Additionally, in the event of an incident or non-compliance, the Planning Secretary will be notified in writing of the findings of the review conducted by the project relating to the incident or non-compliance.

The project will maintain accurate records substantiating all construction activities associated with the project or relevant to the conditions of approval, including measures taken to implement this Plan. Records will be made available to the Planning Secretary upon request, within the timeframe nominated in the request.

8 REVIEW AND IMPROVEMENT

8.1 Continuous improvement

Continuous improvement of this Plan will be achieved by the ongoing evaluation of environmental management performance against environmental policies, objectives and targets for the purpose of identifying opportunities for improvement.

Issues requiring management during construction (including cumulative impacts), as identified through ongoing environmental risk analysis, will be managed through SMART principles.

The continuous improvement process will be designed to:

- Identify areas of opportunity for improvement of environmental management and performance;
- Identify environmental risks not already included in the risk register;
- Determine the cause or causes of non-conformances and deficiencies;
- Develop and implement a plan of corrective and preventative action to address any non-conformances and deficiencies;
- Verify the effectiveness of the corrective and preventative actions;
- Document any changes in procedures resulting from process improvement;
- Make comparisons with objectives and targets.

Martinus Rail will be responsible for ensuring that project environmental risks are identified and included in the risk register and appropriate mitigation measures implemented throughout the construction of the project, as part of the continuous improvement process.

This continuous risk analysis approach will ensure prompt identification of new risks and ensure efficient mitigation through implementation of appropriate management measures, as outlined in Section 6.

8.2 Update and amendment

The processes described in Section 10 of the CEMP may result in the need to update or revise this Plan.

Any revisions to this Plan will be in accordance with the process outlined in Section 10 of the CEMP. A copy of the updated Plan and changes will be distributed to all relevant stakeholders in accordance with the approved document control procedure.

The review and document control processes for this CSWMP is described in Section 10 of the CEMP.



APPENDICES



APPENDIX A

Secondary CoAs and UMMs

TABLE A1-A: SECONDARY COA RELEVANT TO THIS PLAN

No.	Requirement	Where addressed
E26	<p>In all locations where the Sloane's Froglet is recorded, a site-specific Sloane's Froglet Management Plan(s) must be prepared and implemented in consultation with DCCEEW and landowners to manage work within and adjacent to Sloane's Froglet habitat. The Sloane's Froglet Management Plan must include:</p> <p>(a) details of proposed detention basins to manage stormwater consistent with the <i>Sloane's Froglet Stormwater Wetland Design Guidelines (Spire, 2017)</i>;</p> <p>(b) measures to prevent Sloane's Froglet habitat from being impacted by sediment; and</p> <p>(c) regular monitoring</p>	<p>Unexpected Threatened Species Finds Procedure (Appendix A of the Construction Biodiversity Management Plan)</p> <p>Construction Biodiversity Management Plan</p>
E168	<p>The CSSI must be designed, constructed and operated so as to maintain the NSW Water Quality Objectives where they are being achieved as at the date of this approval, and contribute towards achievement of the NSW Water Quality Objectives over time where they are not being achieved as at the date of this approval, unless an EPL in force in respect of the CSSI contains different requirements in relation to the NSW Water Quality Objectives, in which case those requirements must be complied with.</p>	<p>Table 22-MM CSW-02</p>
E169	<p>The CSSI must aim to reduce the need for water during construction including exploring, options to use additives, alternative construction techniques and reduce dust suppression regime where there is minimal potential for impacts.</p>	<p>Section 6.5 Water Reuse Strategy Table 20 – MM CSW-23</p>
E170	<p>The CSSI must be designed, constructed, and operated to:</p> <p>(a) ensure all drainage feature crossings (permanent and temporary watercourse crossings and stream diversions) new or modified surface water drainage (including cess drains), depressions are designed and constructed in accordance with <i>Controlled activities – Guidelines for riparian corridors on waterfront land</i> (DPE 2022) and Policy and Guidelines for <i>Fish Habitat Conservation and Management</i> (Department of Primary Industries, 2013);</p> <p>(b) locate all scour protection work associated with replacement culverts or the construction of new culverts within the rail corridor, or as agreed to by the relevant landowner;</p> <p>(c) ensure that there is no permanent interception of, and/or connection with, groundwater;</p> <p>(d) ensure all discharges from new or modified surface drainage (including cess drains and pumping stations) adjacent to the new and upgraded track are released at a controlled rate to prevent scour; and</p> <p>(e) ensure that any recycled wastewater (including recycled and treated water) proposed for use by the CSSI, considers risks to human health or the receiving environment and meets the relevant standards.</p>	<p>(a)- Compliance for permanent crossings, drainage, and/or depressions are a design requirement. Any temporary crossings, and/or depressions would be designed in consultation with the CPESC.</p> <p>(b) – No culvert work is proposed as part of Stage A.</p> <p>(c) – As per Section 6.9 interception of groundwater is not anticipated during Stage A</p> <p>(d) – Compliance for permanent surface drainage is a design team concern. Temporary surface drainage would be designed in consultation with the Project CPESC for high risk areas and managed in line with PESCPs.</p> <p>(e) - Table 22 – MM CSW-04 and Section 6.6</p>
E171	<p>Unless an EPL is in force in respect to the CSSI and that licence specifies alternative criteria, discharges from construction water treatment plants to surface waters must not exceed:</p>	<p>Table 22 – MM CSW-05</p>

No.	Requirement	Where addressed
	<p>a) the Australian and New Zealand Guidelines for Fresh and Marine Water Quality 2018 (ANZG 2018) default guideline values for toxicants at the 95 per cent species protection level;</p> <p>b) for physical and chemical stressors, the guideline values set out in Tables 3.3.2 and 3.3.3 of the Australian and New Zealand Guidelines for Fresh and Marine Water Quality 2000; and</p> <p>c) for bioaccumulative and persistent toxicants, the ANZG 2018 values at a minimum of 99 per cent species protection level.</p> <p>Where the ANZG 2018 does not provide a default guideline value for a particular pollutant, the approaches set out in the ANZG 2018 for deriving guideline values, using interim guideline values and/or using other lines of evidence such as international scientific literature or water quality guidelines from other countries, must be used.</p>	
E173	The construction of the CSSI must protect the integrity of riparian corridors in accordance with the Controlled activities – Guidelines for riparian corridors on waterfront land (DPE 2022) when carrying out Work within 40 metres of a watercourse.	Table 22 – MM CSW-08
E174	Before undertaking any work and during maintenance or construction activities, erosion and sediment controls must be implemented and maintained to prevent water pollution consistent with Managing Urban Stormwater: Soils and Construction Vol 1 4th ed. by Landcom, 2004 (The Blue Book).	Table 22 – MM CSW-03 Section 6.1 Section 6.2
E175	If construction stage stormwater discharges are proposed, a Water Pollution Impact Assessment will be required. Any such assessment must be prepared in consultation with the EPA and be consistent with the National Water Quality Guidelines, with a level of detail commensurate with the potential water pollution risk. Note: If an EPL is required the Water Pollution Impact Assessment will be required to inform licensing consistent with section 45 of the POEO Act.	Table 22 – MM CSW-06 Section 6.6

TABLE A1-B: SECONDARY UMMS RELEVANT TO THIS PLAN

No.	Requirement	Where addressed
HFQW1	<p>Construction-phase water supply options will continue to be explored during detailed design and would include ongoing consultation with water suppliers to access the local reticulated network, use of water tanks within construction compounds and/or use of farm dams.</p> <p>Alternative water supply options, including recycled water, would also be investigated.</p>	Table 22- MM CSW-22 Section 6.5

No.	Requirement	Where addressed
	<p>As part of the Soil and Water Management sub-plan, ARTC will:</p> <ul style="list-style-type: none"> - Confirm a draft water balance for the project - Demonstrate that the required construction water sources are legally and physically viable - Outline mitigation measures to address construction water resource shortages that arise. <p>Appropriate approvals would be obtained as required if alternative constructive water sources beyond commercial water suppliers and local governments are required.</p>	
HFWQ2	<p>Opportunities to reduce the need for water would be further explored during detailed design and construction planning. Such options include:</p> <ul style="list-style-type: none"> - use of additives - alternative construction techniques - reduced dust suppression regime where there is minimal potential for impacts. 	Table 22- MM CSW-23
HFWQ7	<p>Sediment and erosion control devices will be installed in accordance with Managing Urban Stormwater: Soils and Construction, Volume 1 (Landcom, 2004).</p>	<p>Table 22 – MM CSW-03</p> <p>Section 6.1</p> <p>Section 6.2</p>
HFWQ8	<p>Discharge to surface water will be undertaken in accordance with the EPL for construction of the project and would consider the hydrological attributes of the receiving waterbody.</p>	<p>Table 22 – MM CSW-24</p> <p>Section 6.6</p>
GW3	<p>Opportunities to use appropriate piling construction methodologies for bridge foundations that minimises groundwater take, such as the use of a tremie system, will be investigated during detailed design and implemented where practicable.</p>	Table 22- MM CSW-26
GW4	<p>The quality of groundwater taken during excavation works at Riverina Highway bridge and Kemp Street bridge enhancement sites will be assessed for the suitability for re-use during construction (or by others) or disposed of accordingly</p>	<p>Riverina Highway Bridge and Kemp St Bridge not applicable to Stage A</p> <p>Table 22- MM CSW-27</p>
GW5	<p>Registered bore GW402492 at the Olympic Highway underbridge enhancement site will be avoided during construction.</p>	<p>Table 22- MM CSW-28</p> <p>Section 6.9</p>

No.	Requirement	Where addressed
	If this registered bore is accidentally damaged during construction and cannot be used for its intended purpose (monitoring), make good arrangements will apply (such as replacement), subject to discussion with the registered owner.	
SC1	In the event of any ground disturbance below the water table in areas mapped as containing potential acid sulfate soils (ASS) at the Murray River bridge enhancement site, testing will be carried out to confirm the presence of actual and/or potential ASS and liming rates required to mitigate the risk. If ASS are encountered, they will be managed in accordance with the Acid Sulfate Soils Manual (Acid Sulfate Soils Management Advisory Committee (ASSMAC), 1998b) and the Waste Classification Guidelines – Part 4: Acid Sulfate Soils (NSW EPA, 2014b).	Murray River bridge not applicable to Stage A Table 13- MM CSW-12
SC2	The aggressivity of the soil pH to construction materials will be assessed to confirm impacts from acidity.	Table 22- MM CSW-13
SC3	Where excavation into sulfidic rock is confirmed during detailed design, a suitably qualified geologist or geotechnical engineer will advise on the risk and mitigation required to ensure the suitability of construction materials. If sulfidic rock is identified, environmental advice will be sought for waste management and environmental protection.	Table 22 – MM CSW-14
SC4	<p>Further assessment of salinity will be completed at enhancement sites where excavation is required, including:</p> <ul style="list-style-type: none"> - Riverina Highway bridge enhancement site - Billy Hughes bridge enhancement site - Pearson Street bridge enhancement site - Kemp Street bridge enhancement site. <p>The assessment of salinity will include drilling of representative boreholes to test the depth profile of salts and consideration of how the works will affect surface and subsurface water flows.</p> <p>Where identified, salinity will be managed in accordance with the salinity management plan.</p> <p>Relevant aggressivity will be considered in the design of subsurface structures.</p>	<p>The following sites are not applicable to Stage A:</p> <ul style="list-style-type: none"> - Riverina Highway bridge enhancement site - Billy Hughes bridge enhancement site - Kemp Street bridge enhancement site. <p>Table 22 – MM CSW-11</p>
BD12	Instream works at Sandy Creek (Uranquinty Yard clearances) and Jeralgambeth Creek (Junee to Illabo clearances) will be undertaken in dry conditions as far as practicable. Where works cannot be conducted in the dry, appropriate erosion and sediment control would be installed (i.e. a silt curtain or sediment boom around the work area and attached to the same side of the bank to maintain fish passage).	Only applicable during Stage B- No instream works are permitted to occur during Stage A.

No.	Requirement	Where addressed
	Appropriate erosion and sediment control will be installed and maintained. Aquatic habitat will be returned to pre-works condition (or better) in accordance with the rehabilitation strategy	
BD15	Refuelling will be conducted outside of waterfront land, so far as it practicable, with appropriate measures in place to avoid impacts to waterways, aquatic habitats and groundwater. This includes spill kits always kept with maintenance vehicles and or machinery within 100 m of a watercourse.	Table 22- MM CSW-15 Section 6.7
H3	Dangerous goods and hazardous materials will be stored in accordance with supplier's instructions and relevant legislation, Australian Standards, and applicable guidelines; and may include bulk storage tanks, chemical storage cabinets/containers or impervious bunds.	Table 22- MM CSW-17 Section 6.7



APPENDIX B

Construction Surface Water Monitoring Program



This document is uncontrolled
when printed.





CONSTRUCTION SURFACE WATER QUALITY MONITORING PROGRAM – STAGE A

Albury to Illabo | A2I

CONTRACT NUMBER: 0052

PROJECT DOCUMENT NUMBER:
6-0052-210-PES-00-PJ-0003

Document Control

DOCUMENT TITLE:	Construction Surface Water Quality Monitoring Program – Stage A		
DOCUMENT OWNER:	Chris Standing – Environment, Approvals and Sustainability Manager		
PREPARED BY:	Aidann Stathis	TITLE:	Environmental Approvals Support
SIGNATURE:		DATE:	11 February 2025
REVIEWED BY:	Cameron Weller	TITLE:	Environmental Approvals Lead
SIGNATURE:		DATE:	11 February 2025

Approved by

NAME	TITLE	SIGNATURE	DATE
Andy Williams	Project Director		11 February 2025

Revision History

REVISION	REVISION DATE	AMENDMENT	DATE TO CLIENT
A	16 August 2024	For first client and ER review	16 August 2024
B	9 October 2024	For second client and ER review and consultation	9 October 2024
C	20 January 2025	For ER endorsement	20 January 2025
0	11 February 2025	For ER endorsement	11 February 2025

Disclaimer: This document has been prepared by Martinus. Use of this document shall be subject to the terms of the relevant contract with Martinus. The electronic file of this current revision is the controlled copy. This file is stored on Martinus' server located at Head Office, Unit 1, 23-27 Waratah St, Kirrawee, NSW.

This document is the property of and contains proprietary information owned by Martinus. No permission is granted to publish, reproduce, transmit or disclose to another party, any information contained in this document, in whole or in part, without prior written permission from the issuing authority.

For the purpose of this document, Martinus refers to the Martinus Group of companies.

This document is uncontrolled when printed.

TABLE OF CONTENTS

GLOSSARY	4
1 INTRODUCTION	6
1.1 Project overview	6
1.1.1 Planning context	6
1.1.2 Statutory context and approval	6
1.2 Scope of this Stage A Monitoring Program	7
1.3 Approval	7
1.4 Consultation	7
1.5 Responsibilities	7
1.6 Environmental requirements	8
1.6.1 Guidelines and standards	8
1.6.2 Minister's Conditions of Approval	8
1.6.3 Updated Management Measures	9
2 BASELINE DATA – STAGE A	10
2.1 Desktop review	10
2.1.1 Water quality data for the Murray River	10
2.1.2 Water quality data for the Murrumbidgee River	11
3 SURFACE WATER QUALITY CONSTRUCTION MONITORING – STAGE A	12
3.1 Overview	12
3.2 Sampling location and frequency	12
3.3 Sampling parameters	23
3.4 Performance criteria	23
4 MONITORING METHODOLOGY/SAMPLING PROTOCOL	25
4.1 Sampling collection	25
4.2 Field measures	25
4.3 Recording of field results	25
4.4 Decontamination	25
4.5 Quality assurance	25
5 COMPLIANCE MANAGEMENT	26
5.1 Roles, responsibility and training	26
5.2 Monitoring and inspection	26
5.3 Data analysis and management response	26
5.4 Auditing	26
5.5 Reporting	26
6 REVIEW AND IMPROVEMENT	28
6.1 Continuous improvement	28
6.2 Update and amendment	28

LIST OF TABLES

Table 1: CoA relevant to this Monitoring Program	8
Table 2: Water quality monitoring data on the Murray River near Albury	10
Table 3: Water quality monitoring data on the Murrumbidgee River near Wagga Wagga	11
Table 4: Surface water monitoring locations	13
Table 5: Surface water quality monitoring parameters	23
Table 6: Water quality monitoring criteria (Aquatic ecosystems)	23
Table 7: Reporting requirements	26

LIST OF FIGURES

Figure 1: Sampling locations SW01 14

Figure 2: Sampling locations SW02 15

Figure 3: Sampling locations SW03 16

Figure 4: Sampling locations SW04 17

Figure 5: Sampling locations SW05 18

Figure 6: Sampling locations SW06 19

Figure 7: Sampling locations SW07 20

Figure 8: Sampling locations SW08 21

Figure 9: Sampling locatiосn SW09 22

GLOSSARY

TERM	DEFINITION
ARTC	Australian Rail Track Corporation
BOM	Bureau of Meteorology
CEMF	Construction Environmental Management Framework
CEMP	Construction Environmental Management Plan
CSWMP	Construction Soil and Water Management Plan
CSWQMP	Construction Surface Water Quality Monitoring Program
CoA	Conditions of Approval
Construction	Includes work required to construct the CSSI as defined in the Project Description described in the documents listed in CoA A1 including commissioning trials of equipment and temporary use of any part of the CSSI but excluding Low Impact Work which is carried out or completed prior to approval of the CEMP.
CSSI	Critical State Significant Infrastructure
DCCEEW	Department of Climate Change, Energy, the Environment and Water
DIPNR	Department of Infrastructure, Planning and Natural Resources
DO	Dissolved Oxygen
DPE	NSW Department of Planning and Environment
DPI	Department of Primary Industries
DPHI	Department of Planning, Housing and Infrastructure
EAD	<p>The Inland Rail – Albury to Illabo project was assessed as part of the following documents:</p> <ul style="list-style-type: none"> ▪ Inland Rail – Albury to Illabo Environmental Impact Statement (ARTC, August 2022); ▪ Albury to Illabo Response to Submissions (ARTC, November 2023); ▪ Albury to Illabo Preferred Infrastructure Report (ARTC, November 2023); ▪ Albury to Illabo Preferred Infrastructure Report Response to Submissions (ARTC, February 2024); ▪ Inland Rail – Albury to Illabo (SSI-10055) Response to request for additional information – Air Quality Assessment (letter dated 1 May 2024); ▪ Part 1 - Revised Technical Paper 8: Biodiversity Development Assessment Report (WSP, February 2024); ▪ Part 2 - Revised Technical Paper 8: Biodiversity Development Assessment Report (WSP, February 2024).
EC	Electrical Conductivity
EIS	Environmental Impact Statement
EPA	Environmental Protection Authority (NSW)
EP&A Act	<i>Environmental Planning and Assessment Act 1979 (NSW)</i>
EPL	Environment Protection Licence
Environmental Representative (ER)	The Environmental Representative(s) for the CSSI approved by the Planning Secretary

TERM	DEFINITION
IRPL	Inland Rail Pty Ltd
km	Kilometre
mm	Millimetre
NATA	National Association of Testing Authorities Australia
NSW	New South Wales
pH	A figure expressing the acidity or alkalinity of a solution on a logarithmic scale on which 7 is neutral, lower values are more acid and higher values more alkaline.
Planning Secretary	Secretary of the NSW Department of Infrastructure, Housing and Infrastructure, or delegate
PIR	Preferred Infrastructure Report
Primary CoA/UMM	CoA and/or UMMs that are specific to the development of this Monitoring Program
POEO Act	<i>NSW Protection of Environment Operations Act 1997</i>
TDS	Total Dissolved Solids
UMM	Environmental Management Measure (per the PIR RtS)
WPIA	Water Pollution Impact Assessment

1 INTRODUCTION

1.1 Project overview

Inland Rail is an approximate 1,600 kilometres (km) freight rail network that will connect Melbourne and Brisbane via regional Victoria, New South Wales (NSW) and Queensland. The Inland Rail route would involve using approximately 1,000 km of existing track (with enhancements and upgrades where necessary) and 600 km of new track, passing through 30 local government areas (LGAs). Inland Rail will accommodate double-stacked freight trains up to 1,800 metres (m) long and 6.5 m high.

The Australian Government has confirmed that Inland Rail is an important project to meet Australia's growing freight task, improve road safety and help decarbonise the economy. Inland Rail will enhance our national freight and supply chain capabilities, connecting existing freight routes through rail, roads and ports, and supporting Australian's growth. Inland Rail is being delivered by Australian Rail Track Corporation (ARTC) and Inland Rail Pty Ltd (IRPL).

Comprising 12 sections, a staged approach is being undertaken to deliver Inland Rail. Each of these projects can be delivered and operated independently with tie-in points to the existing railway. Work south of Parkes has been prioritised, which will enable Inland Rail to initially connect to existing rail networks between Melbourne, Sydney, Perth and Adelaide via Parkes and Narromine. The Parkes to Narromine (P2N) and Narrabri to North Star Phase 1 (N2NS P1) sections are complete.

The project will enable enhancement works to structures and sections of track along 185 km of the existing operational standard-gauge railway in the Albury to Illabo (A2I) section of the Inland Rail program. Enhancement works are required to provide the increased vertical and horizontal clearances required for double-stacked freight trains. Works would include track realignment, lowering and/or modification within the existing rail corridor, modification, removal or replacement of bridge structures (rail, road and/or pedestrian bridges), raising or replacing signal gantries, level-crossing modifications and other associated works.

A detailed project description is provided in Section 4 of the Construction Environmental Management Plan (CEMP).

1.1.1 Planning context

The Inland Rail – Albury to Illabo project (the project) is declared State significant infrastructure (SSI) and critical State significant infrastructure (CSSI) under Division 5.2 of the *Environmental Planning and Assessment Act 1979* (NSW) (EP&A Act). The project is permissible without development consent and is subject to assessment and approval by the NSW Minister for Planning and Public Spaces.

An environmental impact statement (EIS) was prepared to support ARTC's application for approval of the proposal in accordance with the requirements of the EP&A Act and the environmental assessment requirements of the Secretary of the (then) NSW Department of Planning, Industry and Environment (the SEARs) (now the Department of Planning, Housing and Infrastructure (DPHI)).

The EIS was placed on public exhibition from 17 August 2022 to 28 September 2022. During the exhibition period, interested stakeholders and members of the community were able to review the EIS online, participate in consultation and engagement activities held by ARTC, and make a written submission to the DPE for consideration in its assessment of the proposal.

In accordance with section 5.17(6)(b) of the EP&A Act, on 13 April 2023 the Planning Secretary directed ARTC to submit a Preferred Infrastructure Report (PIR) that provides further assessment of traffic and transport, noise and vibration, and air quality impacts. The PIR was also prepared to consider changes to the exhibited proposal that have arisen as a consequence of these further assessments and related submissions.

1.1.2 Statutory context and approval

The project was assessed as part of the following documents:

- Inland Rail – Albury to Illabo Environmental Impact Statement (ARTC, August 2022);
- Albury to Illabo Response to Submissions (ARTC, November 2023);
- Albury to Illabo Preferred Infrastructure Report (ARTC, November 2023);
- Albury to Illabo Preferred Infrastructure Report Response to Submissions (ARTC, February 2024);
- Inland Rail – Albury to Illabo (SSI-10055) Response to request for additional information – Air Quality Assessment (letter dated 1 May 2024);
- Part 1 - Revised Technical Paper 8: Biodiversity Development Assessment Report (WSP, February 2024);
- Part 2 - Revised Technical Paper 8: Biodiversity Development Assessment Report (WSP, February 2024);

Together these documents are referred to as the Environmental Approvals Documentation (EAD).

Approval for the Inland Rail – Albury to Illabo project under the EP&A Act was granted by the Minister for Planning on 08 October 2024.

1.2 Scope of this Stage A Monitoring Program

The scope of this Construction Surface Water Monitoring Program (this Monitoring Program) is to describe how the project will monitor potential surface water impacts during Stage A construction (refer to Section 7 of the Construction Soil and Water Management Plan (CSWMP)).

This Program is an appendix of the CSWMP.

SMART (Specific, Measurable, Achievable, Realistic and Timely) principles are to be considered and applied during the preparation and ongoing implementation of this Monitoring Program.

This Monitoring Program Plan is applicable to all activities during construction of the project, including all areas where physical works will occur or areas that may otherwise be impacted by the construction works, and are under the control of Martinus Rail. All Martinus Rail staff and sub-contractors are required to comply with the requirements of this Monitoring Program and related environmental management plans, over the full duration of the construction program.

1.3 Approval

The Inland Rail – Albury to Illabo project was assessed as part of the following documents:

- Inland Rail – Albury to Illabo Environmental Impact Statement (ARTC, August 2022);
- Albury to Illabo Response to Submissions (ARTC, November 2023);
- Albury to Illabo Preferred Infrastructure Report (ARTC, November 2023);
- Albury to Illabo Preferred Infrastructure Report Response to Submissions (ARTC, February 2024);
- Inland Rail – Albury to Illabo (SSI-10055) Response to request for additional information – Air Quality Assessment (letter dated 1 May 2024);
- Part 1 - Revised Technical Paper 8: Biodiversity Development Assessment Report (WSP, February 2024);
- Part 2 - Revised Technical Paper 8: Biodiversity Development Assessment Report (WSP, February 2024).

Together these documents are referred to as the Environmental Assessment Documentation (EAD).

Approval for the project under the EP&A Act was granted by the Minister for Planning on 08 October 2024.

In accordance with CoA A22(d), this Monitoring Program will be submitted to the Environmental Representative (ER) for endorsement prior to submission to the Planning Secretary for approval.

Construction will not commence until the relevant CEMP(s) and Sub-plans have been endorsed by the ER and/or approved by the Planning Secretary (as applicable and as identified in the CEMF approved under CoA C16), in accordance with CoA C15.

This Monitoring Program will be implemented throughout construction.

1.4 Consultation

In accordance with CoA C25, this Monitoring Program has been prepared in consultation with Department of Climate Change, Energy, the Environment and Water (DCCEEW) - Water Group and the following relevant councils:

- Albury City Council;
- Great Hume Shire Council;
- Wagga Wagga City Council;
- Lockhart Shire Council;
- Junee Shire Council.

The consultation report prepared for the CSWMP outlines the location in which stakeholders' responses have been addressed.

1.5 Responsibilities

Martinus Rail's Construction Manager/Area Manager and the Environment, Approvals and Sustainability Manager (MR ESM) are responsible for ensuring that all legal and other requirements described in this Monitoring Program are met.

1.6 Environmental requirements

1.6.1 Guidelines and standards

The main guidelines, specifications, and policy documents relevant to this Monitoring Program include:

- National Water Quality Management Strategy (Australian and New Zealand Environment and Conservation Council (ANZECC), 2018);
- Australian Guidelines for Water Quality Monitoring and Reporting (ANZECC/ARMCANZ, 2000a) (the ANZECC guidelines);
- Australian and New Zealand Guidelines for Fresh and Marine Water Quality (Australian and New Zealand Governments, 2018) (the Water Quality Guidelines);
- NSW Water Quality and River Flow Objectives (Department of Environment, Climate Change and Water (DECCW), 2006) (the NSW Water Quality Objectives).

1.6.2 Minister's Conditions of Approval

The requirements of the CoA relevant to the development of this Monitoring Program are shown in Table 1. A cross reference is also included to indicate where the CoA is addressed in this Monitoring Program or other project management document, as relevant.

TABLE 1: COA RELEVANT TO THIS MONITORING PROGRAM

No.	Requirement	Where addressed
C25	Except as provided by Condition C16 the following Construction Monitoring Programs must be prepared in consultation with the relevant government agencies identified for each to compare actual performance of construction of the CSSI against the performance predicted in the documents listed in Condition A1 or in the CEMP: b) Surface Water – DCCEE Water Group, and relevant councils	Section 1.3
C26	Each Construction Monitoring Program (CMP) must have consideration of SMART principles and provide: a) details of baseline data available;	Section 1.2 Section 2
	b) details of baseline data to be obtained and when;	Section 2
	c) details of all monitoring of the project to be undertaken;	Section 3
	d) the parameters of the project to be monitored;	Section 3.3
	e) the frequency of monitoring to be undertaken;	Section 3
	f) the location and justification of monitoring locations;	Section 3.2
	g) the reporting of monitoring results and analysis results against relevant criteria;	Section 5.5
	h) details of the methods that will be used to analyse the monitoring data;	Section 4
	i) procedures to identify and implement additional mitigation measures where the results of the monitoring indicate unacceptable project impacts; and	Section 6
	j) any consultation to be undertaken in relation to the monitoring programs.	Section 1.4
C28	CMP(s) must be submitted to the Planning Secretary for approval except those permitted to be endorsed by others pursuant to a CEMF approved by the Planning Secretary under Condition C16.	Section 1.3

No.	Requirement	Where addressed
C29	Where a CMP requires Planning Secretary's approval, the CMP must be endorsed by the ER and then submitted to the Planning Secretary for approval no later than one (1) month before the commencement of construction, or where construction is staged, no later than one (1) month before the commencement of each stage.	Section 1.3
C30	CMP(s) not requiring the Planning Secretary's approval, but requiring ER endorsement, must be submitted to the ER no later than one (1) month before the commencement of construction or where construction is staged no later than one (1) month before the commencement of that stage. The CMP(s) must be endorsed by the ER as being consistent with the conditions of this approval and all undertakings made in the documents listed in Condition A1.	Section 1.3
C31	Construction must not commence until the relevant CMP(s) have been approved by the Planning Secretary or endorsed by the ER, (as applicable and as identified in the CEMP approved under Condition C16), and all relevant baseline data for the specific construction activity has been collected.	Section 1.3
C32	The CMP(s), as approved or endorsed (as relevant), including any minor amendments approved by the ER, must be implemented for the duration of construction and for any longer period set out in the monitoring program or specified by the Planning Secretary, whichever is the greater.	Section 1.3
C33	<p>The results of the CMP(s) must be submitted to the Planning Secretary, and relevant regulatory agencies, for information in the form of a Construction Monitoring Report at the frequency identified in the relevant CMP.</p> <p>Note: Where a relevant CEMP Sub-plan exists, the relevant Construction Monitoring Program may be incorporated into that CEMP Sub-plan.</p>	Section 6

1.6.3 Updated Management Measures

No primary or secondary UMMs presented in the EAD are considered relevant to the development of this Monitoring Program.

2 BASELINE DATA – STAGE A

2.1 Desktop review

A desktop review was carried out during the preparation of the EAD to establish the existing water quality condition in the area. As site-specific water quality data was not available, existing water quality data from the broader catchment areas was reviewed to assess the general water quality of the downstream catchments that ultimately receive runoff from the proposal site. The following reports and data were reviewed:

- NSW State of the Environment, 2018 (NSW EPA, 2018);
- NSW Murray And Lower Darling Water Quality Management Plan (NSW DPI, 2019a);
- Murrumbidgee Water Quality Management Plan (NSW DPI, 2019b);
- Real-time Data network (WaterNSW, 2021).

These reports generally use pH, dissolved oxygen (DO), total suspended solids (TSS), total nitrogen (TN), total phosphorus (TP) and salinity as key indicators of water quality.

The reports reviewed to inform the EAD all noted that water quality can vary significantly within the studied catchments. These reports are informed by the real-time monitoring stations that exist within the catchments. A summary of the data collected at these WaterNSW monitoring sites is summarised below.

Baseline data is being collected until the start of Stage B works. Due to time constraints baseline data will only be utilised for Stage B.

2.1.1 Water quality data for the Murray River

The Real-time Data website maintained by WaterNSW provides access to data from monitoring stations on rivers, streams, dams and bores in NSW. Data was extracted for four (4) sites upstream and downstream of the Murray River bridge enhancement site on the Murray River as shown in Table 2. Monitoring stations 409001 at Albury (Union Bridge) and 409037 at Howlong are located downstream and sites 409016 downstream of the Hume Dam (Heywoods) and 409017 at Doctors Point are located upstream of the Murray River bridge at Albury.

Table 2 shows the minimum, mean and maximum values for pH, DO, EC and turbidity for the available monitoring periods at these monitoring sites. Electrical conductivity is the only value that was monitored consistently at all sites. These values were taken on a monthly basis beginning in late 2001 up until 2021. pH and DO values were recorded at site 409001 at Albury Union Bridge and 409016 Downstream of the Hume Dam. The pH and DO values at Albury Union Bridge were recorded between August 2013 and September 2014. pH, DO and turbidity were monitored daily at site 409016 downstream of the Hume Dam from late March 2021 to early June 2021.

TABLE 2: WATER QUALITY MONITORING DATA ON THE MURRAY RIVER NEAR ALBURY

Analyte		Albury (Union Bridge) Site: 409001	Downstream Hume Dam (Heywoods) Site: 409016	Doctors point Site: 409017	Howlong Site: 409037
pH Target: 6.5–7.5	Min	7.0	6.8	-	-
	Mean	7.3	6.9	-	-
	Max	7.7	7.1	-	-
EC Target peak (80percentile): 412 µS/cm	Min	21.0	34.1	18.0	31.5
	Mean	55.3	49.5	51.8	64.5
	Max	170.8	78.5	119.6	318.2
DO Target: >7.7 mg/L	Min	6.6	6.5	-	-
	Mean	9.2	8.3	-	-
	Max	11.4	10.4	-	-

Analyte		Albury (Union Bridge) Site: 409001	Downstream Hume Dam (Heywoods) Site: 409016	Doctors point Site: 409017	Howlong Site: 409037
Turbidity Target: 15 NTU	Min	-	2.6	-	-
	Mean	-	5.1	-	-
	Max	-	9.3	-	-

The monitoring data shows that the mean EC values at all sites were below the target values given under the Murray Darling Basin Plan. The mean pH values taken at each site were within the target range under the Murray Darling Basin Plan. While the minimum values for DO were below the targets, the mean DO values at the relevant monitoring sites were both greater than the target DO values for the catchments and therefore satisfied the catchment target. Turbidity data was only available at the Hume Dam (Heywoods) site. The turbidity value for this site was below the target values given under the Murray Darling Basin Plan.

2.1.2 Water quality data for the Murrumbidgee River

Data from four (4) sites near Wagga Wagga on the Murrumbidgee River, Tarcutta and Billabong Creek were also extracted from the Real-time Data website (WaterNSW, 2021) as shown in Table 3. Monitoring stations 410001 at Wagga Wagga on the Murrumbidgee, 410017 at Old Borambola on Tarcutta Creek and 410048 at Ladysmith at Kyeamba Creek are located upstream of the proposal at Wagga Wagga. Site 410186 at Billabong Creek downstream of Ten Mile & Mountain Creeks is located upstream of the project works at Culcairn.

Table 3 shows the minimum, mean and maximum values for EC and turbidity for the available monitoring periods at these monitoring sites. Electrical conductivity is the only value that was monitored consistently at all sites. These values were taken on a monthly basis beginning in May 1993 (site 410001), December 2000 (site 410048) and February 2002 (site 410047) up until 2021. It is noted that data sets were not complete for the time periods monitored. Turbidity was monitored intermittently at site 410001 at Wagga Wagga on the Murrumbidgee between June 1993 and February 2012. 12 samples of turbidity were available from site 410048 at Ladysmith at Kyeamba Creek between December 2004 and June 2010.

The monitoring data shows that the mean EC values on the Murrumbidgee and at Tarcutta Creek were below or close to the target values given under the Murray Darling Basin Plan. The mean EC values at Kyeamba Creek and Billabong Creek were both two to three times the target EC values. Turbidity data was only available at the Murrumbidgee River site and Kyeamba Creek site. The mean turbidity values for these sites were above the target values but represent smaller average exceedances than exceedances recorded in EC values.

TABLE 3: WATER QUALITY MONITORING DATA ON THE MURRUMBIDGEE RIVER NEAR WAGGA WAGGA

Analyte		Murrumbidgee River at Wagga Wagga SITE: 410001	Tarcutta Creek at Old Borambola SITE: 410047	Kyeamba Creek at Ladysmith SITE: 410048	Billabong Creek Downstream Ten Mile & Mountain Creeks SITE: 410186
EC Target peak (80percentile): 258 µS/cm	Min	30.0	35.9	20.8	2
	Mean	142.0	266.8	733.7	856.0
	Max	309.4	727.4	2109.2	2185.1
Turbidity Target: 35-50 NTU	Min	3.7	-	-1	-
	Mean	71.6	-	54.6	-
	Max	316.6	-	131.4	-

3 SURFACE WATER QUALITY CONSTRUCTION MONITORING – STAGE A

3.1 Overview

Based on the risks presented by construction activities adjacent to the subject areas, the potential sources of water quality impacts include:

- Increased sediment loads from exposed soil transported offsite to downstream watercourses during rainfall events;
- Exposure of actual or potential acid sulfate soils (ASS);
- Increased levels of nutrients, metals and other pollutants, transported in sediments to downstream watercourses;
- Increased alkalinity of pH of downstream watercourses and groundwater sources;
- Chemicals, oils, grease and petroleum hydrocarbon spills from construction machinery;
- Litter from construction activities;
- Contamination of watercourses from contaminated land.

Table 5 contains the parameters to be tested as part of this Monitoring Program. Water Quality criteria are identified in Table 6 and will be used to assess potential impacts on sensitive receiving environments.

Variation in physio-chemical parameters provides an indication of a change to overall water quality triggering the assigned performance criteria and further impact assessment.

An Environment Protection Licence (EPL) may authorise discharge of water from specific locations or premises and establish criteria that differ from those given in this Program. In such circumstances the EPL, and any conditions and criteria of that EPL, take precedence over this Monitoring Program.

The project is currently in discussions with the EPA regarding a Water Pollution Impact Assessment (WPIA) and discharge criteria. This monitoring program will be updated once the WPIA and discharge criteria have been agreed upon with the EPA.

3.2 Sampling location and frequency

As no site-specific monitoring was undertaken as part of the EAD, it is proposed to commence surface water monitoring prior to construction to gather additional data to inform Stage B works. This allows for the assessment of trends in water quality, including natural variations, and will allow sufficient data to enable assessment of any potential impacts measured during Stage B construction. Owing to the short timeframe the opportunity to collect data to inform Stage A works is limited, as such any site-specific monitoring carried prior to Stage A would not constitute baseline for this Stage.

Surface water quality monitoring will be undertaken at nine (9) sites along the project alignment prior to and throughout construction of Stage A. Stage B sampling locations will also be sampled prior to and during Stage A construction to inform baseline monitoring data for the future Stage B Construction Soil and Water Management Plan. It is noted that any baseline monitoring undertaken for Stage B baseline will be undertaken in accordance with Low Impact Works as defined by the CoA.

Water quality sampling will be undertaken at a monthly frequency during the construction phase at the locations indication in Table 4 and Figure 1 to Figure 9, using a multiprobe water quality meter. Upstream (US) and Downstream (DS) monitoring locations are shown in Figure 1 to Figure 9. A note has been made in Table 4 to explain what the purpose of the monitoring is.

Where safe to do so, wet weather monitoring will be conducted at a frequency of at least once a quarter (once every 3 months) when a continuous rainfall event of more than 25 mm is received in the local catchment during a 24-hour period as recorded via the Bureau of Meteorology (BOM) weather station. Sampling will be completed when flows are reasonably constant and safe.

TABLE 4: SURFACE WATER MONITORING LOCATIONS

Sample ID	Sample Location	Purpose	Analysis suite	Sampling frequency
SW01	Murray River	Monitoring for baseline Stage B	Physio-chemical parameters Laboratory analysis	Monthly Wet weather (Physio-chemical parameters only)
SW02	Eight Mile Creek	Monitoring for baseline Stage B	Physio-chemical parameters Laboratory analysis	Monthly Wet weather (Physio-chemical parameters only)
SW03	Billabong Creek	Monitoring for baseline Stage B	Physio-chemical parameters Laboratory analysis	Monthly Wet weather (Physio-chemical parameters only)
SW04	Buckaringah Creek	Monitoring for Stage A construction Monitoring for baseline Stage B	Physio-chemical parameters Laboratory analysis	Monthly Wet weather (Physio-chemical parameters only)
SW05	Yerong Creek	Monitoring for Stage A construction Monitoring for baseline Stage B	Physio-chemical parameters Laboratory analysis	Monthly Wet weather (Physio-chemical parameters only)
SW06	Sandy Creek	Monitoring for baseline Stage B	Physio-chemical parameters Laboratory analysis	Monthly Wet weather (Physio-chemical parameters only)
SW07	Pearson St Drain	Monitoring for baseline Stage B	Physio-chemical parameters Laboratory analysis	Monthly Wet weather (Physio-chemical parameters only)
SW08	Reedy Creek	Monitoring for Stage A construction Monitoring for baseline Stage B	Physio-chemical parameters Laboratory analysis	Monthly Wet weather (Physio-chemical parameters only)
SW09	Jeralgambeth Creek	Monitoring for Stage A construction Monitoring for baseline Stage B	Physio-chemical parameters Laboratory analysis	Monthly Wet weather (Physio-chemical parameters only)




FIGURE 1: SAMPLING LOCATIONS SW01




FIGURE 2: SAMPLING LOCATIONS SW02




FIGURE 3: SAMPLING LOCATIONS SW03





FIGURE 4: SAMPLING LOCATIONS SW04






FIGURE 6: SAMPLING LOCATIONS SW06




FIGURE 7: SAMPLING LOCATIONS SW07




FIGURE 8: SAMPLING LOCATIONS SW08




FIGURE 9: SAMPLING LOCATIONS SW09

3.3 Sampling parameters

Table 5 details the analytes that will be monitored during the construction phase surface water monitoring. The parameters are suitable to indicate if the project has potentially caused impact to surface water quality as a result of construction activities.

TABLE 5: SURFACE WATER QUALITY MONITORING PARAMETERS

Category	Parameters
Physio-chemical parameters (field)	<ul style="list-style-type: none"> Turbidity (TDS); pH; Dissolved oxygen (DO); Salinity/ Electrical Conductivity (EC); Temperature.
Laboratory analysis	<ul style="list-style-type: none"> Chlorophyll-a; Nutrients (total phosphorus and total nitrogen); Total suspended solids; Total metals (Aluminium, arsenic, cadmium, chromium, copper, iron, lead, manganese, mercury, nickel and zinc); TKN (total Kjeldahl nitrogen); Nitrogen NO_x (oxidised nitrogen); Organic compounds (BTEX, naphthalene, and TRH); Total Recoverable Hydrocarbons (vTRH C6-C9, TRH C10-C36); Chemical Oxygen Demand; Biochemical Oxygen Demand.

Surface water quality analysis results will be assessed and compared to baseline conditions, rainfall records, upstream monitoring results, and the performance criteria described below.

3.4 Performance criteria

The baseline data shows that some surface water quality parameters exceed the default ANZECC (2000a) water quality trigger values for Aquatic ecosystems.

This is not unexpected given the significant disturbance agricultural enterprise can cause to receiving waterways surrounding the project. Location specific performance criteria have not been established for each monitoring location as such the water quality objectives and criteria identified in the EAD have been adopted.

Table 6 summarises the water quality monitoring criteria for the project as identified in the EAD and ANZECC 2000 Guidelines. An EPL may authorise discharge of water from specific locations or premises and establish criteria that differ from those given in this Program. In such circumstances the EPL, and any conditions and criteria of that EPL, take precedence over this Monitoring Program.

TABLE 6: WATER QUALITY MONITORING CRITERIA (AQUATIC ECOSYSTEMS)

Water quality objective	Indicator	Trigger value or criteria
Maintaining or improving the ecological condition of waterbodies and their riparian zones over the long term	Total phosphorous	Upland rivers: 20µg/L Lowland rivers: 50µg/L for rivers in the Murray Darling Basin
	Total nitrogen	Upland rivers 250µg/L Lowland rivers: 500µg/L for rivers in the Murray Darling Basin
	Chlorophyll-a	Upland rivers: Not applicable Lowland rivers: 5µg/L
	Turbidity	Upland rivers: 2–25 NTU Lowland rivers: 6-50 NTU

Water quality objective	Indicator	Trigger value or criteria
	Salinity (electrical conductivity)	Upland rivers: 30–350µS/cm Lowland rivers: 125–2200µS/cm
	Dissolved oxygen	Upland rivers: 90–110% Lowland rivers: 85–110%
	pH	Upland rivers: 6.5–8.0 Lowland rivers: 6.5–8.5
	Temperature	15-35°C
	Chemical contaminants or toxicants (95% species protection):	
	Aluminium	55 ugL ⁻¹
	Arsenic (AsIII/ AsV)	24 ugL ⁻¹ / 13 ugL ⁻¹
	Cadmium	0.2 ugL ⁻¹
	Chromium (CrVI)	1 ugL ⁻¹
	Copper	1.4 ugL ⁻¹
	Lead	3.4 ugL ⁻¹
	Manganese	1900 ^c ugL ⁻¹
	Mercury (inorganic)	0.6 ugL ⁻¹
	Nickel	11 ugL ⁻¹
	Zinc	8.0 ^c ugL ⁻¹

The criteria provide an easily identifiable indication of a potential change in water quality. A management response would be initiated if any of the following occurs:

- A parameter exceeds the criteria outlined in Table 6 for any single monitoring event
- A parameter downstream exceeds the corresponding parameter upstream for any single monitoring event by more than 20 per cent;
- A parameter exceeds the criteria for two consecutive monthly monitoring events;
- A parameter exceeds the criteria for half of the sampling events in a twelve-month period.

In the event that any of the above triggers are observed, a review will be initiated immediately to determine the significance of the exceedance(s) and possible causes.

The review will assess the baseline data for the relevant waterway, recent rainfall records, other activities within the catchment and recent activities or recorded erosion/sediment control incidents occurring in the catchment. If the exceedance is determined to be attributable to project works, the event will be treated as an environmental incident and managed in accordance with the requirements of Section 8 of the CEMP. Corrective and preventative actions will be identified and implemented as part of that process.

4 MONITORING METHODOLOGY/SAMPLING PROTOCOL

4.1 Sampling collection

Grab samples will be collected manually from the sampling locations identified in Table 4, and Figure 1 to Figure 9. The volume of sample collected will be sufficient for the required physio-chemical (field) parameter analysis using a multi-probe water quality meter(s).

4.2 Field measures

Field physico-chemical parameters including EC, pH, DO, TDS, temperature, and turbidity will be measured at each sampling location using a fully calibrated multi-probe water quality meter(s) or provided for laboratory analysis. Other observations including odour and colour may also be recorded.

The multi-probe field water quality meter(s) will be calibrated against known standards, as supplied by the manufacturer, at the start and completion of each day of water quality sampling.

A grab sample will be collected at each site and sent to the laboratory for analysis using the relevant vessels provided by the laboratory.

4.3 Recording of field results

Results for each monitoring location will be recorded on appropriate field sheets (hard copy or digital) using unique sampling identification nomenclature consisting of the sample date, location, and sampler details.

4.4 Decontamination

Sampling equipment will be cleaned (decontaminated) between each sample. Where a sample site shows evidence of contamination (i.e. there is an algal bloom, or the site smells strongly of hydrocarbons, sewage or something else) equipment will need to be cleaned thoroughly. In addition, equipment will need to be cleaned periodically to prevent a build-up of dirt.

The following method will be followed:

- Rinse the equipment in tap water;
- Clean with De-Con 90 (a phosphate free detergent), or equivalent;
- Rinse again with tap water;
- Rinse three times with de-ionised water;
- Allow to dry.

De-ionised and tap water will be available for washing equipment in the field, if required.

4.5 Quality assurance

Any sample to be sent to a laboratory will be subject to quality assurance protocols. Quality assurance and control protocols during sampling and recording of physio-chemical (field) parameters will be undertaken monthly (each sampling event) in accordance with ANZECC/ARMCANZ (2000b) to ensure the integrity of the dataset. As part of sampling the following will be undertaken:

- Rinsate blanks (one per sampling event only);
- Blind duplicates (at a rate not less than 20 per cent of total samples);
- Split duplicates (at a rate not less than 20 per cent of total samples).

Samples are to be transported to a National Association of Testing Authorities (NATA)-accredited laboratory under documented chain-of custody protocols. Field results will be checked for accuracy before leaving the site and errors or discrepancies will be cross-checked, and further investigation initiated if required. Monitoring and calibration records will be maintained in accordance with the appropriate standard.

5 COMPLIANCE MANAGEMENT

5.1 Roles, responsibility and training

The project's organisational structure and overall roles and responsibilities are outlined in Section 6.2 of the CEMP. Specific responsibilities for the implementation of environmental controls are detailed in the CSWMP.

All employees, contractors and utility staff working on site will undergo site induction and targeted training relating to surface water management issues, detailed in the CSWMP. Further details regarding staff induction and training are outlined in Section 6 of the CEMP.

5.2 Monitoring and inspection

This Program details the monitoring requirements for surface water. Additional soil and surface water inspection requirements (including weekly site inspections) are detailed in the CSWMP.

In accordance with Section 7.2 of the CEMP, the Martinus Rail Environmental and Sustainability Manager will be responsible for ensuring monitoring activities are undertaken.

Additional requirements and responsibilities in relation to inspections are documented in Section 7.1 of the CEMP.

5.3 Data analysis and management response

Results from the construction monitoring program will be compared with the criteria and with previous results.

Monthly monitoring results for surface water quality will be compared against criteria (refer Table 6) and reported in the construction compliance monitoring reports. If a trigger is observed, a review will be initiated to determine the significance of the exceedance(s) and possible causes. The review will assess available surface water data, baseline data for the relevant waterway, recent rainfall records, and recent activities or recorded erosion/sediment control incidents occurring in the catchment.

If the exceedance is determined to be attributable to project works, the event will be treated as an environmental incident and managed in accordance with Section 8 of the CEMP. Corrective and preventative actions will be identified and implemented as part of that process.

5.4 Auditing

Audits (both internal and external) will be undertaken to assess the effectiveness of environmental controls, compliance with this Monitoring Program, CoA, and other relevant approvals, licenses and guidelines.

Audit requirements are detailed in Section 9.1 and 9.2 of the CEMP.

5.5 Reporting

During construction, surface water quality data will be collected, tabulated and assessed against baseline conditions and performance criteria. Reporting requirements associated with the Monitoring Program for the construction phase of the project are presented in Table 7.

Additional monitoring requirements to the EPA will be undertaken in accordance with the project's EPL.

In the event that any exceedances are observed, a review will be initiated immediately to determine the significance of the exceedance(s) and possible causes. The review will assess the baseline data for the relevant waterway, recent rainfall records, other activities within the catchment and recent activities or recorded erosion/sediment control incidents occurring in the catchment. If the exceedance is determined to be attributable to project works, the event will be treated as an environmental incident and managed in accordance with the requirements of Section 8 of the CEMP.

TABLE 7: REPORTING REQUIREMENTS

Schedule	Requirements	Recipient (relevant authority)
Monthly Environmental Report (every month)	Monitoring program performance will be documented in the Monthly Environmental Report. Any incidents and key environmental issues will be documented. The Monthly Environmental Reports will be submitted within five business days prior to the end of each month, or as otherwise agreed to with IRPL	IRPL

Schedule	Requirements	Recipient (relevant authority)
Water Monitoring Reports (every six months)	<p>Data summary reports presenting tabulated surface water monitoring data collected during the reporting period. Surface water quality results will be presented and performance criteria exceedances will be highlighted. Applicable management responses will be documented.</p> <p>The Water Monitoring Reports will be submitted for information 60 days after the reporting period ends.</p>	IRPL, ER, Planning Secretary

6 REVIEW AND IMPROVEMENT

6.1 Continuous improvement

Monitoring data will be reviewed throughout the construction period to provide potential requirements to increase, or decrease, the number of sampling locations and/or the analytical suites. The criteria will be reviewed for appropriateness following 12 months of construction monitoring. Alterations to criteria, monitoring locations, analytical suites, or frequencies will be reported in the Water Monitoring Reports.

Continuous improvement of this Program will be achieved by the ongoing evaluation of environmental management performance against environmental policies, objectives and targets, and the project performance outcomes of the EAD for the purpose of identifying opportunities for improvement.

The continuous improvement process will be designed to:

- Identify areas of opportunity for improvement of environmental management and performance;
- Determine the cause or causes of non-conformances and deficiencies;
- Develop and implement a plan of corrective and preventative action to address any non-conformances and deficiencies;
- Verify the effectiveness of the corrective and preventative actions;
- Document any changes in procedures resulting from process improvement;
- Make comparisons with objectives and targets.

6.2 Update and amendment

The processes described in Section 10.4 of the CEMP may result in the need to update or revise this Monitoring Program.

Revisions of this Monitoring Program will be in accordance with the process outlined in Section 10.4 of the CEMP.

This Monitoring Program, including any amendments, will be implemented throughout Stage A construction.



MARTINUS 

Head Office | 1/23-27 Waratah Street | KIRRAWEE NSW 2232



APPENDIX C

Dam Dewatering Protocol



This document is uncontrolled
when printed.




DAM DEWATERING PROTOCOL

Albury to Illabo | A2I


CONTRACT NUMBER: 0052

PROJECT DOCUMENT NUMBER:
6-0052-210-PES-00-PR-0006

Document Control

DOCUMENT TITLE:	Dam Dewatering Protocol		
DOCUMENT OWNER:	Chris Standing – Environment, Approvals and Sustainability Manager (A2P)		
PREPARED BY:	Ellen Fowler	TITLE:	Environmental Approvals Support – A2I
SIGNATURE:		DATE:	11 February 2025
REVIEWED BY:	Alison Kriegel	TITLE:	Environmental Approvals Lead – A2I
SIGNATURE:		DATE:	11 February 2025

Approved by

NAME	TITLE	SIGNATURE	DATE
Andy Williams	Project Director		11 February 2025

Revision History

REVISION	REVISION DATE	AMENDMENT	DATE TO CLIENT
A	16 August 2024	For first client and ER review	16 August 2024
B	9 October 2024	For second client and ER review and consultation	9 October 2024
C	20 January 2025	For ER review	20 January 2025
0	11 February 2025	For ER endorsement	11 February 2025

Disclaimer: This document has been prepared by Martinus. Use of this document shall be subject to the terms of the relevant contract with Martinus. The electronic file of this current revision is the controlled copy. This file is stored on Martinus' server located at Head Office, Unit 1, 23-27 Waratah St, Kirrawee, NSW.

This document is the property of and contains proprietary information owned by Martinus. No permission is granted to publish, reproduce, transmit or disclose to another party, any information contained in this document, in whole or in part, without prior written permission from the issuing authority.

For the purpose of this document, Martinus refers to the Martinus Group of companies.

This document is uncontrolled when printed.

1 INTRODUCTION

1.1 Scope and purpose

This Dam Dewatering Protocol (this Protocol) forms part of the Stage A Construction Soil and Water Management Plan for Inland Rail – Albury to Illabo project (the project).

The purpose of this Protocol is to address Condition of Approval (CoA) C13(g), as well as to provide guidance to ensure that site dewatering activities are completed in a manner that does not cause harm to any aquatic fauna.

This Protocol is applicable to all activities conducted by site personnel (including sub-contractors) that have the potential to require transfer, movement or dewatering on-site during Stage A construction of the project.

1.2 Objective

The objectives of this Protocol include:

- Ensure compliance with environmental requirements of the project;
- Ensure invasive species are not translocated and are humanely disposed of;
- Provide a clear methodology for the protection and relocation of aquatic fauna for the duration of dam dewatering activities.

1.3 Responsibilities, inductions and training

The Martinus Rail Environment, Approvals and Sustainability Manager (MR ESM) is responsible for ensuring this Protocol is effectively implemented, and all site personnel are aware of the requirements of this Protocol, as relevant to their activities.

An Environmental Work Method Statement (EWMS) will be prepared in accordance with this Protocol to manage and control dewatering activities in a manner that does not cause harm to the environment. Training will include inductions, toolbox talks, pre-starts and targeted training as required.

1.4 Environmental requirements

This Protocol has been developed with consideration of the following key legislation and guidelines:

- *Protection of the Environment Operations Act 1997* (POEO Act);
- *Fisheries Management Act 1994* (FM Act);
- *Biodiversity Conservation Act 2016* (BC Act);
- *Biodiversity Conservation Regulation 2017*.

This Protocol has also been developed to meet the requirements of the Inland Rail Construction Environmental Management Framework (A2P CEMF) (0-0000-900-EEC-00-SP-0002_2) (ARTC, 2022), as well as to meet the CoA identified in Table 1. There are no Updated Management Measures (UMMs) identified within the PIR RtS for dam dewatering.

TABLE 1: APPLICABLE COA TO THIS PROTOCOL

CoA	Requirement	Where addressed
C13	The Soil and Water Management Sub-plan must include: g) a dam dewatering protocol;	This Protocol

2 PROTOCOL

2.1 Environmental Work Method Statement

Martinus Rail will develop an EWMS to manage and control dewatering activities in a manner that does not cause harm to the environment in cases where dams require partial or full dewatering.

The EWMS will be prepared by the MR ESM (or delegate).

EWMS incorporate appropriate mitigation measures and controls, including those identified in the CSWMP. They also identify key activity specific procedures to be used concurrently with the EWMS. EWMS are specifically designed to communicate requirements, actions, processes and controls to construction personnel using plans, diagrams and simple written instructions.

2.2 Dam dewatering

In addition to the discharge requirements outlined in the CSWMP for the discharge of water, the dewatering of waters from dams will require:

- Preparing the dam for dewatering;
- Aquatic fauna capture;
- Relocation of captured aquatic fauna;
- Management of pest species and pathogens.

2.2.1 Preparing the dam for dewatering

Prior to dewatering of the dam, the following steps will be undertaken:

- Where possible, consultation with the landowner to establish if any fish have been stocked in the dam and/or if they are aware of any fish present in the dam;
- Identification of suitable habitats near the dam for translocation of native fauna by the project ecologist;
- Installation of measures to minimise aquatic fauna being injured. This may include sediment controls to direct aquatic fauna towards suitable alternative habitat during the dewatering process;
- Obtaining and setting up pumping screens to ensure native aquatic fauna are not harmed during the pumping process or pest species are not transferred during the pumping operations;
- To allow rapid fauna rescue, the pump inlet will be large enough to allow sediment to pass but would include the use of an appropriate mesh (no greater than five millimetres in diameter) to cover the pump but prevent macroinvertebrates, fish, tadpoles and frogs from being pumped out.

2.2.2 Aquatic fauna capture

The method for translocating as many native fauna living in the dam as possible will be directed by the project ecologist and subject to the specific conditions of any licences or permits. This includes a Section 37 Permit under *the Fisheries Management Act*, where required. All fauna handling must be in accordance with the Fauna Handling and Rescue Procedure (Appendix B of the A2I Construction Biodiversity Management Plan – Stage A).

A work method statement will be submitted by the project ecologist prior to dewatering activities for review and approval as part of the dewatering EWMS.

The general methodology used for aquatic capture will include but not be limited to:

- Trapping of native fauna. The use of floating traps to remove native turtles from the dams prior to dewatering, deployed by suitably experienced and licensed ecologist;
- For the surrounding vegetation, manual searching of suitable cover such as hollows, fallen timber, burrows, discarded tins etc.;
- Dewatering over several days to allow native fauna to relocate. Measures to direct aquatic fauna away from dangerous areas (i.e. roads) and towards suitable alternative locations will be included;
- Manually entering (where safe to do so) the partially dewatered dam and searching manually for remaining fauna;
- The dewatering schedule will allow time for fauna rescue, especially during the final 0.3– 0.5 metre water depth (to be advised by Project Ecologist). Fauna will be captured in one day, so pumps need to be of an adequate size and placed in an area free from mud and debris (e.g. inside excavator bucket or screened sump pit);
- Fauna will be collected by hand nets during the final day of dewatering. This is most effective when the water is less than 0.3 metres deep. Larger fauna will be targeted first due to the rapid decrease of dissolved oxygen concentration as the water volume decreases;

- Native fauna will be transferred to aerated holding containers (fish) or where possible transferred directly to the release area (reptiles/amphibians). It is preferable if frogs are released at night to disadvantage predators, however if this is not feasible, they should be released into dense pool/pond side vegetation. The holding tanks will be kept shaded to prevent harmful increases in temperature. Care will be taken as to not overcrowd water containers to limit the spread of diseases and predation. Frogs will be captured in aerated plastic bags (used as a glove) and kept as one per bag for release. Reptiles will be captured using gloves and placed in a plastic tub for transport;
- As the water level drops, the dam wall will be partially and progressively removed and stabilised to prevent refilling. A ramp will be graded as the wall is removed to allow any fauna in the bottom sediment to escape. This ramp will be left in place for two nights.

In accordance with the A2P CEMF, any relocation/salvage of aquatic fauna needs to be undertaken by a suitably qualified person and undertaken in accordance with any relevant guidelines. The details of all relocated/salvaged aquatic fauna must be recorded in accordance with the Incident Reporting Protocol outlined in the Fauna Handling and Rescue Procedure (Appendix B of the A2I Construction Biodiversity Management Plan – Stage A).

2.2.3 Relocation of captured fauna

The project ecologist will nominate a suitable release site based on species and quantity of captured aquatic fauna.

Native fish are to be transported in aerated containers of dam water and gradually mixed with stream water to allow acclimatisation of fauna to the new environment. The host location will be large enough to accommodate additional fish, especially predatory eels.

Water from the receiving waterbody will be mixed slowly over 5 – 10 minutes with the tank water to allow fish to acclimatise to the new water quality. Frogs will be released into dense aquatic and pond side vegetation to provide shelter against predators. Release will also preferably be undertaken after sunset.

All details of aquatic fauna captured and relocated will be recorded in a report after dam dewatering has occurred. Consent of the landholder will be required prior to the relocation into a dam or waterway outside of the construction boundary, if that location is on private property.

2.2.4 Methods to prevent injury to fauna

Methods to prevent injury to fauna include:

- The use of gloves to limit the spread of disease;
- Working slowly and methodically through the waterway to limit trampling of aquatic fauna;
- Limit holding time in aerated containers to half an hour;
- One frog per bag to minimise disease spread and possible toxin impact of one species on another;
- Continually monitor holding tanks for sign of deterioration of health of aquatic fauna;
- Shading of holding containers;
- By having a release point nearby to minimise transportation time and stress to aquatic fauna;
- The water will be released slowly and a mesh (no greater than five millimetres in diameter) guard at the pump intake will limit intake of aquatic fauna.

Where a fish kill occurs in the vicinity of the works, DPI Fisheries and the EPA will be notified immediately. In such cases, all works other than emergency response procedures will cease until the issue is rectified and approval given by DPI Fisheries and/or the EPA for the works to proceed.

2.2.5 Management of pest species and pathogens

Exotic aquatic life may inhabit the dams. Any pest non-native species will be euthanized, by the Aquatic Ecologist, who has been trained in humane methods for all aquatic non-native species.

To minimise the potential spread of pathogens, all personnel undertaking in-water work will ensure that decontamination processes are followed in accordance with relevant guidelines. Equipment that comes in contact with dam water or potentially contaminated sediments, such as boots and vehicle tyres, will be cleaned with an appropriate cleaning solution and/or disinfectant. Disposable gloves will be worn when handling aquatic flora and fauna.

2.2.6 Reuse and discharge of dam water

Water quality discharge criteria for reuse, for discharge to land and discharge to water are outlined in Appendix D of the CSWMP. The reuse of dam water onsite or discharge of dam water to land or to water must be authorised by the MR ESM who will confirm that the water quality criteria outlined in the Appendix D of the CSWMP are met prior to reusing or discharging.

3 RECORDS

3.1 Pre-dewatering report

The project ecologist or suitably qualified delegate will report the findings of the pre-dewatering survey within a pre-dewatering report. The report will include:

- Consultation with landowners to identify any fish species that may be present;
- Presence of any fauna habitats near the dam and their species;
- Identify suitable translocation sites for each species;
- Identify suitable methods of transport for each species.

3.2 Post-dewatering report

A record will be maintained for each dam to be dewatered that will include:

- Date and time of fauna capture;
- Species captured;
- Location of release for each species;
- Date and time of release;
- Details of personnel carrying out fauna capture and release and their qualifications and licenses to carry out the work.

This information will be contained within a post-dewatering report.

The pre- and post-dewatering reports may also be consolidated into a single report.



MARTINUS 

Head Office | 1/23-27 Waratah Street | KIRRAWEE NSW 2232



APPENDIX D

Spill Response Procedure



This document is uncontrolled
when printed.





SPILL RESPONSE PROCEDURE

A2I | Albury to Illabo


CONTRACT NUMBER: 0052

PROJECT DOCUMENT NUMBER:
6-0052-210-PES-00-PR-0002

Document Control

DOCUMENT TITLE:	Spill Response Procedure		
DOCUMENT OWNER:	Chris Standing – Environment, Approvals and Sustainability Manager (A2P)		
PREPARED BY:	Aidann Stathis	TITLE:	Environmental Approvals Support – A2I
SIGNATURE:		DATE:	14 August 2024
REVIEWED BY:	Simon Fisher	TITLE:	Environmental Approvals Lead – A2I
SIGNATURE:		DATE:	14 January 2025

Approved by

NAME	TITLE	SIGNATURE	DATE
Chris Standing	Environment, Approvals and Sustainability Manager		14 January 2025

Revision History

REVISION	REVISION DATE	AMENDMENT	DATE TO CLIENT
A	16 August 2024	First revision for client and ER review	16 August 2024
B	9 October 2024	Second revision for client and ER review and consultation	9 October 2024
0	14 January 2025	Issued for Information	14 January 2025

Disclaimer: This document has been prepared by Martinus. Use of this document shall be subject to the terms of the relevant contract with Martinus. The electronic file of this current revision is the controlled copy. This file is stored on Martinus' server located at Head Office, Unit 1, 23-27 Waratah St, Kirrawee, NSW.

This document is the property of and contains proprietary information owned by Martinus. No permission is granted to publish, reproduce, transmit or disclose to another party, any information contained in this document, in whole or in part, without prior written permission from the issuing authority.

For the purpose of this document, Martinus refers to the Martinus Group of companies.

This document is uncontrolled when printed.

TABLE OF CONTENTS

1 INTRODUCTION 3

1.1 Scope and Purpose 3

1.2 Responsibilities, Inductions and Training 3

1.3 Environmental Requirements 3

2 PROCEDURE 4

2.1 Preventative Spill Measures 4

2.2 Reactive Spill Measures 4

2.3 Spill Containment 6

2.4 Incident management 6

LIST OF TABLES

Table 1: Applicable CoA to this Procedure 3

Table 2: Applicable UMMs to this Procedure 3

Table 3: Spill containment materials 6

LIST OF FIGURES

Figure 1: Spill response procedure flow chart 5

1 INTRODUCTION

1.1 Scope and Purpose

This Spill Response Procedure (this Procedure) forms part of the Stage A Construction Soil and Water Management Plan for the Inland Rail – Albury to Illabo project (the project).

The purpose of this Procedure is to address Condition of Approval (CoA) C13(h), as well as to describe the emergency spill response approach that will be employed by all project site personnel and sub-contractors during construction of the project.

This Procedure is to be applied in the event of a chemical, fuel or oil spill that arises due to the project activities.

1.2 Responsibilities, Inductions and Training

The Martinus Rail Environment, Approvals and Sustainability Manager (MR ESM) is responsible for ensuring this Procedure is effectively implemented, and all site personnel are aware of the requirements of this Procedure.

All site personnel (including sub-contractors) will undertake an induction which will include details relating to this procedure.

Training will also occur through toolbox talks, pre-starts and targeted training, as required, and following any spills that occur on the project.

1.3 Environmental Requirements

This Procedure has been developed to meet the CoA identified in Table 1.

TABLE 1: APPLICABLE COA TO THIS PROCEDURE

CoA	Requirement	Where addressed
C13	The Soil and Water Management Sub-plan must include: h) a spill response procedure;	This Procedure

There applicable Updated Management Measures (UMMs) identified within the PIR RtS specific for spill response management are provided in Table 2.

TABLE 2: APPLICABLE UMMS TO THIS PROCEDURE

No.	Requirement	Where addressed
BD15	Refuelling will be conducted outside of waterfront land, so far as it practicable, with appropriate measures in place to avoid impacts to waterways, aquatic habitats and groundwater. This includes spill kits always kept with maintenance vehicles and or machinery within 100 m of a watercourse.	Section 2.1 Section 2.3

2 PROCEDURE

2.1 Preventative Spill Measures

In order to minimise the potential for environmental impacts to water and soil from spills the following will be undertaken:

- Training in use of spill containment materials, their locations and spill response will be undertaken proactively as required particularly for personnel who are working within or near to aquatic environments and are involved in regularly handling and using potentially contaminating substances (e.g. personnel who are carrying out refuelling activities);
- Unless unavoidable, washing and maintenance of vehicles and mechanical plant will occur at least 50 m from waterbodies;
- Refuelling will be conducted outside of waterfront land, so far as it practicable, with appropriate measures in place to avoid impacts to waterways, aquatic habitats and groundwater. This includes spill kits always kept with maintenance vehicles and or machinery within 100 m of a watercourse;
- Plant and equipment will undergo regular checks and subsequent repair for potential leakages or worn hydraulic hoses;
- All chemicals including fuels and oils will be stored when not in use in bunded areas;
- All chemicals and hydrocarbons will be stored and handled as per manufacturer's instructions.

Regular inspection of chemical storage areas will be undertaken to assess compliance of the above measures.

2.2 Reactive Spill Measures

All spills are to be managed in accordance with the steps detailed in Figure 1. This includes the following steps:

- 1) Assess the situation;
- 2) Cease work and if safe to do so, control the spill;
- 3) Report the incident;
- 4) Clean up the spill;
- 5) Dispose of contaminated materials;
- 6) Investigation and reporting.




FIGURE 1: SPILL RESPONSE PROCEDURE FLOW CHART

2.3 Spill Containment

Spill containment materials such as those listed in Table 3 referred to as 'spill kits' will be kept and stocked on site at any location where there is significant risk/potential impact of a spill. Examples of potential locations include refuelling areas, chemical storage or where works are within the vicinity of waterways. Spill kits could be stored in a fixed location or be mobile. Spill kits will be placed in dedicated, visible and accessible locations.

Spill kits will always be kept with maintenance vehicles and or machinery within 100 m of a watercourse.

The spill kits will be appropriately sized according to the volume of chemicals and fuels being stored or used and the activities which are being undertaken. All staff would be made aware of the location of the spill kit and trained in its use. Spill kits would be restocked as soon as possible after each use, with used material replaced.

Table 3 provides examples of appropriate application of material types. Spill kit inspections are to be undertaken on regular intervals such as during the weekly environmental site inspections detailed within the Construction Environmental Management Plan. The inspections would check that spill kits are present at the required locations, are accessible and appropriately stocked.

TABLE 3: SPILL CONTAINMENT MATERIALS

Product	Description/Application
Pads, pillows and socks	<ul style="list-style-type: none"> Used to clean-up (absorb) small to medium liquid spills on land rather than containing; Thin absorbent mats placed over spills; Cushion shaped products containing absorbent fibres, used directly under a leak or drip; Absorbent socks placed at the low point of a spill; Consider the need to have a spill kit containing these at the source of the activity and extras in-stock on site; If these materials are not enough to clean-up the spill, consider using absorbent granular materials or equivalent.
Sorbents	<ul style="list-style-type: none"> Used during clean-up, sorbents are materials that soak up the spill such as saw dust, granules or peat mixture; Spread the sorbent over the contaminant after control materials have been applied; Recover the contaminant/sorbent mixture using shovels/excavator bucket or similar; Sorbents can be used from small to large spills.
Drip trays and washout bunds	<ul style="list-style-type: none"> Used to contain incidental leaks during plant and equipment maintenance; Containers should be maintained, and liquids/sludge collected; Consider if these containers are not sufficient to contain leaks/washout then construction of permanent bunding may be suitable.
Manual recovery	<ul style="list-style-type: none"> Used to physically remove the contaminant either by excavating the contaminant and adjacent soil on land or pump / vacuum truck removal for contaminant and adjacent liquid/sludge in waterbodies; Control materials should be installed prior to manual recovery to prevent spread during recovery task.

2.4 Incident management

Environmental incidents will be managed (including notifications and investigations) in accordance with the Construction Environment Management Plan.



MARTINUS 



APPENDIX E

ISC Requirements

TABLE A2-A: ISC DIS-1, LAN-2, DIS-4, WAT-1 & WAT-2 COMPLIANCE TABLE

BENCHMARK or MUST STATEMENT	ISC Credit	Where addressed
Receiving Water Quality (Dis-1)		
Level 1		
Benchmark	Measures to minimise adverse impacts to receiving water environmental values during construction and operation have been identified and implemented.	<ul style="list-style-type: none"> - Section 6.1 - Construction Environmental Management Plan (CEMP) - Spill Response Procedure - Environmental Work Method Statements (EWMS)
Benchmark	Monitoring of water discharges and receiving waters is undertaken at appropriate intervals and at times of discharge during construction.	<ul style="list-style-type: none"> - Section 7.1 - Section 7.2 - Surface Water Monitoring Program - Construction Biodiversity Management Sub-plan
Must Statement	Set water quality objectives that must be met to maintain the environmental values.	<ul style="list-style-type: none"> - Section 2.3 - Construction Surface Water Monitoring Program
Level 2		
Benchmark	Monitoring and modelling of water discharges and receiving waters demonstrates no adverse impact on local receiving water environmental values.	<ul style="list-style-type: none"> - Section 2.4
Benchmark	The infrastructure does not increase peak stormwater flows for rainfall events of up to a 1.5 year ARI event discharge	<ul style="list-style-type: none"> - Evidence to be developed
Level 3		
Benchmark	Opportunities to improve local receiving water quality and/or provide environmental flows have been identified and implemented	<ul style="list-style-type: none"> - Specification Landscape Design - Evidence to be developed
Benchmark	Monitoring and modelling demonstrates improvement of local receiving water environmental values	<ul style="list-style-type: none"> - Construction Surface Water Monitoring Program - Evidence to be developed
Must Statement	A long-term trend would need to be demonstrated on a rolling 12 month average basis.	<ul style="list-style-type: none"> - Evidence to be developed
Air Quality (Dis-4)		
Level 1		
Benchmark	Measures to minimise adverse impacts to local air quality during construction and operation have been identified and implemented	<ul style="list-style-type: none"> - Construction Air Quality Procedure - Monitoring Records
Benchmark	Monitoring of air emissions and/or air quality is undertaken at appropriate intervals and in response to complaints during construction	<ul style="list-style-type: none"> - Construction Air Quality Procedure - Complaints Register / Complaints Management Procedure - Monitoring Records

Must Statement	Air emission or air quality goals are limits that must not be exceeded or levels that the project aims to keep within.	- Construction Air Quality Procedure
Level 2		
Benchmark	Monitoring and modelling demonstrates no recurring or major exceedances of air emission or air quality goals	- Site Supervisor Daily Diaries - Monitoring Records
Must Statement	Exceedances are measured air emission or air quality levels above the goals. Recurring exceedances are defined as more than two of a similar type within a 12 month period. Major exceedances are defined as exceeding the air emission or air quality goals by more than 50%.	- Inland Rail Monthly Report - Monitoring Records
Level 3		
Benchmark	Monitoring and modelling demonstrates no exceedances of air emission or air quality goals	- Inland Rail Monthly Report - Monitoring Records
Conservation of on-site resources (Lan-2)		
Level 1		
Benchmark	Conservation of topsoil and subsoil has been considered.	- Section 6.2
Level 2		
Benchmark	All subsoil and topsoil impacted by the project is separated and protected from degradation, erosion or mixing with fill or waste;	- Section 6.2 - Erosion and Sediment Control Plans (ESCPs) - Progressive Erosion and Sediment Control Plans (PESCPs)
Benchmark	95% of all topsoil (by volume) retains its productivity and is beneficially re-used on or nearby to the project.	- Evidence to be developed
Must Statement	Correct separation, handling and storage of topsoil and subsoil must be demonstrated.	- Section 6.2 - Evidence to be developed
Must Statement	It must be demonstrated that the integrity of the site's topsoil was not compromised during construction works and that at least 95% of it remains productive at completion of construction.	- Evidence to be developed
Must Statement	To remain productive, the topsoil must not be covered by permanent hard surfaces.	- Evidence to be developed
Must Statement	Beneficial re-use includes leaving the soil where it is and moving it to another location where it is used for landscaping. What represents 'nearby' must be judged in the context of the project and its location.	- Contamination, Spoil and Waste Strategy - Landscape and Rehabilitation Framework - Inland Rail Contamination Spoil and Waste Strategy - Evidence to be developed

Level 3		
Benchmark	Opportunities to improve topsoil productivity of previously disturbed areas have been identified and incorporated into the project.	<ul style="list-style-type: none"> - Contamination, Spoil and Waste Strategy - Evidence to be developed
Water use monitoring and reduction (Wat-1)		
Level 1		
Benchmark	Monitoring and modelling (reasonable estimates or predictions) of water use, is undertaken	<ul style="list-style-type: none"> - Section 5.2 - Section 6.10
Must Statement	For the As-Built rating, monitoring of water use must be undertaken during construction, and modelling of water use must be undertaken for the operation phase based on the as-built infrastructure to give a total footprint across the infrastructure lifecycle.	<ul style="list-style-type: none"> - Section 7.2.2 - Appendix B
Replace Potable Water (Wat-2)		
Level 0 to 3		
Benchmark	Monitoring and modelling demonstrates that some proportion of total water use is from non-potable sources (substituting for potable). Fractions of Levels may be achieved on a sliding scale up to 100% for Level 3.	<ul style="list-style-type: none"> - Section 4.6.1 - Section 6.10 - Table 12
Must Statement	Suitable justification and evidence must be provided to demonstrate that there are no negative impacts (environmental, social or economic) associated with the use of groundwater as an alternative water source.	<ul style="list-style-type: none"> - Section 6.9 - Section 6.10



APPENDIX F

Water Demand Table

Project:- A2P Enhancement Project

Description:- A2I - Construction Water - Estimate Demand - Based off A2I baseline program - 24-5-24

Date:- 19/08/2024

			2025												2026												2027											
Site ID	Site Description	Data Est	January	February	March	April	May	June	July	August	September	October	November	December	January	February	March	April	May	June	July	August	September	October	November	December	January	February	March	April	May	June	July	August	September	October	November	December
1	Murray River	TOTAL	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.1	0.1	0.1	0.1	0.1	0.1	0.1	0.1	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
2	Albury Yard	TOTAL	0.0	0.0	0.0	0.4	0.4	0.7	0.7	0.4	0.7	0.5	0.8	0.7	0.7	0.8	0.8	0.5	0.5	0.5	0.5	0.5	0.7	0.5	0.5	0.5	0.5	0.5	0.5	0.3	0.3	0.0	0.0	0.0	0.0	0.0	0.0	0.0
3	Riverina Highway	TOTAL	0.0	0.0	0.0	0.0	0.0	0.4	0.4	0.4	0.7	0.4	0.4	0.4	0.4	0.8	0.7	0.4	0.4	0.4	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
4	Billy Hughes	TOTAL	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.4	0.4	0.4	0.7	0.7	0.4	0.6	0.4	0.4	0.4	0.4	0.8	1.1	0.4	0.4	0.4	0.4	0.8	1.1	0.4	0.4	0.4	0.2	0.0	0.0	0.0	0.0	0.0
5	Table Top	TOTAL	0.0	0.0	0.0	0.1	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
6	Culcairn Yard	TOTAL	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.3	0.1	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
7	Henty Yard	TOTAL	0.0	0.0	0.0	0.1	0.3	0.1	0.1	0.1	0.4	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
8	Yerong Creek	TOTAL	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.1	0.0	0.0	0.0	0.0	0.3	0.2	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
9	The Rock Yard	TOTAL	0.0	0.0	0.0	0.0	0.0	0.1	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
10	Uranquinty Yard	TOTAL	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.1	0.1	0.3	0.6	0.4	0.1	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
11	Pearson St	TOTAL	0.0	0.0	0.0	0.0	0.1	0.3	0.3	0.1	0.1	0.1	0.2	0.1	0.1	0.2	0.2	0.1	0.1	0.1	0.1	0.2	0.5	0.2	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
12	Cassidy St	TOTAL	0.0	0.0	0.0	0.0	0.1	0.1	0.1	0.1	0.1	0.1	0.1	0.1	0.1	0.1	0.1	0.1	0.1	0.2	0.2	0.2	0.4	0.4	0.2	0.2	0.2	0.2	0.6	0.6	0.3	0.0	0.0	0.0	0.0	0.0	0.0	0.0
13	Edmondson St	TOTAL	0.0	0.0	0.0	0.0	0.1	0.4	0.4	0.4	0.4	0.4	0.2	0.1	0.1	0.2	0.4	0.4	0.3	0.5	0.5	0.5	0.5	0.5	0.5	0.3	0.3	0.4	0.3	0.1	0.1	0.0	0.0	0.0	0.0	0.0	0.0	0.0
14	Wagga Yard &	TOTAL	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.3	0.3	0.1	0.1	0.1	0.3	0.3	0.4	0.4	0.1	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
15	Bomen Yard	TOTAL	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.2	0.2	0.1	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
16	Harefield Yard	TOTAL	0.0	0.0	0.0	0.0	0.0	0.0	0.2	0.3	0.1	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
17	Kemp St Bridge	TOTAL	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.2	0.3	0.3	0.2	0.2	0.3	0.5	0.4	0.4	0.4	0.3	0.3	0.3	0.1	0.1	0.1	0.1	0.1	0.3	0.3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
18	Juneey Yard	TOTAL	0.0	0.0	0.0	0.1	0.1	0.1	0.1	0.1	0.4	0.0	0.0	0.0	0.0	0.1	0.4	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
19	Olympic Hwy	TOTAL	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.4	0.2	0.2	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
20	J2I	TOTAL	0.0	0.1	0.6	0.5	1.1	0.8	0.8	1.1	1.3	1.1	1.1	0.8	0.8	0.8	1.3	0.8	0.8	0.8	0.8	0.8	1.3	0.8	0.8	0.8	0.6	0.8	0.8	0.6	0.4	0.0	0.0	0.0	0.0	0.0	0.0	0.0
SUMMARY TOTAL EST			0.0	0.1	0.6	1.1	2.1	3.0	3.1	3.0	5.2	3.9	4.0	3.3	3.4	4.1	6.2	4.1	3.9	3.8	3.2	3.3	5.0	3.1	2.5	2.3	2.0	3.1	3.6	2.0	1.2	0.4	0.2	0.0	0.0	0.0	0.0	0.0




APPENDIX G

Air Quality Management Procedure



This document is uncontrolled
when printed.



CONSTRUCTION AIR QUALITY PROCEDURE – STAGE A

Albury to Illabo | A2I



CONTRACT NUMBER: 0052

PROJECT DOCUMENT NUMBER: 6-0052-210-
EEC-W0-PR-0001_A


PROJECT NAME: ALBURY TO ILLABO

MANAGEMENT PLAN NAME: CONSTRUCTION AIR QUALITY PROCEDURE – STAGE A

Document Control

DOCUMENT TITLE:	Construction Air Quality Procedure – Stage A		
DOCUMENT OWNER:	Chris Standing – Environment, Approvals and Sustainability Manager (A2P)		
PREPARED BY:	Ellen Fowler	TITLE:	Environmental Approvals Advisor
SIGNATURE:		DATE:	20 January 2025
REVIEWED BY:	Cameron Weller	TITLE:	Environmental Approvals Lead – A2I
SIGNATURE:		DATE:	20 January 2025

Approved by

NAME	TITLE	SIGNATURE	DATE
Andy Williams	Project Director		20 January 2025

Revision History

REVISION	REVISION DATE	AMENDMENT	DATE TO CLIENT
Rev A	20 January 2025	ER and client review	20 January 2025

Disclaimer: This document has been prepared by Martinus. Use of this document shall be subject to the terms of the relevant contract with Martinus. The electronic file of this current revision is the controlled copy. This file is stored on Martinus' server located at Head Office, Unit 1, 23-27 Waratah St, Kirrawee, NSW.

This document is the property of and contains proprietary information owned by Martinus. No permission is granted to publish, reproduce, transmit or disclose to another party, any information contained in this document, in whole or in part, without prior written permission from the issuing authority.

For the purpose of this document, Martinus refers to the Martinus Group of companies.

This document is uncontrolled when printed.

TABLE OF CONTENTS

GLOSSARY	3
1 ENVIRONMENTAL REQUIREMENTS	4
1.1 Air quality criteria	4
1.2 Particulate matter criteria	4
1.3 Infrastructure Sustainability Council – Dis-4	5
2 EXISTING ENVIRONMENT	6
2.1 Surrounding receivers	6
2.2 Climatic conditions	6
2.3 Background air quality	6
3 CONSTRUCTION IMPACTS ON AIR QUALITY	8
3.1 Construction activities	8
3.2 Factors likely to affect dust generation	9
3.3 Factors likely to affect gaseous emissions	9
3.3.1 Vehicle emissions	9
3.3.2 Fugitive emissions	9
3.3.3 Other odorous emissions	9
3.4 Nature of air quality impacts	10
3.5 Ecological impacts	10
3.6 Cumulative impacts	10
4 MITIGATION MEASURES	11
5 COMPLIANCE MANAGEMENT	13
5.1 Training	13
5.2 Inspection and monitoring	13
5.2.1 Inspections	13
5.2.2 Monitoring	13
5.2.3 Auditing	13
5.2.4 Reporting and identified records	13
6 REVIEW AND IMPROVEMENT	15
6.1 Continuous improvement	15
6.2 Update and amendment	15

LIST OF TABLES

Table 1: Adopted air quality criteria	4
Table 2: Summary of ambient air quality data	7
Table 3: Air quality management and mitigation measures	11

LIST OF FIGURES

Figure 1: Risk assessment for potential air quality impacts during construction	8
---------------------------------------------------------------------------------------	---

GLOSSARY

Specific terms and acronyms used throughout this Procedure are listed and described below.

TERM	DEFINITION
A2I	Albury to Illabo (the Project)
AAQMS	Ambient air quality monitoring station
AMO	Aeronautical meteorological observing
AWS	Automatic weather station
CEMF	Construction environmental management framework
EAD	Environmental Assessment Documentation that includes: <ul style="list-style-type: none">▪ Inland Rail – Albury to Illabo Environmental Impact Statement (ARTC, August 2022);▪ Albury to Illabo Response to Submissions (ARTC, November 2023);▪ Albury to Illabo Preferred Infrastructure Report (ARTC, November 2023);▪ Albury to Illabo Preferred Infrastructure Report Response to Submissions (ARTC, February 2024);▪ Inland Rail – Albury to Illabo (SSI-10055) Response to request for additional information – Air Quality Assessment (letter dated 1 May 2024);▪ Part 1 - Revised Technical Paper 8: Biodiversity Development Assessment Report (WSP, February 2024);▪ Part 2 - Revised Technical Paper 8: Biodiversity Development Assessment Report (WSP, February 2024).
EPA	Environment Protection Authority
ESCP	Erosion and sediment control plan
IAQM	UK Institute of Air Quality Management
IR	Inland Rail
ISC	Infrastructure Sustainability Council
MR	Martinus Rail
PM	Particulate matter
TSP	Total suspended particulates

1 ENVIRONMENTAL REQUIREMENTS

1.1 Air quality criteria

Air quality criteria are used to assess the potential for ambient quality to give rise to adverse health or nuisance effects.

State air quality guidelines specified by the NSW Environment Protection Authority (EPA) for the relevant pollutants are published in the Approved Methods for the Modelling and Assessment of Air Pollutants in New South Wales (NSW EPA, 2022) ('Approved Methods'). The ground level air quality impact assessment criteria listed in Section 7 of the Approved Methods has been established by NSW EPA to achieve appropriate environmental outcomes and to minimise risks to human health. The criteria have been derived from a range of sources and are the defining ambient air quality criteria for NSW; these are therefore considered to be appropriate for the A2I Project.

For the purpose of the ISC submission and alignment with Dis-4, the Air Quality Criteria described here and below can be classified as the Air Quality Goals. These are project-specific and are also consistent with regulations and planning requirements.

1.2 Particulate matter criteria

The Approved Methods provide air quality criteria based on several pollutant criteria and averaging periods from multiple sources, including the NEPM-AAQ (1998) and NERDDC (1998). Table 1 details the air quality monitoring criteria for construction of the A2I project.

Compliance criteria of particulate matter is related to a maximum 24-hour of PM10 concentrations exceeding the micrograms per cubic metre criterion. This is based on the maximum background concentration and the 100th percentile to obtain the total impact average over 24 hours, as described in Section 2.3 Background Air Quality.

Management criteria is based on the UK Institute of Air Quality Management (IAQM) Air Quality Monitoring in the Vicinity of Demolition and Construction sites (2018) and is used as a basis to implement management measures during construction. Consistent with the IAQM 2018 guidance, the measurement of PM10 will be prioritised as emissions of dust from construction sites are predominantly in the coarser fractions.

The 1-hour 'short-term' period has been adapted from the IAQM (2018) and although arbitrarily derived significantly greater concentrations than longer term (for example, 24-hour average) air quality compliance criteria, it provides a reference point upon which the construction teams must act immediately to minimise dust emissions. Should the '1-hour' trigger level be breached, it is generally considered that the 24-hour compliance criteria is likely to be breached. Trigger levels will be reviewed, in consultation with IRPL, if:

- Complaints are received and verified;
- Dust is observed to be leaving site risking the amenity of the surrounding environment; and
- Other dust monitoring methods indicates frequent exceedances of the relevant criteria attributable to the A2I project.

If any of the trigger levels are observed, the dust control measures will be reviewed and amended by the Martinus Rail construction team and the Martinus Rail Environmental Advisor where required, in consultation with IR. Management measures are described in Section 4 of this Procedure.

TABLE 1: ADOPTED AIR QUALITY CRITERIA

POLLUTANT	AVERAGING TIME	CRITERIA	MANAGEMENT CRITERIA	SOURCE
PM10	24 hours	50 µg/m ³	38 µg/m ³	NSW EPA, 2022
	1 hour	N/A	190 µg/m ³	IAQM, 2018

1.3 Infrastructure Sustainability Council – Dis-4

The works described in this Procedure will be carried out in accordance with the requirements of Dis-4 (Air Quality) of the ISC Manual v1.2. Measures which will be undertaken prior to and during the works to ensure alignment with Dis-4 are summarised below:

Measures to minimise adverse impacts to local air quality during construction and operation have been identified and will be implemented as per Section 4 of this Procedure (Environmental Management Measures).

Monitoring of air emissions and/or air quality will be undertaken at appropriate intervals and in response to complaints during construction, as outlined in Figure 1. As per commitments made in this Procedure, monitoring will be ongoing throughout the project, with other aspects to be monitored hourly (in some instances) daily, weekly and monthly. Monitoring will track air quality goals.

Exceedances are defined in the ISC manual as measured air emission or air quality levels above the goals. Recurring exceedances are defined as more than two of a similar type within a 12-month period. Major exceedances are defined as exceeding the air emission or air quality goals by more than 50%.

Tracking of progress and compliance against the sustainability targets will be done in collaboration between the sustainability and environmental team(s) and will be audited on a regular basis as described in the Sustainability Management Plan. Environmental inspection reports will also be reviewed to ensure that air quality monitoring is being captured and monitored against the air quality goals described here.

2 EXISTING ENVIRONMENT

This section summarises the existing air quality conditions within and adjacent to the A2I project, based on information contained in the Environmental Assessment Documentation (EAD). The information provided below comprises the baseline data used for the Project.

2.1 Surrounding receivers

Surrounding receivers are located along the proposal site and are concentrated in the main urban centres of Albury, Wagga Wagga and Junee. There are 248 surrounding receivers within 50m of the rail track (across 14 enhancement sites). Of these, 80 are residential.

2.2 Climatic conditions

Local meteorological conditions across the project area are likely to be influenced by varying topography and land use characteristics.

Long-term records from the automatic weather stations (AWS) at the Albury Airport AWS and the Wagga Wagga Airport Aeronautical Meteorological Observing (AMO) station were reviewed to understand the meteorological conditions near the project site. Albury Airport AWS is located approximately 1km east, at the southern extent of the project and the Wagga Wagga AMO is located approximately 9km to the south-east, near the northern extent of the project. Both AWS are broadly representative of the local climate given their proximity to the project. The most recent long-term meteorological data collected at the above two weather stations near the project characterises the local climate.

The data indicates that the proposal site experiences warm dry summers, with average maximum temperatures around 33 degrees Celsius. Months in winter are the coldest with an average mean daily maximum temperature of around 13 degrees Celsius. Months through summer and autumn were measured to be the driest, with the lowest average monthly rainfall recorded in January (around 39mm) in Albury and in April (around 32mm) in Wagga Wagga.

Overall, wind speeds are highest during summer (around 3m/s recorded at Albury, and 4.1 m/s recorded at Wagga Wagga), and lowest in winter (around 2 m/s, and 3 m/s at Albury and Wagga, respectively). The most frequent wind condition at Albury is south-easterly followed by westerly. At Wagga Wagga, the most frequent wind direction is easterly followed by east north-easterly.

2.3 Background air quality

Air quality across the project alignment is mainly influenced by rural activities, industrial activities, vehicle emissions, railway operations, power generation, waste management and extraction activities. Dust from paved and unpaved roads, domestic solid and liquid fuel burning in the region also contribute to the local air quality.

Air quality data was sourced from monitoring stations at Albury, Wagga Wagga North and Junee as part of the EAD, this is summarised in Table 2. The air quality impact assessment criterion for each pollutant specified in the Approved Methods is also included.

The data shows that:

- for particulate matter (PM), the 24-hour average criterion (PM10 and PM2.5) and the annual average criterion (PM2.5 only) is exceeded across multiple years at both locations. For PM10, exceedances of the annual average criterion were only observed in Wagga Wagga in 2019 and 2020, these exceedances were strongly influenced by bushfire smoke.
- concentrations of total suspended particulates (TSP) exceeds the impact assessment criterion for all years (2016 to 2020) at the Junee ambient air quality monitoring station (AAQMS).

TABLE 2: SUMMARY OF AMBIENT AIR QUALITY DATA

STATION	POLLUTANT	AVERAGING PERIOD	AIR QUALITY IMPACT ASSESSMENT CRITERIA	YEAR				
				2016	2017	2018	2019	2020
Junee ¹	Total suspended particles (µg/m ³)	Annual	90	292	358	1,331	3,523	9,018
Albury	PM10 (µg/m ³)	Maximum 24-hour	50	51	48.8	107.8	222.4	298.3
		Annual	25	14.9	15.6	19.4	23.2	19.7
Wagga Wagga	PM10 (µg/m ³)	Maximum 24-hour	50	114.7	171.6	127.2	251.7	259.4
		Annual	25	20.7	20.4	26.9	34.7	21.9

3 CONSTRUCTION IMPACTS ON AIR QUALITY

The IAQM (2024) risk assessment has been adopted to assess, identify risks and recommend appropriate management measures for potential air quality impacts during construction.

The process includes four steps and several criteria including a screening review, risk assessment, development of mitigation measures and residual risk assessment, as shown in Figure 1. This process provides guidance on when monitoring should be implemented during the project. Surrounding receivers will be identified using the Martinus Rail project GIS system.




FIGURE 1: RISK ASSESSMENT FOR POTENTIAL AIR QUALITY IMPACTS DURING CONSTRUCTION

Potential construction impacts on air quality will depend on the nature, extent and magnitude of construction activities and their interaction with the natural environment. Potential impacts attributable to construction may occur during site establishment, demolition, earthworks, construction and track out. With site-specific mitigation measures (Table 4) in place, residual impacts would be reduced to a negligible to low risk.

The proposed measures, outlined in Table 3, for controlling dust are expected to be effective in ensuring residual impacts on the receiving environments are low. These are standard measures used on construction sites in NSW. The effectiveness of dust controls would be demonstrated through the risk assessment process shown in Figure 1.

3.1 Construction activities

Construction activities that generate dust and particulates represent the primary air quality-related risk during construction. Key construction activities associated with Stage A and Stage B of the project that could result in dust emissions include:

- Earthworks, particularly during site establishment;
- Installation of construction signage and environmental controls;
- Geotechnical and soil investigations;
- Establishment and operation of ancillary facilities and compounds;

- Demolition activities;
- Vegetation clearing and grubbing;
- Excavation;
- Spray painting of the road for line marking;
- Pavement construction;
- Track construction;
- Landscaping and finishing works;
- Bridge preparation and installation;
- Signalling construction;
- Drainage works;
- Tamping, regulating;
- Topsoil/material handling including stripping, stockpiling, material loading and material haulage;
- Vehicular movements over unpaved surface (including unsealed access roads); and
- Temporary stockpiling which may result in wind erosion of exposed areas.

The settlement of dust may cause nuisance and aesthetic impacts to sensitive receivers located near the project. Finer particles (PM10 and PM2.5) also have the potential to cause human health impacts if not adequately controlled.

Emissions, other than dust, which may be generated by construction activities include:

- Vehicle and plant exhaust emissions, which may be excessive if vehicles and plant are poorly maintained
- Odours/gases released during:
 - Excavations of organic or contaminated materials
 - During road sealing works
 - Road line marking.

3.2 Factors likely to affect dust generation

In addition to the inherent risks of specific construction activities creating the potential to generate dust, a number of other environmental factors also affect the likelihood of dust emissions. These include the following:

- Wind direction – determines whether dust and suspended particles are transported in the direction of the sensitive receivers
- Wind speed – governs the potential suspension and drift resistance of particles
- Soil type – more erodible soil types have an increased soil or dust erosion potential
- Soil moisture – increased soil moisture reduces soil or dust erosion potential
- Rainfall or dew – rainfall or heavy dew that wets the surface of the soil and reduces the risk of dust generation
- Evaporation – dries out the surface of the soil and leads to increased risk of dust generation
- Exposed surfaces – during construction non-vegetated surfaces will be exposed prior to revegetation, which is a key factor influencing dust emissions.

3.3 Factors likely to affect gaseous emissions

3.3.1 Vehicle emissions

Emissions from vehicles will be associated with the combustion of fuel (diesel and petrol) in construction plant, vehicles and machinery. These sources will generate emissions of particulate matter, CO, oxides and nitrogen (Nox), SO₂ and trace amounts of non-combustible hydrocarbons. The rates of emission and potential impact on surrounding land uses will depend on the number and power output of the combustion engines, the quality of fuel used, the condition of the engines and the intensity of use.

3.3.2 Fugitive emissions

Fugitive emissions will be expected from fuel and chemicals stored at construction compounds (for example, LPG, diesel, lubricant oils, cleaning chemicals). These emissions are anticipated to be minor and will be readily manageable through the application of standard management and mitigation measures.

3.3.3 Other odorous emissions

Factors likely to affect odour and gas release during works may include:

- Excavations of organic or contaminated materials
- Asphaltting and bitumen sealing works.

3.4 Nature of air quality impacts

Construction activities listed in Section 3.1 have the potential to increase airborne particulate matter and cause nuisance impacts where construction is in close proximity to sensitive receivers.

Potential impacts to air quality that may arise during construction include:

- Temporary increase in air emissions from dust and products of combustion (from equipment operations)
- Temporary increased windborne dust emanating from disturbed/exposed surfaces
- Increased dust and debris arising from haulage of materials during construction
- Odours arising from uncovered contaminated and/or hazardous materials
- Deposition of dust on surfaces where it may cause damage and/or lead to a need for increased cleaning or repair
- Aesthetic effects that arise from visible airborne dust plumes and from deposits of dust on surfaces
- Need for increased maintenance of air filtering systems
- Potential adverse health effects including eye, nose and throat irritation from excessive inhalation of fine particles
- Impacts on residential sensitive receivers, including impacts on living areas, swimming pools and general amenities
- Dust deposition impacts on sensitive agricultural receivers
- Complaints from the public relating to dust or odours.

3.5 Ecological impacts

Construction activities listed in Section 3.1 have the potential to increase airborne particulate matter and cause direct and indirect impacts to biodiversity located within and near the construction boundary, including:

- Dust deposition on plant foliage during construction
- Accidental release of contaminants into the environment that may potentially affect biodiversity
- Impacts on water quality and/or vegetation health from dust deposition

3.6 Cumulative impacts

Cumulative impacts may occur because of the project being delivered concurrently, or consecutively, with other approved projects in the area, however it is noted that the scale of impact is dependent upon timing, location and type of construction activities. It is also considered that although there is the potential for cumulative local dust impacts during construction, with appropriate management measures in place for nearby development cumulative impacts are expected to be low. .

Air quality impacts are anticipated to be short-term and minor as they will be limited to the construction phase and will be minimised through the implementation of management measures identified in Section 4.

4 MITIGATION MEASURES

All specific practicable measures and requirements to minimise and manage impacts on air quality are outlined in Table 3. Implementation of these environmental mitigation measures will facilitate the effective management of dust and other emissions during construction, and enable compliance with the environmental performance outcomes described in Table 2 of the A2I Construction Soil and Water Management Plan – Stage A.

TABLE 3: AIR QUALITY MANAGEMENT AND MITIGATION MEASURES

ID	MITIGATION MEASURE	SOURCE	TIMING	RESPONSIBILITY	DELIVERABLE
AQ1	Development and implementation of an air quality monitoring program based on high-risk activities and proximity to sensitive receivers to effectively manage the work activities as works progressively moves along the alignment.	CEMF	Pre-construction/ Construction	Environment Manager	Risk Assessment – Figure 1 Monitoring Records
AQ2	Dust complaints shall be responded to and assessed for further mitigation/monitoring and details provided to IRPL	CEMF	Construction	Environment Manager	Complaints Register Monitoring Records
AQ3	Dust control protocols shall be confirmed through the utilisation of the procedures, checklists, forms and ITPs	CEMF	Construction	Environment Manager Project Delivery Manager	Risk Assessment – Figure 1 Inspection Records
AQ4	Daily weather observations are recorded prior to commencing activities	CEMF	Construction	Environment Manager Project Delivery Manager	Daily Diaries
AQ5	Dust monitoring shall be undertaken, maintained and appropriately calibrated on all dust generating work fronts as determined by the site-specific risk assessment	CEMF	Construction	All Site Personnel	Risk Assessment – Figure 1 Monitoring Records
AQ6	Dust monitoring locations are to be georeferenced/mapped and provided to IRPL upon request. Dust results to be reported monthly.	CEMF	Construction	Relevant Project Personnel Environment Manager Project Delivery Manager	Monitoring Records Monthly Environment Report
AQ7	Spoil/earthworks loads should be covered.	CEMF	Construction	Relevant Project Personnel Environment Manager Project Delivery Manager	ESCP
AQ8	Construction activities with the potential to generate dust will be modified or ceased during unfavourable weather conditions to reduce the potential for dust generation	MR	Construction	Environment Manager Project Delivery Manager	Daily Diaries

ID	MITIGATION MEASURE	SOURCE	TIMING	RESPONSIBILITY	DELIVERABLE
AQ9	Appropriate measures to reduce potential dust generation, such as the use of water carts and surface treatments, will be implemented within Project sites as required	MR	Construction	Environment Manager Project Delivery Manager	ESCP
AQ10	Access roads and surfaces within project sites and site accesses will be maintained and managed to reduce dust generation	MR	Construction	Environment Manager Project Delivery Manager	ESCP
AQ11	Storage of materials that have the potential to result in dust generation will be minimised within Project sites	MR	Construction	Environment Manager Project Delivery Manager	ESCP
AQ12	Minimise areas of exposed soil at all times, where possible, to reduce the potential for dust generation	MR	Construction	Environment Manager Project Delivery Manager	ESCP
AQ13	Haul roads will be treated with water carts and monitored during earthworks operations, ceasing works if necessary during high winds where dust controls are not effective	MR	Construction	Project Delivery Manager Supervisors	ESCP Daily Diaries
AQ14	All site personnel must report observations of release of dust from the premises to supervisory staff so that appropriate management measures can be implemented	MR	Construction	All workforce	Induction Daily Diaries
AQ15	Construction plant and equipment will be operated, inspected and maintained to maximise efficiency and comply with relevant emission standards	MR	Construction	Machine operators	Pre-start inspection checklist

5 COMPLIANCE MANAGEMENT

5.1 Training

To ensure that this Procedure is effectively implemented, all site personnel (including sub-contractors) will undergo site induction training that includes construction air quality management issues prior to construction commencing. The induction training will address element related to air quality management including:

- Relevant legislation;
- The environmental management system;
- Complying with the CoA and UMMs;
- The CEMP;
- Incident response, management and reporting; and
- Specific responsibilities to minimise air quality impacts associated with the works.

Targeted training in the form of toolbox talks or specific training will also be delivered to personnel with a key role in air quality management or those undertaking an activity with a high risk of environmental impact

Daily pre-start meetings conducted by the Martinus Rail Foreman/Site Supervisor will inform the site workforce of any environmental issues relevant to air quality management that could potentially be impacted by, or impact on, the day's activities.

Further details regarding staff induction and training are outlined in Section 6 of the CEMP.

5.2 Inspection and monitoring

5.2.1 Inspections

Air quality will be visually monitored daily by site supervisors and weekly during the Environment and Sustainability Inspection. In addition, daily weather reports will be assessed to identify predicted windy conditions. Site inspections will be recorded in Site Supervisor Daily Diaries. Monitoring will include:

- Visible sources of dust and emissions
- Implementation and effectiveness of all dust controls
- Weather forecast will be checked daily to allow for proactive dust management actions
- Implementation of dust mitigation measures for effectiveness.

Weather forecasts and observations will be accessed and communicated through pre-starts and other tools. Plant pre-starts and inspections will be conducted and recorded to ensure that the plant is in good working order, and to ensure that there are no continuous visible emissions for longer than 10 seconds.

Site inspections will be recorded (along with actions and issues observed) and actioned appropriately within agreed timeframes. These inspections will be recorded as part of the Weekly Environmental Inspection Checklist and will also be used as a record of activities and observations related to air quality.

5.2.2 Monitoring

Additional air quality monitoring such as real-time monitoring will be considered based on the risk assessment process in Figure 1.

Any exceedances of the air quality criteria listed in Table 1 will be investigated by the Martinus Rail Environment Manager (or suitable delegate) to determine the validity of the results and adjust management practices where required. The results and any exceedances and associated corrective measures will be reported to IR via the monthly report.

Any complaints will be managed in accordance with the Martinus Rail and IR Complaints Management Procedure which is detailed in the Community and Stakeholder Engagement Management Plan.

5.2.3 Auditing

Audits (both internal and external) will be undertaken to assess the effectiveness of soil and water management measures, compliance with this Procedure, conditions of approval and other relevant approvals, licenses and guidelines. Audit requirements are detailed in Section 9 of the CEMP.

5.2.4 Reporting and identified records

Reporting requirements and responsibilities are documented in Section 10 of the CEMP. Additionally, in the event of an incident or non-compliance, the Planning Secretary will be notified in writing of the findings of the review conducted by the project relating to the incident or non-compliance.

The project will maintain accurate records substantiating all construction activities associated with the project or relevant to the conditions of approval, including measures taken to implement this Procedure. Records will be made available to the Planning Secretary upon request, within the timeframe nominated in the request.

6 REVIEW AND IMPROVEMENT

6.1 Continuous improvement

Continuous improvement of this Procedure will be achieved by the ongoing evaluation of environmental management performance against environmental policies, objectives and targets for the purpose of identifying opportunities for improvement.

Issues requiring management during construction (including cumulative impacts), as identified through ongoing environmental risk analysis, will be managed through SMART principles.

The continuous improvement process will be designed to:

- Identify areas of opportunity for improvement of environmental management and performance;
- Identify environmental risks not already included in the risk register;
- Determine the cause or causes of non-conformances and deficiencies;
- Develop and implement a plan of corrective and preventative action to address any non-conformances and deficiencies;
- Verify the effectiveness of the corrective and preventative actions;
- Document any changes in procedures resulting from process improvement;
- Make comparisons with objectives and targets.

Martinus Rail will be responsible for ensuring that project environmental risks are identified and included in the risk register and appropriate mitigation measures implemented throughout the construction of the project, as part of the continuous improvement process.

This continuous risk analysis approach will ensure prompt identification of new risks and ensure efficient mitigation through implementation of appropriate management measures, as outlined in Section 4.

6.2 Update and amendment

The processes described in Section 10 of the CEMP may result in the need to update or revise this Procedure.

Any revisions to this Procedure will be in accordance with the process outlined in Section 10 of the CEMP. A copy of the updated Procedure and changes will be distributed to all relevant stakeholders in accordance with the approved document control procedure.

The review and document control processes for this Procedure is described in Section 10 of the CEMP.



MARTINUS 

Head Office | 1/23-27 Waratah Street | KIRRAWEE NSW 2232



MARTINUS 

Head Office | 1/23-27 Waratah Street | KIRRAWEE NSW 2232