

### Albury to Illabo Community Consultative Committee

**Albury sub-committee** 

Thursday 13th February 2025



## Acknowledgement of Country

Inland Rail acknowledges the Traditional Custodians of the land on which we meet today, and pay our respects to their Elders past and present. We extend that respect to Aboriginal and Torres Strait Islander peoples here today.





### **Conflicts of interest**

Garry West – Chair CCC



## **Actions from Previous Meetings**

- IRPL include visuals of the project designs in the presentations for future meetings
- GW/WW Provide link to the relevant project websites so members can see project updates



### Introduction/Presenters

Malcolm Clark Project Director - A2I/S2P

**Rachael Labruyere** Environmental Manager – A2P

**Grant Johnson** Stakeholder Engagement and Communications Manager – Albury to Parkes (Acting)

**Kate Hardy** Stakeholder Engagement Lead A2I







### **Program and Project Update**

Malcolm Clark - Project Director A2I/S2P



## What you can expect to see in 2025

Inland Rail Team mobilisation – our team will be on site and in towns, from site inspections to door knocks and community events



Contractor (Martinus) mobilisation and construction – Martinus will be on sites along the alignment completing early enabling works and consulting with the community. In the second half of 2025 you can expect to see the commencement of major construction across many sites



### Adjacent Projects Update

#### Illabo to Stockinbingal (I2S)

Ongoing investigations including:

- Biodiversity investigations
- Geotechnical investigations
- Utility investigations
- Heritage investigations
- Detailed design
- March Possession
- Site sheds/compounds/laydown establishment

#### **Stockinbingal to Parkes (S2P)**

#### **Completed works:**


- Works are well progressed on S2P with works completed and ongoing in the Forbes precinct
- On track for practical completion in mid-2025



### **A2I Program**

Design development

Early works & Construction








### **A2I Project Update**

- The A2I/S2P Construction Contractor, Martinus, is working through Secondary Environmental Approvals and Detailed Design
- The NSW State Design Review Panel (SDRP) is ongoing
- The 5th SDRP session was held on 12/12/24; Inland Rail are continuing to work with SDRP as the project completes design development
- The detailed design phase is progressing with 20 design and 13 signalling packages across the A2I alignment



## **A2I Design Progress**



### **Murray River Bridge**



This visualisation is an indicative representation and is for illustration purposes only. It should not be considered the final design, which may be subject to change.

#### Works to be completed:

• Rail bridge alterations to allow for vertical and horizontal clearances



This visualisation is an indicative representation and is for illustration purposes only. It should not be considered the final design, which may be subject to change.



### **Albury Station Footbridge**



This visualisation is an indicative representation and is for illustration purposes only. It should not be considered the final design, which may be subject to change.

#### Works to be completed

- Pedestrian bridge replacement at Albury Station (section over the rail corridor)
- Adjustments to ramps on the eastern section of the bridge near Kenilworth Street



This visualisation is an indicative representation and is for illustration purposes only. It should not be considered the final design, which may be subject to change.



### Lookahead to June 2025

Timing	Activity
Quarter 1 2025	Site Establishment works in Wagga
	<ul> <li>Enabling utility works:</li> <li>Pearson Street Bridge precinct</li> <li>Edmondson Street Bridge precinct incorporating Mothers and Cassidy Pedestrian Bridge precincts</li> </ul>
	<ul> <li>March Possession, sites may include (TBC):</li> <li>Enabling utility works Edmondson Street Bridge</li> <li>Table Top Yard Clearances</li> <li>Henty Yard Clearances</li> <li>Yerong Creek Yard Clearances</li> <li>The Rock Yard Clearances</li> <li>Harefield Yard Clearances</li> <li>Junee Yard Clearances</li> <li>Olympic Highway underbridge</li> <li>Junee to Illabo Clearances</li> </ul>
Quarter 2 2025	<ul><li>Construction launch</li><li>Continuation of enabling works</li></ul>







### **Planning and Environment**

Rachael Labruyere - Environment Manager A2P




### Approvals and Construction





### **Operational Noise**



FooteRAIL7

### **Operational Noise and Vibration - Consultation**

- Operational noise mitigation measures are under development
- Community consultation is planned to commence in mid-2025

#### **Consultation includes:**

- Identification of sensitive land uses
- Stakeholder preferences (by location)
- Type and timing of implementation





## **Operational Noise Monitoring**


- Noise and vibration monitoring has been carried out to refine the operational noise model
- Monitoring is carried out at various distances from the track to assess how noise travels from the track to receivers
- Data from locomotive noise outputs at various speeds has been incorporated into the noise model






### Albury Precinct Traffic and Pedestrian Access

- Construction Traffic Management Plans have been produced and are under review
- Albury works are scheduled to commence mid 2025
- The Albury Station Pedestrian Bridge will be inaccessible for 24 months
- Access to the station will be maintained throughout the construction works





### Murray River Bridge -Traffic and Pedestrian Access

- Investigations into the location of a laydown and compound area
- Consideration of the location of residential properties, ecological habitats and heritage sites







### **Community Update**

Kate Hardy – Stakeholder Engagement Lead A2I



# **Engagement Update**

- Continuing our work with Councils and key stakeholders along the A2I alignment through regular engagement
- Monthly monitoring meetings with Councils and our delivery partner, Martinus
- Ongoing Councillor briefings with A2I councils
- Martinus 'Meet the Contractor' events planned for Wagga on 10 April and Albury 8 May.
- Neighbourhood drop in information sessions





### IRPL First Nation Partnerships

- Attendees at the 2024 Clontarf and Stars Foundations end of year awards night
- Invited to present an award while at the Clontarf awards night, highlighting our great partnership with the program
- Partnerships to continue into 2025 with both foundations, while creating a legacy by also offering a number of IR Skills Academy initiatives
- IR continue to engage by attending and participating in events through the calendar year





#### **STARS Foundation Albury - Rail Readiness Course for Women**

#### **STARS Foundation**

- Established in 2015, Stars Foundation mentors and empowers thousands of First Nations girls and young women in primary and secondary schools operating across all mainland states and the Northern Territory.
- Stars operates on a full-time basis within partner schools and from a culturally safe, nurturing environment in a dedicated 'Stars Room'
- The program is run at James Fallon High School, Albury

#### Inland Rail Skills Academy Rail Readiness Course for Women

- Course held at Albury's James Fallon High School with the young women of the STARS Foundation to highlight the requirements for a career in rail and construction. The course also offered them a potential route towards future employment in the industry
- Delivered on behalf of Inland Rail by Yakka
   Training





#### How we're keeping you informed of works

#### Heading

What, when, and where works are happening.

#### Works being done 2

Overview of specific works and activities taking place.

#### What can I expect?

How will it affect you? We'll include:

- timing of works 3
  - traffic changes
  - impacts such as noise, additional workers and machinery operating, etc.

#### **Machinery used**

From cranes to excavators. Want to know what trucks, machinery and equipment we'll have on site? We'll list it here.

#### How we're managing impacts

5 We'll put in place measures to minimise impacts to our nearest neighbours, community and environment. Here you'll find how we're doing that.

#### Map 6

7

We will include a map, highlighting the areas where works are taking place.

#### Did you know?

What else we've got on, news stories and other project information.

#### Get in touch

Have questions? Get in touch with the right people. Call or email us to find 8 out more.

Site Establishment Work Wagga Wagga January 2025

Martinus has been engaged to undertake construction on the Inland Rail project in New South Wales.

Martinus will undertake work to establish a temporary site compound adjacent to Railway Street and within the rail corridor at Wagga Wagga. Site establishment work will commence from 6 January 2025, with construction works to follow

The work will occur during normal construction hours of 7am to 6pm Monday to Saturday.

In the event that work is required outside these construction hours, impacted neighbours will be notified in advance.

We will also keep you updated by sending regular construction updates and notifications advising of key work dates.

#### Work being done

- Clearing and grubbing
- Surveying and environmental sampling
- Removing topsoil
- Earthworks
- Installing temporary site sheds and lunch facilities
- Installing temporary fencing and environmental controls
- Installing a car park and facilities for our workers
- Investigating utilities involving non-destructive digging (NDD) along Edmondson, Erin, Macleay and Railway Street.

#### MARTINUS

· Heavy vehicle movements, earth-moving activities and delivery of temporary site offices, machinery, equipment, and other materials

What can I expect?

- Traffic management will be in place to facilitate vehicle and pedestrian movement. To ensure the safety of drivers and workers, please observe all traffic management instructions and signage
- · Reduced speed limits of 40km/h near works
- · Martinus branded vehicles and employees
- Nearby residents may hear some noise during this time and can expect some additional construction workers and vehicles in the area

#### Machinery used


Equipment used for work includes but is not limited to hand tools, saw cutter, loaders, vibrating rollers, excavators, water carts, survey equipment, power washer, skid steer, heavy and light vehicles.

#### How we're managing impacts

- · Works programmed to best minimise noise impacts
- Traffic controls will be in place, where required
- · Water carts will be on-site to wet down areas to assist in managing dust
- · Use of non-tonal reversing alarms on all equipment and turning off equipment when not in use
- Instructing workers to keep noise to a minimum and being respectful of our neighbours
- · Works will be monitored to ensure compliance with Project Approval Conditions.



@ inlandrailnsw@inlandrail.com.au S 1800 732 761 GPO Box 14, Sydney NSW 2000





5

3



**Community Benefits** 

A2I - S2P

July 2023 to October 2024





### **General Business**

Garry West – Chair CCC





### **Conclusion and confirmation of actions**



Garry West – Chair CCC



# Thank you

