



**JOHN
HOLLAND**

INLAND RAIL

ILLABO TO STOCKINBINGAL PROJECT

Social Impact Management Plan Quarterly Progress Report
Q1 2026



Document Number 6-0019-220-ESP-00-RP-0002

Document Status: Issued for Use

Revision: 0



Document Control

Document Title	Social Impact Management Plan Quarterly Progress Report Q1 2026		
IRPL Document No.	6-0019-220-ESP-00-RP-0002		
Prepared By	Claire Bridges		
Document Owner	Daniel Lidbetter		
	REVIEWED BY	APPROVED BY	
Name	Eddie Lesui	Justin McCarthy	
Title	Senior Commercial Manager	Project Director	
Signature Date	 <p>Document Number 6-0019-220-ESP-00-RP-0002</p> <p>Revision 0</p> <p>Approved</p> <p>Eddie Lesui - John Holland Pty Ltd Apr 22, 2026, 1:41 PM GMT+10:00</p> <p><small>This review has been completed using Aconex Workflow for the Inland Rail - Illabo to Stockinbinal (I2S) Project.</small></p>		 <p>Document Number 6-0019-220-ESP-00-RP-0002</p> <p>Revision 0</p> <p>Approved</p> <p>Justin McCarthy - John Holland Pty Ltd Apr 22, 2026, 2:09 PM GMT+10:00</p> <p><small>This review has been completed using Aconex Workflow for the Inland Rail - Illabo to Stockinbinal (I2S) Project.</small></p>

Revision History

REVISION	DATE ISSUED	DESCRIPTION
0	24/04/2026	Issued for Use



Table of Contents

1	Definitions and Abbreviations	4
1.1	Definitions and Abbreviations	4
2	Introduction	7
2.1	Purpose of the Report	7
2.2	Project Progress	7
2.3	Case Studies	7
2.4	Responsibilities and Reporting Framework	9
3	Progress in Meeting SIMP Targets	10
3.1	Workforce Management	10
3.2	Industry Participation	17
3.3	Housing and Accommodation	20
3.4	Community Health and Wellbeing	25
3.5	Community and Stakeholder Engagement	39
3.6	Cumulative Impacts	43
3.7	Adaptive Management Measures Implemented	50
4	Community Engagement Activities	50
4.1	Engagement Undertaken This Quarter	50
4.2	Stakeholder Feedback and Key Themes	50
4.3	Planned Engagement for Next Quarter	51
5	Complaints Received and Responses	51
5.1	4.1 Summary of Complaints	51
5.2	4.2 Complaint Trends and Analysis	51
5.3	4.3 Actions Taken and Outcomes	51
6	Appendices	52
6.1	Appendix A - Weekly Complaints Register (Q4 2025)	52
6.2	Appendix B – Monthly Consultation Logs (October, November, December 2025)	57

1 Definitions and Abbreviations

1.1 Definitions and Abbreviations

Definitions and abbreviations to be applied to the Social Impact Management Plan Quarterly Progress Report Q1 2026 are listed below.

Table 1: Definitions

Definition	Definition
Apprentice	An employee of an Apprentice Employer undertaking a recognised Australian Apprenticeship program and related qualification and holding a formal training contract who has been employed by that employer for a minimum continuous period of 26 weeks on the Project.
Contractor	Any business which has a direct relationship with Inland Rail to supply goods, equipment or services to the Project.
Indigenous Business	Any business that is 50 per cent or more Indigenous-owned and meets the definition of an Indigenous enterprise under the Australian Government Indigenous Procurement Policy including: <ul style="list-style-type: none"> ▪ registration as an Indigenous business by Supply Nation (formerly the Australian Indigenous Minority Supplier Council); ▪ recognition as an Indigenous business by the Office of the Registrar for Indigenous Corporations (ORIC); ▪ certification as an Indigenous business by the Indigenous Chamber of Commerce in the state the business is located; or ability to provide evidence of Indigeneity in the form of: <ul style="list-style-type: none"> ▪ a statutory declaration, declaring that the enterprise is 50 per cent or more Indigenous owned; or ▪ certificates or letters of Indigenous organisation such as a land council.
Indigenous Person	Any person who: <ul style="list-style-type: none"> ▪ is of Aboriginal or Torres Strait Islander descent; ▪ identifies as an Aboriginal or Torres Strait Islander person; and ▪ is accepted as such by the community in which they live or formerly lived.
Local Area	Identified Local Government Areas (LGAs) in the Project Area and Region. Note: the term 'Local' shall be understood in this context.
Local Business	Any business whose street address is located in the Project Area or Region, and which employs Local Residents.
Local Resident	Any person whose principal place of residence is located in the Project Area or Region.
Project Area	Identified Local government areas (LGAs) intersected by the Rail Corridor for the I2S project, being Cootamundra-Gundagai, Junee and Temora
Project Area Business	Any business whose street address is located in the Project Area, and which employs Project Area Residents.
Project Area Resident	Any person whose principal place of residence is located in the Project Area.



Definition	Definition
Region	<p>Identified Local government areas (LGAs) outside the Project Area, but within an approximate 125km radius of the rail corridor for the I2S project including:</p> <div style="background-color: #e0f2f1; padding: 10px; margin: 10px 0;"> <ul style="list-style-type: none"> ▶ Australian Capital Territory ▶ Bathurst ▶ Bland ▶ Blayney ▶ Cabonne ▶ Coolamon ▶ Cowra ▶ Federation ▶ Forbes ▶ Greater Hume ▶ Hilltops ▶ Lachlan ▶ Leeton ▶ Lockhart ▶ Narrandera ▶ Parkes ▶ Snowy Manaro ▶ Snowy Valleys ▶ Upper Lachlan ▶ Wagga Wagga ▶ Weddin ▶ Yass Valley </div> <p>The term 'Regional' shall be understood in this context.</p>
Regional Business	Any business whose street address is located in the Region, and which employs Local Residents.
Regional Resident	Any person whose principal place of residence is located in the Region.
Trade Position	Any person that holds a trade qualification or certification for the trade in which they are engaged or a tradesperson on the Project. This includes any person who has qualified, or qualifies by service as an apprentice, for employment as a tradesperson.
Workforce	All workers employed directly or contracted by the Contractor or any Subcontractors inclusive of management and professional, technical and trade positions.

Table 2: Abbreviations

Abbreviation	Definition
ACT	Australian Capital Territory
AIP	Australian Industry Participation
AIPP	Australian Industry Participation Plan
ICN	Industry Capability Network
IRPL	Inland Rail Pty Ltd
JHPL	John Holland Pty Ltd
LGAs	Local Government Areas
NSWICC	NSW Indigenous Chamber of Commerce
SDMP	Social Delivery Management Plan



Abbreviation	Definition
STEM	Science, Technology, Engineering, and Mathematics
IRSA	Inland Rail Skills Academy
LALC	Local Aboriginal Land Council
CEMP	Construction Environmental Management Plan
REMC	Regional Emergency Management committee
LEMC	Local emergency management committee
PMP	Property Management Plan
CCS	Community Consultation Strategy

2 Introduction

2.1 Purpose of the Report

This Quarterly Social Impact Monitoring Report has been prepared in accordance with Condition of Approval E110(e) and Section 8.1 of the approved Social Impact Management Plan (SIMP).

The report:

- Tracks performance against the mitigation measures and indicators in **Tables 7.1–7.6**
- Summarises monitoring data provided by John Holland (construction phase)
- Identifies emerging social risks, trends or implementation gaps
- Supports adaptive management and continuous improvement
- Provides information to be published on the Inland Rail project website and tabled at Community Consultative Committee (CCC) meetings

2.2 Project Progress

Reporting Period: January – March 2026.

In Q1 2026, the Project returned from the Christmas shutdown and continued where it left off in 2025. After a soft start to commence the new year safely, the Project quickly re-commence its effort to progress the design, non-flood impacting activities as well as an increased focus on obtaining Approvals – namely, FDVR approval which continued to delay the commencement of main construction. During February the Project moved into its most productive month on site despite the ongoing challenges and limitations posed by the FDVR delay. Also with construction increasing, the Project is focused on ensuring it is fully resourced.

The Community and Stakeholder team actively engaged with stakeholders to ensure consistent and effective project messaging across the alignment, fostering positive relationships and addressing community concerns. A key priority was the successful close-out of design consultation processes and Flood Design Verification Report (FDVR) requirements, ensuring alignment with project goals and stakeholder expectations. This has included facilitation of design and flood modelling consultations, collaborating closely with both John Holland and Inland Rail teams to address stakeholder concerns.

The team remained committed to engaging and informing local communities about the project and construction activities, including initiatives like the Cootamundra Men's Shed and Intereach community support. Ongoing support for local community events, volunteering efforts provided for Meals on Wheels, catering and in-kind assistance for the Coota Beach Volleyball competition, stakeholder Outreach Drop-In Session at Bethungra, community engagement at Cootamundra Preschool, and a presentation to the local historical society, Community Clean-Up Days, and, the team tailored a project update and construction talk to engage and inspire students at the Eloura Special School and provided two days of support at the Science and Engineering Challenge in Wagga Wagga, demonstrating the project's dedication to education and community involvement. These efforts aim to maintain transparency and strengthen relationships with the community.

2.3 Case Studies

2.3.1 Community, Land and Property Group Support Program

Inland Rail has recently introduced the Community, Land and Property Group Support Program as a proactive wellbeing initiative for individuals and families directly impacted by construction activities. The program provides confidential access to qualified counselling professionals, offering support for personal, family and emotional pressures that can arise alongside major infrastructure delivery. This initiative forms part of Inland Rail's broader approach to managing social impacts and supporting community wellbeing throughout the life of the project.



The program is being shared through Inland Rail's stakeholder engagement teams as part of tailored, relationship-based engagement with affected communities. Early feedback indicates a positive response from community members, reflecting both the relevance of the support offered and the value placed on timely, practical assistance. The program reinforces Inland Rail's commitment to responsible project delivery by addressing social impacts early and fostering trust and resilience within the communities Inland Rail travels through.

2.3.1 John Holland – Integrating into the local community

The I2S team continues to work with and integrate into the local communities, this has been done through several initiatives:

- Hosting Stockinbingal Bowling Club volunteers for dinner at the I2S camp
- I2S volunteered for a Community Clean Up Day
- Ongoing volunteering for Meals on Wheels every second Sunday
- School visits and presentations at Eloura Special School & Cootamundra Preschool
- I2S provided services and entered a team into the Cootamundra Beach Volleyball event
- I2S supported the Sacred Syndicate Social Motorcycle Club motorbike charity ride which raises money for Can Assist through providing parking for motorbikes in the project office carpark.
- Supported a landowner through enhancing the flow of rainwater into their dam
- I2S workforce are connecting with local community through social group activities such as line dancing at Stockinbingal Hall and becoming members of the Stockinbingal Bowls Club
- Hosting the Cootamundra Men's Shed in the office to give a presentation on the project, continued collaboration will be explored with the Men's Shed
- Volunteered at the Rotary Club Science and Engineering Challenge helping primary and high school students engage in STEM activities.

2.3.2 Constructing Culture

During Q1 John Holland have undertaken a range of initiatives to celebrate and support the individuals and community we are working with. Below is a summary of some key highlights from our recent activities.

International Women's Day: John Holland celebrated International Women's Day throughout the month of March highlighting women in our project, direct community and industry through.

Activities included:

- Sharing People Profiles on women across the project sharing their experience and career history. The women included a local landowner, a local business owner, members from the John Holland I2S team.
- A morning tea at the Dirnaseer Road compound which involved a Q&A with a panel of people that discussed the importance of International Women's Day. This included a local landowner who spoke about her experience as a farmer and working in agriculture, a local business owner who spoke about her experience working in construction and building a business spanning across civil construction and mining, the lead of a local women's mentoring program that is focused on the construction industry and supporting women entering the industry and a male ally from the John Holland I2S team
- The project also attended in the John Holland business wide live stream event.



Local Youth Training:

- John Holland has onboarded a year 10 school-based trainee from Cootamundra High School through GTO MEGT. The SBAT is enrolled into a Business Services Cert III through TAFE. The trainee will gain valuable work experience with our Finance, Procurement and Commercial team.

Wiradjuri Cultural Learning:

- Through a relationship developed with a local Wiradjuri community member, John Holland kicked on Wiradjuri Language Lessons for all project staff, these will continue into Q2 2026
- To mark moving towards the next phase of construction I2S held a Smoking Ceremony, giving all project workers the opportunity to engage in the traditional ceremony
- In a project wide toolbox talk John Holland presented on how to do an Acknowledgement of Country & education about Australia Day.

2.4 Responsibilities and Reporting Framework

Implementation and monitoring of the SIMP are coordinated by the John Holland I2S Project Team, with oversight from Inland Rail. Quarterly Social Impact Management Plan (SIMP) reports are published on the project website to meet Condition E110(e).

3 Progress in Meeting SIMP Targets

3.1 Workforce Management

PROJECT PHASE	DESIRED OUTCOME	INDICATORS AND TARGETS	METHOD	REPORTING FREQUENCY	UPDATE AS PER 31 MAR 2026
Pre-Construction / Construction	<p>Maximised local employment opportunities.</p> <p>Employment opportunities are available to people of under-represented or vulnerable backgrounds, including Indigenous people, women, under 25's and the unemployed.</p>	<p>15% of total cumulative workforce should comprise of a Project Area workforce including the targeted social benefit demographics of the following:</p> <ul style="list-style-type: none"> local and regional employees Indigenous people Women Under 25 years of age Apprenticeship/ traineeship positions. 	<p>Data: Workforce participation data</p> <p>Source: Construction Employment Register, Employment Enquiry Log</p>	<p>Monthly during construction</p>	<p><u>Current Quarter (March 2026)</u> 9.09% of the Workforce are Project Area Residents</p> <p><u>Previous Quarter (December 2025)</u> 7.45% of the Workforce are residents in the social locality.</p>
Pre-Construction / Construction		<p>Minimum of 4 business workshops and/or meet-the-contractor events before major procurement</p>	<p>Data: Event logs; procurement engagement records.</p>	<p>Quarterly</p>	<p><u>Current Quarter (March 2026)</u> No events this quarter.</p> <p><u>Previous quarters</u> Between 2023 and 2026, Inland Rail delivered 10 Business Capability Workshops across Cootamundra, Junee and Wagga Wagga, reaching 191 individual businesses.</p> <p>Workshop topics covered visibility and compliance, tender readiness, contract management and delivery, and meeting buyer requirements.</p>



					<p>Key outcomes:</p> <ul style="list-style-type: none"> ▪ 99% of suppliers learned some or a lot of new information ▪ 94% would recommend the program to other businesses ▪ 99% found the Meet the Buyer sessions valuable <p>Meet the Contractor Events (7 total):</p> <ul style="list-style-type: none"> ▪ Cootamundra – Aug 2025: 36 businesses ▪ Young – Aug 2025: 16 businesses ▪ Wagga Wagga – Mar 2025: 80 businesses ▪ Cootamundra – Mar 2025: 56 businesses ▪ Cootamundra – Mar 2023: 42 businesses ▪ Junee – Mar 2023: 44 businesses ▪ Wagga Wagga – Jul 2022: 89 businesses
<p>Pre-Construction / Construction</p>		<p>Number of employment enquiries received from residents.</p>	<p>Data: Employment enquiry log; engagement records.</p>	<p>Quarterly</p>	<p><u>Current Quarter (March 2026)</u></p> <p>6 Local people have directly contacted John Hollands I2S team enquiring about employment opportunities.</p> <p><u>Previous Quarter (December 2025)</u></p> <p>12 Local people submitted interest for employment opportunities through John Holland’s online expression of interest.</p> <p>4 Local people have dropped into the John Holland Cootamundra office enquiring about employment opportunities.</p>



<p>Pre-Construction / Construction</p>	<p>Skills improvement and structured training opportunities offered to residents that lead to employment.</p>	<p>At least 25 residents from the Regional Study Area completed Inland Rail Skills Academy courses.</p> <p>Inland Rail Skills Academy graduates can be successful in applying and receiving work on the project.</p>	<p>Data: IRSA training register; participation records, employment register.</p>	<p>Quarterly</p>	<p><u>Current Quarter (March 2026)</u></p> <p>Rail Readiness Pre-employment program delivered in Cootamundra. 8 local residents participated in the program, with 4 progressing to interviews with local contractor Manwaring Ag Services (Fencing Contractor).</p> <p>Total students to date = 210.</p> <p><u>Previous quarters</u></p> <p>Training completed by Inland Rail Skills Academy (Total students to date = 202), comprising 6 different competencies/qualifications. Training conducted in Cootamundra, Young and Wagga Wagga.</p> <p>49 Regional Residents have completed the Inland Rail Skills Academy Rail Readiness program for I2S.</p> <ul style="list-style-type: none"> ▪ Program #1: Cootamundra, June. 10 local people, 7 interviews, 5 moved into roles and 1 potential to start in 2026 ▪ Program #2: Young, August. 7 local people, 6 interviews, 2 offered roles ▪ Program #3: Cootamundra, September. 17 local people, 12 interviews, 7 shortlisted. 1 person signed up to Manwaring Ag Services. ▪ Program #4 & 5: Wagga Wagga, November. 15 interviewed with JH, Protech and WorkFast. 7 people signed up with Protech.
---	---	--	--	------------------	---



<p>Pre-Construction</p>		<p>Workforce Management Plan completed and appended to SIMP.</p> <p>Plan includes documented retention and employment continuation strategies.</p> <p>Plan includes labour market monitoring protocols.</p> <p>Plan includes consultation schedule and agreed processes for FIFO or drive-time adjustments.</p>	<p>Data: Plan submission and approval records</p> <p>Source: Appendix D (Workforce Management Plan).</p>	<p>Quarterly</p>	<p>SDMP and Workforce Management Sub Plan developed</p>
<p>Pre-Construction / Construction</p>		<p>Evidence of quarterly coordination with Inland Rail on employment continuation, once funding for future projects is confirmed.</p> <p>Worker retention options documented in progress reports.</p>	<p>Data: Meeting records with Inland Rail</p> <p>Source: Retention tracking reports</p>	<p>Quarterly</p>	<p><u>Current Quarter (March 2026)</u></p> <p>No updates to scope from previous quarter.</p> <p><u>Previous Quarter (December 2025)</u></p> <p>Inland Rail is currently working within a Scope of Approved works South of Narromine. No future scope of works has been approved to date.</p>
<p>Construction</p>		<p>Community satisfaction with perceived benefit delivery (target: maintain ≥70% satisfaction in perception survey or post-engagement feedback).</p>	<p>Data: Community perception survey results.</p> <p>Source: Community surveys.</p>	<p>Quarterly</p>	<p><u>Current Quarter (March 2026)</u></p> <p>A Community Satisfaction Survey was not conducted in Q1 2026. Feedback from the community through general correspondence has been positive.</p> <p><u>Previous Quarter (December 2025)</u></p> <p>A Community Satisfaction Survey was not conducted in Q4 2025. Feedback from the</p>

Revision No: 0

Issue Date: 24/04/2026

IRPL Document Number: 6-0019-220-ESP-00-RP-0002

When printed this document is an uncontrolled version and must be checked against the Aconex electronic version for validity



					community through general correspondence has been positive.
Construction		<p>Monthly meetings held with Temora Shire, Cootamundra- Gundagai and Junee Shire Councils, business chambers and agricultural bodies to identify constraints in the labour market or concerns.</p> <p>Meeting attendance documented.</p> <p>Outcomes/actions recorded (e.g. drive time extension considered or enacted).</p>	<p>Data: Meeting minutes</p> <p>Source: Stakeholder engagement logs.</p>	Quarterly	<p><u>Current Quarter (March 2026)</u></p> <p>John Holland and Inland Rail hold monthly meetings with Junee and Cootamundra Council. No constraints in the labour market or concerns have been identified in these meetings.</p> <p>In the January CGRC Monthly Meeting John Holland raised the opportunity for a food/coffee van for the Dirnaseer Road Compound.</p> <p>No meetings with Temora Shire as there are no impacts to their LGA at this time, this will be continually monitored.</p> <p><u>Previous Quarter (December 2025)</u></p> <p>John Holland and Inland Rail hold monthly meetings with Junee and Cootamundra Council. No constraints in the labour market or concerns have been identified in these meetings.</p>
Construction	<p>Avoidance of any potential negative impacts on the local and regional social localities, including service providers.</p> <p>Best efforts are made to contribute to a positive perception of community cohesion and minimises</p>	100% of workforce completes induction training covering code of conduct, local community expectations and cultural awareness.	Data: Number of complaints, induction completion rates, community perception survey results.	Quarterly	<p><u>Current Quarter (March 2026)</u></p> <p>All project workers cannot access site without completing the project induction.</p> <p>100% of workforce actively working on I2S have completed the project induction which covers code of conduct, local community expectations and cultural awareness.</p> <p>To date 601 people have completed the online project orientation and 169 people have completed the face-to-face project induction.</p>



	any activity that may hinder these efforts. Demand for existing social and community infrastructure and services are monitored.				<p><u>Previous Quarter (December 2025)</u></p> <p>All project workers cannot access site without completing the project induction.</p> <p>100% of workforce actively working on I2S have completed the project induction which covers code of conduct, local community expectations and cultural awareness.</p> <p>To date 463 people have completed the project induction.</p>
Construction		100% of complaints relating to workforce behaviour are acknowledged within 24 hours.		Quarterly	<p><u>Current Quarter (March 2026)</u></p> <p>3 complaints made in Q1 2026. Contact was made to each community member within 2 hours of the complaints being made.</p> <p><u>Previous Quarter (December 2025)</u></p> <p>4 complaints made in Q4 2025. Contact was made to each community member within 2 hours of the complaints being made.</p>
Pre-Construction / Construction		Quarterly consultations are held with councils, local police and LALCs that provide a regular forum to identify any community concerns.		Quarterly	<p><u>Current Quarter (March 2026)</u></p> <p>Community staff met with Cootamundra Local police and Inland Rail to provide a project update.</p> <p>A workshop with Local Wiradjuri community members including the Young and Wagga Wagga LALC is planned in April. This workshop is for the development of the Heritage Interpretation Plan (HIP).</p> <p><u>Previous Quarter (December 2025)</u></p> <p>Contact details were shared with all services so they can reach out with concerns.</p> <p>John Holland met with local police, emergency services including RFS and NSW ambulance. John Holland and Inland Rail</p>



					<p>meet monthly with Junee and Cootamundra councils.</p> <p>John Holland and Inland Rail met with Wagga Wagga and Young LALCs throughout Q2 and Q3. We have continued communication throughout Q4.</p>
Construction		Increase in aggregate measure obtained through community six monthly community perception survey.		Biannually	<p><u>Current Quarter (March 2026)</u></p> <p>3 complaints made in Q1 2026. Contact was made to community member within 2 hours of complaint being made.</p> <p><u>Previous Quarter (December 2025)</u></p> <p>4 complaints made in Q4 2025. Contact was made to community member within 2 hours of complaint being made.</p>
Pre-Construction / Construction		Workforce projections updated at least quarterly and shared with councils in line with engagement schedule.		Quarterly	<p><u>Current Quarter (March 2026)</u></p> <p>No workforce projections shared in Q1 2026 as the workforce histogram is being worked through and the project continues to work through construction approvals.</p> <p><u>Previous Quarter (December 2025)</u></p> <p>No workforce projections shared in Q4 as the workforce histogram being worked through. The next workforce projection will be discussed in Q1 2026.</p>



3.2 Industry Participation

PROJECT PHASE	DESIRED OUTCOME	INDICATORS AND TARGETS	METHOD	REPORTING FREQUENCY	UPDATE AS PER 31 MAR 2026
Pre-Construction / Construction	To provide full and fair opportunity for local businesses to tender on contracts.	Achievement of 15% Industry Participation (Project Area Businesses)	Data: Monthly and quarterly reporting through procurement and training records, ICN Gateway analytics, and mentoring program logs. Source: Procurement records, event logs, participant surveys.	Quarterly	<u>Current Quarter (March 2026)</u> Contractor spend within the social locality is 19.7%, representing 23 businesses. Each LGA within the social locality has recorded contractor spend.
	To assist in equipping local and regional businesses to access supply chain opportunities.				<u>Previous Quarter (December 2025)</u> Contractor spend within the social locality is 7.6%, representing 18 businesses. Each LGA within the social locality has recorded contractor spend.
Pre-Construction / Construction	Increased capability for local suppliers and contractors to tender, including Indigenous businesses.	Delivery of targeted training and mentoring programs annually.		Annually	<u>Current Quarter (March 2026)</u> No events for the quarter <u>Previous quarters</u> To date John Holland with Inland Rail have participated in 8 capability building events for Local suppliers and Indigenous businesses. These events included information on how to access tenders and tender requirements. Meet the Contractor <ul style="list-style-type: none"> ▪ 17 March - Cootamundra ▪ 27 August - Cootamundra



					<ul style="list-style-type: none"> ▪ 26 August - Young Inland Rail Supplier Capability Workshops ▪ 5 August - Cootamundra ▪ 6 August - Junee ▪ 8 October - Online and specifically for First Nations businesses ▪ 14 October – Cootamundra ▪ 15 October - Junee
Construction	Contribution to the regional economic benefit and market activation.	Minimum 2 engagements or presentations delivered to councils and chambers of commerce on Inland Rail freight access in the year leading up to operations.	Source: Stakeholder engagement logs, meeting minutes, Freight usage and volume data.	Annually	N/A – Operational commitment
Construction		Minimum 2 rail safety awareness events/campaigns annually for the duration of the requirement of the SIMP	Data: number of presentations, meeting minutes, engagement log, ARTC operational reporting.	Annually	<u>Current Quarter (March 2026)</u> No campaigns delivered in Q1 2026. Proposed events to run campaigns are: <ul style="list-style-type: none"> • Rail Safety Week - August • Rail R U OK? Day - April <u>Previous Quarter (December 2025)</u> No campaigns delivered in Q4 2025.
Operations		Annual increase in regional freight users or volume using Inland Rail, tracked via operational reporting.	Data: Total number of community safety initiatives or	Annually	N/A – Operational commitment



Operations		Monitor uptake of Inland Rail by regional freight users.	events organised. Source: ARTC event logs, feedback surveys.	Annually	N/A – Operational commitment
-------------------	--	--	---	----------	------------------------------



3.3 Housing and Accommodation

PROJECT PHASE	DESIRED OUTCOME	INDICATORS AND TARGETS	METHOD	REPORTING FREQUENCY	UPDATE AS PER 31 MAR 2026						
Pre-Construction / Construction	No impact to housing affordability and availability for locals.	Temporary Accommodation Facility Management Plan is finalised pre-construction and implemented before peak mobilisation.	Data: Rental market prices (tracked via domain.com.au, realestate.com.au), accommodation usage rates, vacancy trends, and council interviews. Source: Contractor reporting; online rental market listings; qualitative data from councils and agents.	Once prior to construction, updates if required	Achieved.						
	Maximised opportunities for local accommodation providers (in relation to short-term non-construction workforce).				Temporary Accommodation Facility Management Plan finalised pre-construction and implemented before peak mobilisation.						
Pre-Construction / Construction	Minimised impacts on temporary accommodation providers during major tourist events and peak seasons (in relation to short-term non-construction workforce).	At least three real estate/council interviews conducted during each monitoring period to confirm availability and trends.		Biannually	Workforce accommodation profile:						
					<table border="1"> <thead> <tr> <th>Construction Period</th> <th>Year 2 Jan-Mar</th> </tr> </thead> <tbody> <tr> <td>Local workforce accommodated in own homes</td> <td>14</td> </tr> <tr> <td>Non-local workforce in hotels / motels</td> <td>2</td> </tr> <tr> <td>Non-local workforce in rented/leased private accommodation</td> <td>0</td> </tr> <tr> <td>Non-local workforce in other accommodation types (i.e. camps)</td> <td>116</td> </tr> </tbody> </table>	Construction Period	Year 2 Jan-Mar	Local workforce accommodated in own homes	14	Non-local workforce in hotels / motels	2
Construction Period	Year 2 Jan-Mar										
Local workforce accommodated in own homes	14										
Non-local workforce in hotels / motels	2										
Non-local workforce in rented/leased private accommodation	0										
Non-local workforce in other accommodation types (i.e. camps)	116										
Pre-Construction / Construction					All I2S workforce will be accommodated in Camp facility which minimises impacts to housing availability and will leave a capital legacy, prevent any destabilising impacts on the local housing market resulting from rapid escalation from a temporary increase in population, and will drive						



					<p>substantial spending on goods and services through the economy.</p> <p>In Q1 2026 the I2S project had a low number of workforce on the project. We are projected to increase in Q2 2026 as construction work builds up</p>
<p>Pre-Construction / Construction</p>		<p>No material changes in rental prices or availability during construction, as verified through six-monthly monitoring.</p>		<p>Biannually</p>	<p><u>Current Quarter (March 2026)</u></p> <p>0 complaints made regarding rental prices or availability. All I2S workforce will be accommodated in Camp facility which minimises impacts to housing availability.</p> <p><u>Previous Quarter (December 2025)</u></p> <p>0 complaints made regarding rental prices or availability. All I2S workforce will be accommodated in Camp facility which minimises impacts to housing availability.</p>



					<p>2026 Median rental prices in the I2S corridor - Riverina Region</p> <table border="1"> <thead> <tr> <th>Dwelling Type</th> <th>Sept 2022</th> <th>Aug 2023</th> <th>Mar 2026</th> <th>% Change</th> </tr> </thead> <tbody> <tr> <td>House</td> <td>\$435</td> <td>\$470</td> <td>\$490</td> <td>12% increase</td> </tr> <tr> <td>Unit</td> <td>\$327</td> <td>\$355</td> <td>\$420</td> <td>28% increase</td> </tr> </tbody> </table> <p>Q4 2025</p> <table border="1"> <thead> <tr> <th>Location</th> <th>No. of units and rent</th> <th>No. of houses for rent</th> </tr> </thead> <tbody> <tr> <td>Junee</td> <td>3 \$250</td> <td>9 \$420</td> </tr> <tr> <td>Cootamundra</td> <td>0</td> <td>3 \$500</td> </tr> <tr> <td>Temora</td> <td>1 \$300</td> <td>9 \$400</td> </tr> </tbody> </table> <p>Q1 2026</p> <table border="1"> <thead> <tr> <th>Location</th> <th>No. of units and rent</th> <th>No. of houses for rent</th> </tr> </thead> <tbody> <tr> <td>Junee</td> <td>4 \$276</td> <td>6 \$460</td> </tr> <tr> <td>Cootamundra</td> <td>1 \$270</td> <td>3 \$365</td> </tr> <tr> <td>Temora</td> <td>4 \$300</td> <td>10 \$495</td> </tr> </tbody> </table> <p>Sources: Realestate.com.au</p>	Dwelling Type	Sept 2022	Aug 2023	Mar 2026	% Change	House	\$435	\$470	\$490	12% increase	Unit	\$327	\$355	\$420	28% increase	Location	No. of units and rent	No. of houses for rent	Junee	3 \$250	9 \$420	Cootamundra	0	3 \$500	Temora	1 \$300	9 \$400	Location	No. of units and rent	No. of houses for rent	Junee	4 \$276	6 \$460	Cootamundra	1 \$270	3 \$365	Temora	4 \$300	10 \$495
Dwelling Type	Sept 2022	Aug 2023	Mar 2026	% Change																																								
House	\$435	\$470	\$490	12% increase																																								
Unit	\$327	\$355	\$420	28% increase																																								
Location	No. of units and rent	No. of houses for rent																																										
Junee	3 \$250	9 \$420																																										
Cootamundra	0	3 \$500																																										
Temora	1 \$300	9 \$400																																										
Location	No. of units and rent	No. of houses for rent																																										
Junee	4 \$276	6 \$460																																										
Cootamundra	1 \$270	3 \$365																																										
Temora	4 \$300	10 \$495																																										



<p>Pre-Construction / Construction</p>		<p>100% of non-local, long stay blue-collar workforce accommodated in dedicated workforce accommodation.</p>		<p>Biannually</p>	<p><u>Current Quarter (March 2026)</u></p> <p>0 complaints made regarding non-local, long stay accommodation. All I2S workforce will be accommodated in Camp facility which minimises impacts to housing availability.</p> <p><u>Previous Quarter (December 2025)</u></p> <p>0 complaints made regarding non-local, long stay accommodation. All I2S workforce will be accommodated in Camp facility which minimises impacts to housing availability.</p> <p>Workforce accommodation profile</p> <table border="1" data-bbox="1435 639 2029 1094"> <thead> <tr> <th>Construction Period</th> <th>Year 2 Jan-Mar</th> </tr> </thead> <tbody> <tr> <td>Local workforce accommodated in own homes</td> <td>14</td> </tr> <tr> <td>Non-local workforce in hotels / motels</td> <td>2</td> </tr> <tr> <td>Non-local workforce in rented/ leased private accommodation</td> <td>0</td> </tr> <tr> <td>Non-local workforce in other accommodation types (i.e. camps)</td> <td>116</td> </tr> </tbody> </table>	Construction Period	Year 2 Jan-Mar	Local workforce accommodated in own homes	14	Non-local workforce in hotels / motels	2	Non-local workforce in rented/ leased private accommodation	0	Non-local workforce in other accommodation types (i.e. camps)	116
Construction Period	Year 2 Jan-Mar														
Local workforce accommodated in own homes	14														
Non-local workforce in hotels / motels	2														
Non-local workforce in rented/ leased private accommodation	0														
Non-local workforce in other accommodation types (i.e. camps)	116														
<p>Pre-Construction / Construction</p>		<p>100% of short-term stays booked outside peak periods or approved.</p>		<p>Biannually</p>	<p><u>Current Quarter (March 2026)</u></p> <p>0 complaints made regarding short-term stay availability.</p> <p>All I2S workforce will be accommodated in Camp facility which minimises impacts to accommodation availability.</p>										



					<p>All short-term accommodation bookings have been welcomed by local providers with positive feedback on the bookings.</p> <p><u>Previous Quarter (December 2025)</u></p> <p>0 complaints made regarding short-term stay availability.</p> <p>All I2S workforce will be accommodated in Camp facility which minimises impacts to accommodation availability.</p> <p>All short-term accommodation bookings have been welcomed by local providers with positive feedback on the bookings.</p>
<p>Pre-Construction / Construction</p>		<p>Stable short-term accommodation vacancy rates.</p>		<p>Biannually</p>	<p><u>Current Quarter (March 2026)</u></p> <p>0 complaints made regarding short-term vacancy rates.</p> <p>All I2S workforce will be accommodated in Camp facility which minimises impacts to accommodation availability.</p> <p>All short-term accommodation bookings have been welcomed by local providers with positive feedback on the bookings.</p> <p><u>Previous Quarter (December 2025)</u></p> <p>0 complaints made regarding short-term vacancy rates.</p> <p>All I2S workforce will be accommodated in Camp facility which minimises impacts to accommodation availability.</p> <p>All short-term accommodation bookings have been welcomed by local providers with positive feedback on the bookings.</p>



3.4 Community Health and Wellbeing

PROJECT PHASE	DESIRED OUTCOME	INDICATORS AND TARGETS	METHOD	REPORTING FREQUENCY	UPDATE AS PER 31 MAR 2026
Pre-Construction / Construction	Amenity impacts are minimised through monitoring, engagement and continuous improvement initiatives.	100% of directly affected landowners have a dedicated liaison officer assigned and active throughout construction.	Data: Complaints, landscaping/amenity reports, engagement data. Source: Complaints log, community engagement logs	Biannually	Achieved. 100% of directly affected landowners have a dedicated liaison officer assigned who have been active throughout construction to date.
	Landowners are aware of the proposal schedule and supported to manage impacts.	100% of complaints relating to noise, dust or vibration are responded within 24 hours and tracked to closure.		Monthly	<u>Current Quarter (March 2026)</u> 0 complaints received relating to noise, dust or vibration. <u>Previous Quarter (December 2025)</u> 0 complaints received relating to noise, dust or vibration.
	Protection and promotion of cultural identity, Aboriginal heritage values, and community connection to place.	Minimum of 2 community volunteering or beautification initiatives delivered during the construction phase.		Biannually	<u>Current Quarter (March 2026)</u> <ul style="list-style-type: none"> - John Holland started volunteering with Meals on Wheels which will continue into Q2. - JH staff volunteered time and held a clean-up of Muttuma creek - JH provided serviced to the Cootamundra Beach Volleyball event



					<p><u>Previous Quarter (December 2025)</u></p> <p>John Holland have registered with Meals on Wheels. 11 of John Holland project staff signed up and completed training. Project staff will start volunteering in Jan 2026.</p>
<p>Pre-Construction / Construction</p>		<p>At least one visual/landscape enhancement initiative developed with input from local Aboriginal representatives or councils.</p>		<p>Biannually</p>	<p><u>Current Quarter (March 2026)</u></p> <p>John Holland is planning for initiatives developed through consultation with Aboriginal representatives for the Cultural Values visual/ landscape enhancement plan.</p> <p>The Heritage Interpretation Plan specific to ISC requirements will include community consultation including potential visual/ landscape enhancement initiatives.</p> <p><u>Previous Quarter (December 2025)</u></p> <p>Through consultation with Aboriginal representatives for the Cultural Values Plan visual/ landscape enhancement initiatives are being reviewed with LALCs.</p> <p>The Heritage Interpretation Plan specific to ISC requirements will include community consultation including potential visual/ landscape enhancement initiatives.</p>
<p>Pre-Construction / Construction</p>		<p>Construction noise, vibration and air quality impacts remain within the limits outlined in the CEMP subplans.</p>		<p>Monthly</p>	<p><u>Current Quarter (March 2026)</u></p> <p>0 complaints were received relating to noise, vibration and air quality impacts.</p> <p><u>Previous Quarter (December 2025)</u></p> <p>0 complaints were received relating to noise, vibration and air quality impacts.</p>



<p>Construction</p>	<p>Avoidance of any potential negative impacts on the local and regional social localities, including service providers.</p>	<p>First aid responder rostered during camp operations.</p>	<p>Data: operational status of facilities, usage rates of facilities, satisfaction levels of workers, contractor records, meeting records.</p> <p>Source: incident management logs, site audits / checklists, workers surveys of feedback mechanisms (complaints log, exist surveys, toolbox talk notes etc.), meeting minutes; engagement logs; correspondence records.</p>	<p>Quarterly</p>	<p><u>Current Quarter (March 2026)</u></p> <p>Through recent RFI's it has been established that paramedic supports were not required for the servicing of camp operations. Instead, the Safety team have a qualified Registered Nurse onsite along with Sirrom camp attendees who are all First Aid qualified.</p> <p>Workforce camp operator, Sirrom, manages an incident log and ensures any incidents are followed up, closed out and recorded. I2S have access to the log if and when required.</p> <p>Camp information is provided to every new staff member who attends the Project induction, attendance is registered.</p> <p><u>Previous Quarter (December 2025)</u></p> <p>Expression of interest for a First Aid responder will go live at the start of 2026.</p> <p>Worker survey for camp facilities will be conducted in 2026.</p> <p>Workforce camp operator, Sirrom, manages an incident log and ensures any incidents are followed up, closed out and recorded. I2S have access to the log if and when required.</p> <p>In 2026, the I2S Project will provide a digital feedback form, to employees to provide suggestions/Improvement ideas. All feedback is considered and sent to the Village managers where applicable for consideration.</p>
----------------------------	--	---	--	------------------	--



					Camp information is provided to every new staff member who attends the Project induction, attendance is registered.
Construction		Align Telehealth and mental health resources available 100% of the time.		Quarterly	<p><u>Current Quarter (March 2026)</u></p> <p>Information for Employee Assistance Program and mental health services available on site and camp facilities. The information is also made available at all Pre-Start locations.</p> <p>Workforce camp operator, Sirrom, Manages an incident log and ensures any incidents are followed up, closed out and recorded. I2S have access to the log if and when required.</p> <p>In 2026, the I2S Project provided a digital feedback form to employees to provide suggestions/Improvement ideas. All feedback is considered and sent to the Village managers where applicable for consideration.</p> <p>Camp information is provided to every new staff member who attends the Project induction, attendance is registered.</p> <p><u>Previous Quarter (December 2025)</u></p> <p>Information for Employee Assistance Program and mental health services available on site and camp facilities.</p> <p>Workforce camp operator, Sirrom, manages an incident log and ensures any incidents are followed up, closed out and recorded. I2S have access to the log if and when required.</p>



					<p>In 2026, the I2S Project will provide a digital feedback form, to employees to provide suggestions/improvement ideas. All feedback is considered and sent to the Village managers where applicable for consideration.</p> <p>Camp information is provided to every new staff member who attends the Project induction, attendance is registered.</p>
Construction		<p>100% of advertised onsite amenities operational during construction.</p> <p>Mental health support information displayed in 100% of key communal areas (e.g. mess hall, accommodation block).</p>		Quarterly	Information for Employee Assistance Program and mental health services available on site and camp facilities.
Construction		80% of surveyed workers report satisfaction with recreational and dining facilities.		Biannually	<p><u>Current Quarter (March 2026)</u></p> <p>A worker survey for camp facilities will be conducted in 2026.</p> <p><u>Previous Quarter (December 2025)</u></p> <p>No survey in Q4 2025. Worker survey for camp facilities will be conducted in 2026.</p>
Construction		Camp operation and demobilisation discussed with local council at least twice during construction.		Annually	<p><u>Current Quarter (March 2026)</u></p> <p>Meetings were held with fire services and council to discuss the camp construction, operation and associated management plans.</p>



					A tour of the I2S workforce camp was conducted with Cootamundra Council members.
Construction	The level of mobility for the community is not negatively affected.	100 % workers have completed driver induction and Code of Conduct training.	Data: Total number of workers inducted, number and percentage who completed, Code of Conduct and driver safety components, dates of induction completion. Source: Induction completion logs, Toolbox talk attendance sheets and topic records, complaints register, Traffic incident or near miss reports.	Monthly	<p><u>Current Quarter (March 2026)</u></p> <p>100% of workforce actively working on I2S have completed the project induction which covers code of conduct, local community expectations and cultural awareness.</p> <p>88 project workers have completed Safe Driving Awareness training which continues to be rolled out across the project. Safe driving is regularly raised in the projects fortnightly toolbox talks.</p> <p><u>Previous Quarter (December 2025)</u></p> <p>100% of workforce actively working on I2S have completed the project induction which covers code of conduct, local community expectations and cultural awareness.</p> <p>45 John Holland employees have completed Safe Driving Awareness training which continues to be rolled out across the project. Safe driving has been included in at least two toolbox talks.</p>
Construction		1 refresher or toolbox talks delivered on driver behaviour and local road safety every quarter during construction.		Quarterly	<p><u>Current Quarter (March 2026)</u></p> <p>During February, John Holland communicated in a toolbox talk a change to the Vehicle Management Plan which included removing Black Gate Road as it was deemed a dangerous road to travel on, this was also decided through consultation and advice from the local community living on this road.</p>



					<p><u>Previous Quarter (December 2025)</u></p> <p>Driver behaviour and local road safety was Included in the I2S toolbox talk on the 30th October. It is also regularly discussed in daily bulletins.</p>
Construction		0 reported driving complaints involving project workers.		Quarterly	<p><u>Current Quarter (March 2026)</u></p> <p>1 driving complaints received and responded to within 2 hours.</p> <p><u>Previous Quarter (December 2025)</u></p> <p>3 driving complaints received and responded to within 2 hours.</p>
Preconstruction / Construction	<p>The community is educated and actively implementing rail safety practices.</p> <p>The level of access for emergency services is not negatively affected by the proposal.</p>	Plan is approved and implemented prior to construction; referenced in all traffic changes.	<p>Data: Number of road closures notified, meetings held with emergency services, rail safety campaigns delivered, workforce accommodation compliance records,</p>	Quarterly	<p><u>Current Quarter (March 2026)</u></p> <p>0 Road closures.</p> <p>Emergency Services will have access regardless of closures.</p> <p><u>Previous Quarter (December 2025)</u></p> <p>0 Road closures.</p> <p>Emergency Services will have access regardless of closures.</p>
Construction	The level of mobility for the community is not negatively affected.	100% of road closures or access changes notified to emergency service providers, schools and school bus operators at least 7 days in advance.	<p>feedback from community and service providers regarding telecommunications reliability and capacity during.</p>	Monthly	<p><u>Current Quarter (March 2026)</u></p> <p>0 Road closures.</p> <p>Emergency Services will have access regardless of closures. Bus companies are on the I2S distribution list and receive notifications.</p> <p><u>Previous Quarter (December 2025)</u></p> <p>0 Road closures.</p>



			Source: Traffic Management Plan implementation records, REMC/ LEMC engagement logs, safety campaign reports, workforce accommodation supervision and compliance logs.		Emergency Services will have access regardless of closures. Bus companies are on the I2S distribution list and receive notifications.
Construction		Quarterly meetings held with REMC, LEMC, and local emergency services to coordinate access and workforce accommodation response protocols.		Quarterly during construction	<p><u>Current Quarter (March 2026)</u></p> <p>0 Road closures and 0 concerns raised regarding access.</p> <p><u>Previous Quarter (December 2025)</u></p> <p>0 Road closures and 0 concerns raised regarding access.</p> <p>Meetings were held with fire services to discuss the camp construction and operation.</p> <p>A tour of the I2S workforce camp was conducted with Cootamundra Council members.</p>
Construction		Emergency services included in quarterly meetings and as-needed briefings		Quarterly	<p><u>Current Quarter (March 2026)</u></p> <p>0 Road closures and 0 concerns raised regarding access.</p> <p><u>Previous Quarter (December 2025)</u></p> <p>0 Road closures and 0 concerns raised regarding access.</p>
Construction		Protocols documented in the CTTAMP and included in emergency service briefings.		Quarterly	<p>Achieved.</p> <p>The CTTAMP includes protocols around emergency service access.</p> <p>Stakeholders and consideration of the interaction with emergency services are captured in the following areas of the CTTAMP:</p> <ul style="list-style-type: none"> ▪ S5.2.4 Temp road closures



					<ul style="list-style-type: none"> S9.3 Traffic Management Risk Workshop
Construction		100% of workforce accommodation occupants sign the Code of Conduct and are subject to the policy.		Monthly	<p><u>Current Quarter (March 2026)</u></p> <p>All workers utilising the camp facility must acknowledge and sign the camp rules prior to first check in.</p> <p>100% of the workforce have completed the site induction, outlining the organisations Code of Conduct.</p> <p><u>Previous Quarter (December 2025)</u></p> <p>All workers utilising the camp facility must acknowledge and sign the camp rules prior to first check in.</p> <p>100% of the workforce have completed the site induction, outlining the organisations Code of Conduct.</p>
Construction		24/7 camp supervision maintained throughout construction		Quarterly	24/7 camp supervision is in place and will continue to throughout camp operations.
Construction		Meeting held with telcos or service providers regarding capacity during peak construction.		Quarterly	<p>The I2S camp, office and site offices have set up a Star Link system which mitigates reception consumption.</p> <p>The I2S project are notified of network disruptions and upgrades. Telstra have upgraded their network from 4G to 5G which should support greater mobile network in the local area.</p>
Construction		Two community rail safety campaigns delivered per year		Annually	<p><u>Current Quarter (March 2026)</u></p> <p>Safety messaging around being safe in construction with an activity on PPE and</p>



		during construction in partnership with local schools or councils.			<p>Getting Ready for Work. Delivered to Cootamundra Preschool and Elouera Special School.</p> <p>No campaigns delivered in Q1 2026.</p> <p>Proposed events to run campaigns:</p> <ul style="list-style-type: none"> • Rail Safety Week - August • Rail R U OK? Day - April <p><u>Previous Quarter (December 2025)</u></p> <p>I2S visited Stockinbingal Public School and presented information on safety around rail.</p>
Construction	<p>ARTC’s level of social license to operate is consistently positive.</p> <p>Funding and successful collaboration/programs established between local mental health services and ARTC.</p> <p>Landowners are aware of the proposal schedule and supported to manage impacts.</p> <p>Landowners feel confident and</p>	<p>100% of residents and stakeholders directly adjacent to or likely to be impacted by construction activities receive timely works notifications, with a minimum of 7 days’ notice. Notification areas defined by scale and nature of works.</p> <p>Landowner-reported satisfaction with project communication and engagement during construction measured through:</p>	<p>Data: Landowner dedicated community and stakeholder engagement team assignments, mental health service partnerships, works notification delivery, engagement, wellbeing feedback records, Survey responses.</p> <p>Source: Landholder engagement records, agreements with mental health services, communications logs, stakeholder</p>	Monthly	<p><u>Current Quarter (March 2026)</u></p> <p>3 work notifications were sent to the I2S Community Distribution List including stakeholders directly adjacent to or likely to be impacted by construction activities. These were sent with a minimum of 7 days’ notice.</p> <p>Positive feedback has been received from landowners regarding satisfaction with project communication and engagement.</p> <p><u>Previous Quarter (December 2025)</u></p> <p>3 work notifications were sent to the I2S Community Distribution List including stakeholders directly adjacent to or likely to be impacted by construction activities. These were sent with a minimum of 7 days’ notice.</p> <p>Positive feedback has been received from landowners regarding satisfaction with project communication and engagement.</p>



	<p>have trust in the relationship between themselves and their liaison officer.</p> <p>The distributive equity of impacts for vulnerable groups is managed and monitored appropriately by the liaison officer.</p> <p>Best efforts are made to avoid or minimise any activities causing adverse stress and anxiety for the community including affected landowners.</p>	<p>Targeted questions in biannual perception surveys.</p> <p>Qualitative feedback and engagement records.</p> <p>≥70% of landowners agree they feel informed and supported.</p> <p>Positive sentiment increases across reporting periods.</p>	<p>support records, perception survey.</p>		
Construction		<p>Vulnerable residents receive tailored engagement and support throughout construction, evidenced through contact logs and case tracking.</p>		Quarterly	<p><u>Current Quarter (March 2026)</u></p> <p>Vulnerable residents have been identified and receive tailored engagement and support throughout construction.</p> <p><u>Previous Quarter (December 2025)</u></p> <p>Vulnerable residents have been identified and receive tailored engagement and support throughout construction.</p>
Construction		<p>At least one formal partnership with a local mental health service is established during construction (e.g. Murrumbidgee Primary Health Network), with services promoted</p>		Biannually	<p><u>Current Quarter (March 2026)</u></p> <p>Inland Rail has had a partnership with the Murrumbidgee PHN since 2022 to support mental health clinical provision, but to also access data identifying trends in mental health support. This partnership will continue until the completion of the project.</p>



		in community materials.			
Construction		100% of directly affected landowners have a dedicated liaison officer assigned and active throughout construction.		Biannually	Achieved. 100% of directly affected landowners have a dedicated liaison officer assigned who have been active throughout construction to date.
Construction	Protection and promotion of cultural identity, heritage values and connection to place, including Aboriginal cultural heritage and rural character.	100% of identified Aboriginal heritage sites avoided or protected unless agreed otherwise	Data: Cultural consultation records, site protection audits. Source: Construction Heritage Management Plan, community consultation logs.	Biannually	<u>Current Quarter (March 2026)</u> All known cultural heritage sites are identified on project maps and protected as no-go zones. Artefacts have been removed from Zones 1 and 2 and the Project team has been issued with a clearance certificate from the archaeologist and agreed with by the LALCs for each area. <u>Previous Quarter (December 2025)</u> All known cultural heritage sites identified on Project maps and protected as no-go zones (where they are on or in the Project boundary). Artefacts are being removed from Zone 1 and 2 and clearance of these sites will be provided by the archaeologist at the end of this month (pending agreement from the Wagga and Yong Local Aboriginal Land Councils).
Pre-Construction / Construction		Minimum of 2 consultation sessions with local Aboriginal stakeholders per project phase (e.g.		Quarterly	<u>Current Quarter (March 2026)</u> No consultation during Q1. A workshop with Local Wiradjuri community members including the Young and Wagga Wagga LALC is planned for April. This



		design, pre-construction, construction).			workshop is for the development of the Heritage Interpretation Plan (HIP). <u>Previous Quarter (December 2025)</u> Cultural Values Plan Consultation conducted: <ul style="list-style-type: none"> ▪ May 2025, Cootamundra Aboriginal Working Party ▪ May 2025, Young LALC Wiradjuri Language incorporated in naming places around the camp and offices August 2025 Consultation with Peter Beath (RAP and Cootamundra Aboriginal Working Party)
Pre-Construction / Construction		At least one cultural design or storytelling feature incorporated, subject to consultation outcomes.		Quarterly	<u>Current Quarter (March 2026)</u> The Aboriginal Cultural Values Plan has been endorsed and planning is underway for a cultural design or storytelling feature. Design elements are being progressed and developed as per the ACVP. <u>Previous Quarter (December 2025)</u> Cultural Values Plan Consultation conducted: <ul style="list-style-type: none"> ▪ May 2025, Cootamundra Aboriginal Working Party ▪ May 2025, Young LALC The Aboriginal Cultural Values Plan is currently being reviewed and updated for submission.
Pre-Construction / Construction	Minimised disruption to agricultural operations and supports continuity of rural livelihoods	100% of directly affected agricultural operators receive an approved PMP prior to the	Data: Access agreements, agricultural complaints.	Biannually	100% of agricultural operators have individual PMP's in place.

Revision No: 0

Issue Date: 24/04/2026

IRPL Document Number: 6-0019-220-ESP-00-RP-0002

When printed this document is an uncontrolled version and must be checked against the Aconex electronic version for validity



	throughout construction and operation.	commencement of construction on their property.	Source: Landholder engagement logs, grievance register.		
Pre-Construction / Construction		100% of construction access arrangements agreed prior to access, and no unnotified access events recorded.		Biannually	<u>Current Quarter (March 2026)</u> 100% of construction access arrangements have been agreed. In Q4 2025, 0 unnotified access events were recorded. <u>Previous Quarter (December 2025)</u> 100% of construction access arrangements have been agreed. In Q4 2025, 0 unnotified access events were recorded.



3.5 Community and Stakeholder Engagement

PROJECT PHASE	DESIRED OUTCOME	INDICATORS AND TARGETS	METHOD	REPORTING FREQUENCY	UPDATE AS PER 31 MAR 2026
Pre-Construction / Construction	Landowners are aware of the proposal schedule and supported to manage impacts.	Communication Stakeholder Engagement Plan is finalised and consistent with CCS; key communication milestones delivered as scheduled.	Data: Complaints, engagement data. Source: Complaints log, Community engagement logs.	Biannually	Achieved. Communication Stakeholder Engagement Plan is finalised and consistent with CCS.
	The community is made aware of disruptions and able to manage impacts accordingly.	100% of directly affected landowners assigned a Communications & Stakeholder Engagement team and receive regular updates.		Biannually	Achieved. All directly affected landowners have been assigned a Communications & Stakeholder Engagement team and receive regular updates through email, phone calls and text message.
Pre-Construction / Construction	Landowners feel confident and have trust in the relationship between themselves and their liaison officer.	80% of complaints acknowledged within 24 hours and responded to within five business days.		Monthly	<u>Current Quarter (March 2026)</u> 3 complaints were made and acknowledged within 2hrs. <u>Previous Quarter (December 2025)</u> 4 complaints were made and acknowledged within 2hrs.
	Stakeholders and the community are engaged in an open and transparent process. IRPL's level of social license to operate is consistently positive.	Biannual review of engagement effectiveness via feedback logs or stakeholder surveys.		Biannually	<u>Current Quarter (March 2026)</u> No survey conducted. Feedback received has been positive.



					<p><u>Previous Quarter (December 2025)</u></p> <p>No survey conducted. Feedback received has been positive.</p>
Construction		At least 70% of respondents in the six-monthly community feedback survey agree that they know which Inland Rail project section affects them and who to contact.		Biannually	<p><u>Current Quarter (March 2026)</u></p> <p>No survey conducted.</p> <p><u>Previous Quarter (December 2025)</u></p> <p>No survey conducted.</p>
Preconstruction / Construction		All stakeholders receive minimum 7 days' notice prior to any major construction activity affecting access, amenity, or property.		Monthly	<p><u>Current Quarter (March 2026)</u></p> <p>3 work notifications were sent to the I2S Community Distribution List including stakeholders directly adjacent to or likely to be impacted by construction activities. These were sent with a minimum of 7 days' notice.</p> <p><u>Previous Quarter (December 2025)</u></p> <p>3 work notifications were sent to stakeholders. These were sent with a minimum of 7 days' notice.</p>
Construction	The distributive equity of impacts for vulnerable groups is managed and monitored appropriately by the liaison officer.	100% of directly affected landowners are supported by a dedicated community and stakeholder engagement team member throughout	Data: Meeting minutes, feedback logs. Source: Engagement records and CCC feedback.	Biannually (construction and first 12 months of operations)	<p>Achieved.</p> <p>100% of directly affected landowners have a dedicated liaison officer assigned who have been active throughout construction to date.</p>



	Funding and successful collaboration/programs established between local mental health services and IRPL.	pre-construction and construction.	Source: Complaints log, community engagement logs.		
Construction	<p>Landowners are aware of the proposal schedule and supported to manage impacts.</p> <p>Landowners feel confident and have trust in the relationship between themselves and their liaison officer.</p> <p>Best efforts are made to avoid or minimise any activities causing adverse stress and anxiety for the community including affected landowners.</p>	All community and stakeholder engagement team members for John Holland receive basic mental health awareness training, and escalation protocols are in place for stakeholders experiencing high distress.		Monthly	<p><u>Current Quarter (March 2026)</u></p> <p>50% of the John Holland community and stakeholder engagement team have completed Black Dog Mental health Training.</p> <p>Training for rest of John Holland community and stakeholder engagement team members will commence in 2026.</p> <p><u>Previous Quarter (December 2025)</u></p> <p>50% of the John Holland community and stakeholder engagement team have completed Black Dog Mental health Training.</p> <p>Training for rest of John Holland community and stakeholder engagement team members will commence in 2026.</p> <p>Community and stakeholder engagement team meetings include a mental health check.</p>
Construction		Evidence of cross-project coordination (e.g. shared briefing notes, joint planning meetings, no stakeholder		Monthly	<p><u>Current Quarter (March 2026)</u></p> <p>No cross-project coordination activities in Q1 2026.</p> <p><u>Previous Quarter (December 2025)</u></p>



		confusion complaints, etc.)			<p>Cross-project coordination is evidenced in Consultation Manager and have included jobseeker queries.</p> <p>I2S and A2I jointly participated in the 2025 Illabo Show.</p>
Construction		<p>70% of directly affected landowners report they understand the post-construction responsibilities and who to contact.</p> <p>≤10% report concerns about unresolved long-term issues or confusion about ARTC's ongoing role.</p>		Monthly	<p><u>Current Quarter (March 2026)</u></p> <p>100% of landowners access agreements contain contact information and responsibilities of both parties.</p> <p>As construction activities change, agreement continually are amended with landowners engaged.</p> <p><u>Previous Quarter (December 2025)</u></p> <p>100% of landowners access agreements contain contact information and responsibilities of both parties.</p> <p>As construction activities change, agreement continually are amended with landowners engaged.</p>



3.6 Cumulative Impacts

SOCIAL IMPACT AREA	PROJECT PHASE	DESIRED OUTCOME	INDICATORS AND TARGETS	METHOD	REPORTING FREQUENCY	UPDATE AS PER 31 MAR 2026
Workforce Management	Construction	<p>Demand for existing social and community infrastructure and services is monitored.</p> <p>Employment opportunities are available to people of under-represented or vulnerable backgrounds, including Indigenous people, women, under 25's and the unemployed.</p> <p>The distributive equity of impacts for vulnerable groups is managed and monitored appropriately by the liaison officer.</p> <p>The proposal seeks to avoid any potential negative impacts on the local and regional social localities,</p>	100% of workers inducted on behavioural standards before site access.	<p>Data: Workforce participation demographics, induction records and incident tracking, community services demand monitoring, workforce behavioral complaints, Health and Wellbeing Sub Plan implementation records and participation tracking from toolbox sessions.</p> <p>Source: Workforce records, induction logs, council/service provider engagement logs, complaints register.</p>	Biannually	<p><u>Current Quarter (March 2026)</u></p> <p>No changes to Q4 2025 activities.</p> <p>To date 601 people have completed the online project orientation and 169 people have completed the face-to-face project induction.</p> <p><u>Previous Quarter (December 2025)</u></p> <p>All project workers cannot access site without completing the project induction.</p> <p>100% of workforce actively working on I2S have completed the project induction which covers code of conduct, local community expectations and cultural awareness.</p> <p>To date 463 people have completed the project induction.</p>



Workforce Management	Construction	including service providers.	Mental health resources and first aid available 100% of the time; feedback tools established and promoted.		Biannually	<p>Information for Employee Assistance Program and mental health services available on site and camp facilities.</p> <p>Landowners have access to mental health assistance through public programs developed by the Murrumbidgee PHN, along with services provided by Beyond Blue.</p> <p>Landowners also have access to private mental health support, provided by Inland Rail's provider Converge International.</p>
Workforce Management	Construction		<p>15% of total cumulative workforce should comprise of a Project Area workforce including the targeted social benefit demographics of the following:</p> <ul style="list-style-type: none"> ▪ local and regional employees ▪ Indigenous people ▪ Women ▪ under 25 years of age 		Biannually	<p><u>Current Quarter (March 2026)</u></p> <p>9.09% of the Workforce are Project Area Residents</p> <p><u>Previous Quarter (December 2025)</u></p> <p>7.45% of the Workforce are residents in the social locality</p>



			<ul style="list-style-type: none"> ▪ apprenticeship/traineeship positions. 		
Workforce Management	Construction		Quarterly coordination meetings held across each LGA in the Project Area.		<p>Quarterly</p> <p><u>Current Quarter (March 2026)</u></p> <p>Contact details were shared with all services so they can reach out with concerns.</p> <p>John Holland met with local police, emergency services including RFS and NSW ambulance. John Holland and Inland Rail meet monthly with Junee and Cootamundra councils.</p> <p><u>Previous Quarter (December 2025)</u></p> <p>Contact details were shared with all services so they can reach out with concerns.</p> <p>John Holland met with local police, emergency services including RFS and NSW ambulance. John Holland and Inland Rail meet monthly with Junee and Cootamundra councils.</p>
Workforce Management	Construction		All behavioural complaints logged and		<p>Biannually</p> <p><u>Current Quarter (March 2026)</u></p>



			responded to within 5 business days.			<p>In Q1 2026, 1 driving complaint received and responded to within 2 hours.</p> <p>I2S has a register in place to monitor, track and report on emerging social issues and complaints.</p> <p><u>Previous Quarter (December 2025)</u></p> <p>In Q4 2025, 3 driving complaints received and responded to within 2 hours.</p> <p>I2S has a register in place to monitor, track and report on emerging social issues and complaints.</p>
Workforce Management	Construction		Quarterly coordination meetings held with Inland Rail, Regional Development Australia, and neighbouring proponents (where applicable).		Quarterly	<p>All I2S workforce will be accommodated in Camp facility which minimises impacts to accommodation.</p> <p>As a result of workers accommodated in the Camp facility is that there is a minimal need to coordinate with other projects to manage</p>
Community and	Post-Construction / Operations	ARTC's level of social license to operate is consistently positive.	100% of directly affected landowners assigned a	Data: Landowner liaison records, surveys, complaint	Biannually	<p>Achieved.</p> <p>100% of directly affected landowners</p>



<p>Stakeholder Engagement</p>		<p>Funding and successful collaboration/programs established between local mental health services and ARTC. The proposal makes best efforts to avoid or minimise any activities causing adverse stress and anxiety for the community, including affected landowners. The proposal minimises disruption to agricultural operations and supports continuity of rural livelihoods throughout construction and operation.</p>	<p>dedicated stakeholder engagement team.</p> <p>≥70% of residents and stakeholders surveyed report feeling that cumulative project impacts are being adequately managed.</p> <p>≤10% report confusion or stress related to overlapping project activities.</p>	<p>acknowledgements and resolution rates, mental health training records, partnership activity with mental health services, Assignment and activity recorded in Consultation Manager.</p> <p>Source: Landowner engagement logs, complaints and resolution register, staff training logs, partnership agreements, perception survey.</p>		<p>have a dedicated liaison officer assigned who have been active throughout construction to date.</p> <p><u>Current Quarter (March 2026)</u></p> <p>In Q1 2026, no survey conducted. Feedback received has been positive.</p> <p><u>Previous Quarter (December 2025)</u></p> <p>In Q4 2025, no survey conducted. Feedback received has been positive.</p>
<p>Community and Stakeholder Engagement</p>	<p>Post-Construction / Operations</p>		<p>100% of directly affected landowners have an active, dedicated stakeholder engagement team at all times.</p>		<p>Biannually</p>	<p>Achieved.</p> <p>100% of directly affected landowners have a dedicated liaison officer assigned who have been active throughout construction to date.</p>
<p>Community and Stakeholder Engagement</p>	<p>Post-Construction / Operations</p>		<p>Minimum 5 days' notice before any planned maintenance work that may affect access, amenity, or noise levels.</p>		<p>Biannually</p>	<p><u>Current Quarter (March 2026)</u></p> <p>3 work notifications were sent to the I2S Community Distribution List including stakeholders directly adjacent to or likely to be impacted by</p>



						<p>construction activities. These were sent with a minimum of 7 days' notice.</p> <p><u>Previous Quarter (December 2025)</u></p> <p>3 work notifications were sent to the I2S Community Distribution List. These were sent with a minimum of 7 days' notice.</p>
Community and Stakeholder Engagement	Post-Construction / Operations		Visual mitigation measures are documented and, where appropriate, implemented in response to landowner concerns.		Biannually	Visual screening was discussed with landowners around the camp; landowners declined the screening.
Community Health and Wellbeing	Construction		At least one formal partnership with a local mental health service is established for construction (e.g. Murrumbidgee Primary Health Network).		Biannually	Inland Rail has had a partnership with the Murrumbidgee PHN since 2022 to support mental health clinical provision, but to also access data identifying trends in mental health support.
Community and Stakeholder Engagement	Operations		100% of community liaison officers trained prior to start of operational engagement phase.		Quarterly	Achieved. 100% of John Holland I2S community liaison officers were trained prior to start of operational engagement phase.

Revision No: 0

Issue Date: 24/04/2026

IRPL Document Number: 6-0019-220-ESP-00-RP-0002

When printed this document is an uncontrolled version and must be checked against the Aconex electronic version for validity



3.7 Adaptive Management Measures Implemented

No adaptive measures applied this quarter.

4 Community Engagement Activities

4.1 Engagement Undertaken This Quarter

During January, from return to work on 5/1/2026 to 26/1/2026, there were a total of 132 interactions between John Holland and the community. The top 5 event types were phone call out, email out, doorknock, face to face contact, email in. The top issues discussed were as part of the consultation process, social benefit, notifications, project/works design, and project/works timing

Table 3: Highlights and Key activities – January

No	Item
1	Co-ordinate landowner design and hydrology consultation meetings.
2	Co-ordinating community drop-in sessions and presentations for coming months
3	February community works notifications approved by IRPL covering upcoming construction activities and impacts and distributed to the community on Thursday 22 January 2026.

During January from return to work on 5/1/2026 to 26/1/2026, there were a total of 132 interactions between John Holland and the community. The top 5 event types were phone call out, email out, doorknock, face to face contact, email in. The top issues discussed were as part of the consultation process, social benefit, notifications, project/works design, and project/works timing.

Table 4: Highlights and Key activities – February

No	Item
1	Ongoing consultation with landowners to resolve/workshop issues relating to design, property access and design
2	John Holland involvement in Coota Beach Volleyball including setting up/clean up assistance, catering assistance and participation in the event.
3	March community works notifications approved by IRPL covering upcoming construction activities and impacts and distributed to the community on Thursday 19 February 2026.

During March from 25/2/2026 to 25/3/2026, there were a total of 144 interactions between John Holland and the community. The top 5 event types were phone call out, email out, phone call in, face-to-face contact and email in. The top issues discussed were consultation process, property access, social benefit, general property impacts and flooding/drainage.

Table 5: Highlights and Key activities – March

No	Item
1	Continuing design consultation with landowners. Three design criteria forms remaining to be signed by relevant landowners.
2	April community works notifications approved by IRPL covering upcoming construction activities and impacts and distributed to the community on Tuesday 24 March 2026.
3	International Women's Day event with local landowner participating as a guest speaker.

4.2 Stakeholder Feedback and Key Themes

During the reporting period, several key topics and issues were addressed, including consultation requirements such as property access arrangements, property impacts, project updates, and



employment opportunities. The team continues to be committed to integrating into the community with volunteering, involvement with community groups and presentations with local schools. The current construction phase, involving haul road construction, fencing and ongoing site compound establishment, required regular interactions with landowners to discuss project impacts and to work through any concerns they may have. Maintaining strong relationships with landowners and the wider community remained a priority, ensuring open communication and prompt resolution of concerns.

Stakeholder engagement was conducted through a variety of channels, with the top five interaction methods being phone call out (163 occurrences), email out (124 occurrences), face-to-face contact (50 occurrences), phone call in (47 occurrences), and email in (37 occurrences). These methods contributed to a total of 527 engagements during the period.

The top five issues raised by stakeholders included the consultation process, social benefit, property access impacts, general property impacts, and project progress or status updates. These issues provided valuable insights into stakeholder priorities and concerns, guiding communication and engagement efforts.

Four complaints were received during this period, all of which were resolved within the required timeframes. There were no repeat complaints, indicating stakeholder satisfaction with the resolutions provided.

4.3 Planned Engagement for Next Quarter

Table 6: Planned Engagement for Next Quarter

No	Activity	Date
1	Participate in the Cootamundra Careers Expo	Q2 2026
2	Participate in the Young Careers Expo	Q2 2026
3	Further consultation with Cootamundra Men’s Shed on share procurement opportunities e.g. handmade goods as gifts	Q2 2026
4	Members of the Enviro team to attend the Muttama Creek Regeneration Group meeting	Q2 2026

5 Complaints Received and Responses

5.1 4.1 Summary of Complaints

See Appendix A

5.2 4.2 Complaint Trends and Analysis

No trends compared to previous quarters to report on.

5.3 4.3 Actions Taken and Outcomes

See Appendix A

6 Appendices

6.1 Appendix A - Weekly Complaints Register (Q1 2026)

I2S Complaints Register																	
No.	Date received	Time received/initiated	Method received	Complaint Number	CM Unique Identifier	Avoidable/unavoidable	Chainage/suburb	Complaint/Enquiry/Fee dback	Nature of Complaint	Number of people affected in relation to a complaint	Details of Complaint	Initial Response to Complaint (if no action taken, reason (s) why)	Further action taken (if required) after the initial response and resolution	Means by which the complaint was addressed (e.g. email, call, meeting)	Procedure/timeframe	Mediation required (Y/N)	Status of Complaint
Week concluding 2 January 2026 - 0 complaints received						Christmas Shutdown											
Week concluding 9 January 2026 - 0 complaints received																	
Week concluding 17 January 2026 - 1 complaint received																	
10	09-Jan-26	10.20am	Phone call in	8591	159030	Unavoidable	Dirnaseer	Horses went through an open gate	CIZ gates left open	1	Gate to CIZ left open. Horses held within the	10.22 9/01/2026 Apologised for gate being left open but	Communication regarding shutting gates to be communicated	Phone call	10:22 9/01/2026 Received phone call from lessee 13.05 9/01/2026	N	Closed

											CIZ without permission got out from area	confirmed that horses were in an area designated for construction . Lessee confirmed that this area would no longer be used for livestock	ed in daily bulletins and tool box meetings	Complaint closed		
Week concluding 23 January 2026 - 0 complaint received																
Week concluding 30 January 2026 - 0 complaint received																
Week concluding 6 February 2026 - 0 complaint received																
Week concluding 13 February 2026 - 0																

complaint received																	
Week concluding 20 February 2026 - 0 complaints received																	
Week concluding 27 February 2026 - 0 complaints received																	
Week concluding 6 March 2026 - 2 complaints received																	
11	27-Feb-26	16:50	Phone call in	11	8642	Avoidable	Illabo	Construction machinery not following designated access path to worksite	Worker behaviour	1	Complainant advised machine had been driven off the designated access to the worksite	27/02/26 17.05 Sought details from complainant and informed that the issue would be investigated . JK spoke with Superintendent (RM) to advise of issue and seek	02/03/2026 Complainant does not wish any rectification and asked the JH learn from this event	Phone call	27/02/26 16.50 Phone call in from landowner 27/02/2026 17.05 Called Superintendent RM for clarification 2/03/26 9.49 Phoned landowner	N	Closed

												clarification for the cause of this occurrence. 28/2/26 - RM advised of mis-communication between sub-contractor lead and dozer driver that has now been rectified. RM also confirmed follow up with JH site supervisor to ensure clear communication for future activities.					
12	02-Mar-26	13:10	Phone call in	12	8647	Avoidable	Bethungra	Complainant experienced a near miss on Dirnaseer Road with JH vehicle	Worker behaviour	1	Complainant experienced a near miss on Dirnaseer Road and needed to take evasive action	KH (Safety Manager) and JW (Community Manager) called back for welfare check, confirm if any damage to vehicle or personal assistance required. Stakeholder was advised of measure that would be undertaken by JH to address occurrence.	3/3 Face to face contact with stakeholder to advise of investigations progressing and of measures being taken by project.	Phone call & Face to Face	2/03/2026 13.10 Received phone call 2/3/26 -3.15pm Welfare check with stakeholder, 3/3/26 5.30pm spoke directly with stakeholder face to face	N	Closed

6.2 Appendix B – Monthly Consultation Logs (October, November, December 2025)

6.2.1 January Monthly Consultation Log

Date	CM Event ID	Source	Stakeholder	Enquiry / Concern	Location
5/01/2026	158893	Phone call out	Local business	Discussed JH Volunteers for Meals on Wheels	Cootamundra
5/01/2026	158901	Phone call out	Landowner	Request to relocate livestock	Bethungra
6/01/2026	158907	Phone call in	Landowner	Update on livestock location	Bethungra
6/01/2026	158909	Phone call out	Landowner	Access for survey staff for clearing and grubbing	Stockinbingal
6/01/2026	158910	Phone call out	Landowner	Access for survey staff for clearing and grubbing	Stockinbingal
6/01/2026	158914	Community Info Centre Face to Face	Landowner	Querying 80kph signage	Dirnaseer
6/01/2026	158916	Email out	Local Hall	Add to distribution list for notifications	Dirnaseer
6/01/2026	158915	Email In	Resident	Suggested rail route design	Wagga Wagga
6/01/2026	158918	Email out	Landowner	Explanation of 80kph signage	Dirnaseer
6/01/2026	158927	Email out	Local business	Arrangements for JH volunteers	Cootamundra
6/01/2026	158928	Email out	Local business	Provide contact details to business	Jugiong
6/01/2026	158930	Phone call out	Local business	Gaining information for events	Cootamundra
7/01/2026	158934	Phone call out	Landowner	Notifying of delay in arriving	Stockinbingal
7/01/2026	158935	Email out	Local business	Confirmation of JH volunteer assistance	Cootamundra
7/01/2026	158939	Phone call out	Local Library	Offer of information for Library	Cootamundra
7/01/2026	15840	Phone call out	Local Aged Care	Offer of presentation	Cootamundra
7/01/2026	158941	Email out	Local Aged Care	Detail of offer of presentation	Cootamundra
7/01/2026	158938	Phone call out	Cootamundra Heritage Centre	Offer of informational presentation	Cootamundra
7/01/2026	158947	Email out	Community Business	Offer of informational presentation	Cootamundra
7/01/2026	158950	Email out	Local business	Arrangements for JH volunteers	Cootamundra
7/01/2026	158948	Phone call out	Community Business	Arranging appointment to visit	Cootamundra

Date	CM Event ID	Source	Stakeholder	Enquiry / Concern	Location
7/01/2026	158982	Email out	JH Staff	Final arrangements for volunteering for Meals on Wheels	Cootamundra
8/01/2026	158991	Phone call out	Landowner	Water main negotiations	Stockinbingal
8/01/2026	158995	Phone call out	Landowner	Arranging delivery of Condition Assessment	Bethungra
8/01/2026	159002	Face to Face	Landowner	Landowner collected Condition Assessment document	Cootamundra
8/01/2026	159006	Community Centre	Local Sports Committee	Committee seeking assistance	Cootamundra
8/01/2026	159008	Phone call out	Lessee	Request to accept deliveries	Bethungra
8/01/2026	159014	Phone call out	Landowner	Schedule design meeting	Stockinbingal
8/01/2026	159012	Phone call out	Landowner	Arrange a design meeting	Cootamundra
8/01/2026	159013	Email out	Local Community Group	Offer to provide project information	Cootamundra
8/01/2026	159021	Face to Face	Local Library	Delivered project information to Library	Cootamundra
8/01/2026	159011	Phone call out	Local Community Group	Introduced project	Cootamundra
9/01/2026	159023	Phone call out	Local business	Confirmation for Meals on Wheels	Cootamundra
9/01/2026	159030	Phone call in	Lessee	Farm gate left open	Dirnaseer
9/01/2026	159024	Phone call out	Historical Society	Scheduling meeting appointment	Cootamundra
9/01/2026	159032	Phone call out	Lessee	JH clarified that livestock not in the agreed paddock	Dirnaseer
9/01/2026	159037	Face to Face	Landowner	Delivered property condition report	Stockinbingal
9/01/2026	159171	Phone call in	Stakeholder	Delivered property condition report	Stockinbingal
11/01/2026	159192	Face to Face	Stakeholder	Meals on Wheels volunteering	Cootamundra
12/01/2026	159047	Phone call out	Landowner	Arranging meeting time	Illabo
12/01/2026	159045	Face to Face	RFS	Provided DLAP report	Illabo
12/01/2026	159057	Email in	Local Business	Arranging meeting time	Cootamundra
12/01/2026	159062	Phone call out	Local business	Provide feedback from volunteering	Cootamundra
13/01/2026	159095	Face to face	Landowner	Door Knock and deliver DLAP report	Stockinbingal



Date	CM Event ID	Source	Stakeholder	Enquiry / Concern	Location
13/01/2026	159098	Phone call out	Landowner	Arranging appointment	Dirnaseer
13/01/2026	159099	Face to face	Landowner	Delivered DLAP report	Dirnaseer
13/01/2026	159103	Email out	Stakeholder	Hall hire details	Dirnaseer
13/01/2026	159220	Email out	Landowner	Access into property	Dirnaseer
13/01/2026	159120	Face to face	Local business	Community organisation contact	Cootamundra
14/01/2026	159136	Email in	Local business	Community group appointment	Cootamundra
14/01/2026	159135	Face to Face	Local business	Labour Hire contact	Cootamundra
14/01/2026	159125	Phone call out	Landowner	Allowed access	Stockinbingal
14/01/2026	159134	Phone call out	Landowner	Construction activity update	Stockinbingal
14/01/2026	159175	Face to face	Local business	Meeting at aged care home	Cootamundra
14/01/2026	159180	Door Knock	Local resident	VLIMP 500 m zone	Stockinbingal
14/01/2026	159214	Door knock	Local resident	LVLIMP 500 m zone	Stockinbingal
14/01/2026	159223	Face to face	Landowner	Driveway construction discussion	Dirnaseer
14/01/2026	159166	Email out	Local resident	Information for Stockinbingal N'letter	Stockinbingal
14/01/2026	159168	Email in	Local business	Employment candidate information	Cootamundra
14/01/2026	159170	Email in	Local resident	Hall hire information	Dirnaseer
14/01/2026	159172	Phone call out	Stakeholder	Contact and update	Stockinbingal
14/01/2026	159186	Phone call out	Landowner	Arranging a meeting	Stockinbingal
14/01/2026	159179	Email out	Local business	Volunteer information	Cootamundra
14/01/2026	159195	SMS	Landowner	Driveway construction information	Dirnaseer
15/01/2026	159191	Phone call in	Stakeholder	Hall hire information	Dirnaseer
15/01/2026	159189	Phone call in	Landowner	Fencing inquiry	Bethungra
15/01/2026	159196	Phone call out	Landowner	Meeting arrangement	Dirnaseer
15/01/2026	159194	Email in	Local business	Meals on Wheels	Cootamundra
15/01/2026	159204	Door knock	Resident	Presented VLIMP	Stockinbingal
15/01/2026	159225	SMS	Landowner	Reschedule meeting	Bethungra
16/01/2026	159222	Phone call out	Landowner	Allowing access	Bethungra
16/01/2026	159234	Email in	Stakeholder	Employment enquiry 1800 #	Cootamundra

Revision No: 0

Issue Date: 24/04/2026

IRPL Document Number: 6-0019-220-ESP-00-RP-0002

When printed this document is an uncontrolled version and must be checked against the Aconex electronic version for validity



Date	CM Event ID	Source	Stakeholder	Enquiry / Concern	Location
16/01/2026	159236	Email out	Job Seeker	Provided recruitment contacts	Cootamundra
16/01/2026	159238	Phone call out	Landowner	Arranging meeting	Bethungra
16/01/2026	159241	SMS	Landowner	Confirming meeting	Bethungra
16/01/2026	159252	Phone call in	Landowner	Re scheduled meeting	Illabo
16/01/2026	159256	Phone call out	Landowner	Confirmed new meeting time	Illabo
16/01/2026	159259	Email out	Lessee	Notice of piling operations	Dirnaseer
19/01/2026	159267	Phone call out	Landowner	Informed landowner of water leak	Bethungra
19/01/2026	159270	SMS	Job Seeker	Referred to labour hire	Cootamundra
19/01/2026	159273	Phone call out	Landowner	Informed regarding noise monitoring	Illabo
19/01/2026	159335	Phone call out	Landowner	Informed regarding noise monitoring	Bethungra
19/01/2026	159272	Email out	Job Seeker	Provided employment information	Illabo
19/01/2026	159274	Phone call out	Landowner	Access for noise monitoring	Bethungra
20/01/2026	159316	Community Information Centre	Local Resident	Provided project information	Cootamundra
20/01/2026	159310	Email out	Local Council	Meeting confirmation	Cootamundra
20/01/2026	159320	Email out	Local Committee	Confirming availability of hall	Dirnaseer
20/01/2026	159321	Email out	Local Committee	Confirming hall details	Dirnaseer
20/01/2026	159331	Face to face	Landowner	Tree clearing	Stockinbingal
20/01/2026	159439	Meeting	Landowner	Access on property	Stockinbingal
20/01/2026	159332	Email out	NSW Art Agency	Grant information	Cootamundra
20/01/2026	159041	Phone call out	Landowner	Clearing notification	Stockinbingal
20/01/2026	159352	Phone call out	Landowner	Project works update	Dirnaseer
20/01/2026	159443	Meeting	Landowner	Temporary occupation lease	Stockinbingal
20/01/2026	159354	Phone call in	Landowner	General project update	Illabo
20/01/2026	159337	Phone call out	Stakeholder	Provision of Works Updates	Cootamundra
20/01/2026	159342	Phone call out	Local Committee	Hall hire	Dirnaseer
21/01/2026	159379	Community Information Centre	Local Resident	Attended Centre	Cootamundra

Revision No: 0

Issue Date: 24/04/2026

IRPL Document Number: 6-0019-220-ESP-00-RP-0002

When printed this document is an uncontrolled version and must be checked against the Aconex electronic version for validity



Date	CM Event ID	Source	Stakeholder	Enquiry / Concern	Location
21/01/2026	159381	Community Information Centre	Local Resident	Attended Centre	Cootamundra
21/01/2026	159382	Community Information Centre	Local Resident	Attended Centre	Cootamundra
21/01/2026	159444	Meeting	Lessee	Lease considerations on site	Bethungra
21/01/2026	159359	Phone call in	Landowner	FDVR letter	Bethungra
21/01/2026	159364	Mailbox drop	Landowner	FDVR acknowledgement letter	Bethungra
21/01/2026	159441	Meeting	Landowner	Corridor access and water pipe	Stockinbingal
21/01/2026	159383	Bulk Mailout	I2S Stakeholders	I2S Distribution list for Notification Monthly Bulk Mailout	I2S Stakeholders
22/01/2026	159416	Door Knock	Stakeholder	No response	Stockinbingal
22/01/2026	159423	Door Knock	Stakeholder	No response	Stockinbingal
22/01/2026	159420	Door Knock	Stakeholder	Not at home	Stockinbingal
22/01/2026	159428	Door Knock	Stakeholder	Not at home (new surname updated)	Stockinbingal
22/01/2026	159451	Face to Face	Stakeholder	Receives notifications	Stockinbingal
22/01/2026	159413	Door Knock	Stakeholder	Noted vacant land	Stockinbingal
22/01/2026	159419	Door Knock	Stakeholder	Presented VLIMP	Stockinbingal
22/01/2026	159453	Face to Face	Local Business	Delivered Notifications to Post Office	Stockinbingal
22/01/2026	159421	Door Knock	Stakeholder	No response	Stockinbingal
22/01/2026	159449	Door Knock	Stakeholder	Presented VLIMP	Stockinbingal
22/01/2026	1599425	Door Knock	Stakeholder	Noted vacant land	Stockinbingal
22/01/2026	159425	Door Knock	Stakeholder	Presented VLIMP	Stockinbingal
22/01/2026	159412	SMS out	Landowner	Arrange consultation meeting	Dirnaseer
22/01/2026	159405	Phone call out	Local Sport Committee	Arrange a meeting regarding water for carnival	Cootamundra
22/01/2026	159411	Door Knock	Stakeholder	No access to property	Stockinbingal
22/01/2026	159429	SMS out	Stakeholder	Seeking contact details	Stockinbingal
22/01/2026	159434	Email out	Stakeholder	Seeking community events dates	Stockinbingal
22/01/2026	159437	Email out	Community Group	Provided grant information	Cootamundra

Date	CM Event ID	Source	Stakeholder	Enquiry / Concern	Location
22/01/2026	159433	Email out	Community Group	Seeking regular community event dates	Stockinbingal
22/01/2026	159450	Email in	Community Group	Received 2026 dates for Stop n Mingle events	Stockinbingal
23/01/2026	159465	Phone call in	Landowner	Call expressing concern for works during heatwave conditions	Stockinbingal
23/01/2026	159464	Phone call out	Landowner	Project update	Stockinbingal

6.2.2 February Monthly Consultation Log

Date	CM Event ID	Source	Stakeholder	Enquiry / Concern	Location
2/02/2026	159724	Phone call out	Local Pre School	Arrange visit	Cootamundra
2/02/2026	159727	Phone call out	Landowner	Reschedule meeting	Cootamundra
2/02/2026	159751	Face to Face	Local Community Group	Provided information and material for voluntary Tourist Information Centre	Cootamundra
2/02/2026	159749	Phone call out	Landowner	Arrange site meeting	Illabo
2/02/2026	159753	Phone call out	Landowner	Construction update	Stockinbingal
3/02/2026	159776	Phone call out	Landowner	#3 Design follow up	Stockinbingal
3/02/2026	159750	Face to Face	Landowner	Creek walk for fencing aspects	Illabo
3/02/2026	159755	Phone call out	Landowner	Reschedule meeting	Cootamundra
3/02/2026	159762	Face to Face	Landowner	Water pipe design	Stockinbingal
3/02/2026	159720	Meeting	Landowner	FDVR ## Design meeting	Cootamundra
3/02/2026	159785	Email out	Local Council	I2S Exceedances	Cootamundra
3/02/2026	159796	Email out	Local Council	I2S Exceedances	Junee
4/02/2026	159716	Meeting	Landowner	FDVR #3 Design Meeting	Cootamundra
4/02/2026	159892	Meeting	Lessee	Fencing and gates	Cootamundra
5/02/2026	159846	Phone call out	Landowner	Project Works Design	Cootamundra
6/02/2026	159948	SMS out	Landowner	Project Works Design	Bethungra
6/02/2026	159882	Email in	Local School	Thank you, letter	Cootamundra
6/02/2026	159943	Doorknock	Resident Stakeholder	VLIMP presentation	Stockinbingal
6/02/2026	159953	Phone call out	Landowner	Access update and wet weather	Stockinbingal
6/02/2026	159944	Doorknock	Resident Stakeholder	No resident home for VLIMP presentation	Stockinbingal
6/02/2026	159945	Doorknock	Resident Stakeholder	VLIMP presentation	Stockinbingal
6/02/2026	159889	Phone call out	Local Council	Draft Flood Impact Deed	Cootamundra
6/02/2026	159950	Doorknock	Local resident	No answer	Stockinbingal
6/02/2026	159954	Doorknock	Local resident	No answer	Stockinbingal
6/02/2026	159955	Doorknock	Local resident	VLIMP presentation	Stockinbingal
6/02/2026	159894	Email out	Secondary School	Young Careers Expo	Young
6/02/2026	159896	Phone call out	Secondary School	Young Careers Expo	Young
6/02/2026	159898	Phone call out	Local Charity	Catering for events	Cootamundra
6/02/2026	159905	Email out	Ex-Services Club	Contacting Defence Force Sub Branch	Cootamundra

Revision No: 0

Issue Date: 24/04/2026

IRPL Document Number: 6-0019-220-ESP-00-RP-0002

When printed this document is an uncontrolled version and must be checked against the Aconex electronic version for validity

Date	CM Event ID	Source	Stakeholder	Enquiry / Concern	Location
6/02/2026	159903	Email out	Community	Catering for events	Cootamundra
6/02/2026	159946	Phone call out	Lessee	Vegetation	Bethungra
6/02/2026	159947	Face to Face	Lessee	Tree removal	Bethungra
6/02/2026	159909	Phone call out	Committee Member	Location of gazebo for Beach Volleyball	Cootamundra
6/02/2026	159924	Phone call in	Stakeholder	Livestock movement	Bethungra
6/02/2026	159949	Bulk Mailout	Stakeholder	Introduction to project	Bethungra
6/02/2026	159951	Phone call out	Landowner	Organising access	Stockinbingal
6/02/2026	159928	Phone call in	Returned Services Veterans	Offering catering service	Cootamundra
6/02/2026	159927	Email in	Secondary School	Invitation to Young Careers Expo	Young
9/02/2026	159952	Doorknock	Stakeholder	No answer	Stockinbingal
9/02/2026	159956	Doorknock	Stakeholder	No answer	Stockinbingal
9/02/2026	159956	Doorknock	Stakeholder	No answer	Stockinbingal
9/02/2026	159957	Doorknock	Stakeholder	No answer	Stockinbingal
9/02/2026	159964	Email out	Local Council	Possible use of sandbags after Beach Volleyball	Cootamundra
9/02/2026	159965	Email in	Supplier	Offer to do a barbecue	Dirnaseer
9/02/2026	159966	Email out	Supplier	Request for invoicing detail	Illabo
9/02/2026	160020	Phone call out	Landowner	Follow up from #3 Meeting	Stockinbingal
9/02/2026	160022	SMS out	Landowner	Arrange meeting	Stockinbingal
10/02/2026	160011	Phone call out	Landowner	Follow up from #3 Meeting	Stockinbingal
10/02/2026	160042	Face to Face	Committee member	Beach volleyball set up	Cootamundra
10/02/2026	160048	Face to Face	Landowner	Property access during construction	Dirnaseer
10/02/2026	160053	Phone call out	Landowner	Access for clearing & grubbing	Stockinbingal
10/02/2026	160072	Phone call in	Landowner	Fencing and gates	Stockinbingal
10/02/2026	160168	SMS	Landowner	Arranging phone call	Bethungra
11/02/2026	160122	Phone call in	Landowner	Driveway design	Stockinbingal
11/02/2026	160186	Phone call out	Landowner	Arranging site meeting	Stockinbingal
11/02/2026	160123	Phone call out	Landowner	Design actions discussion	Cootamundra
11/02/2026	160172	Phone call out	Landowner	Delivery of minutes	Bethungra
12/02/2026	160173	Phone call out	Landowner	Delivery of minutes	Bethungra
12/02/2026	160169	Bulk Mailout	Landowner	Delivery of minutes	Illabo
12/02/2026	160170	Bulk Mailout	Landowner	Delivery of Minutes	Illabo
12/02/2026	160167	Phone call out	Landowner	Phone message left	Illabo
12/02/2026	160174	Bulk Mailout	Landowner	Delivery of minutes	Bethungra
12/02/2026	160177	Meeting	Landowner	Site meeting	Bethungra
12/02/2026	160155	Phone call out	Landowner	Arrange on site meeting	Stockinbingal
12/02/2026	160158	Email out	Medical Centre	Seeking health alert information	Cootamundra
12/02/2026	160179	Meeting	Landowner	On site meeting	Bethungra
12/02/2026	160187	Face to Face	Landowner	On site meeting	Stockinbingal
12/02/2026	160184	Email out	Community Organisation	Seeking health alert information	Cootamundra



Date	CM Event ID	Source	Stakeholder	Enquiry / Concern	Location
12/02/2026	160175	Phone call out	Community member	Thai Chi classes	Cootamundra
12/02/2026	160183	Phone call out	Community organisation	Response to inquiry	Cootamundra
12/02/2026	160197	Phone call in	Landowner	Access during construction	Stockinbingal
12/02/2026	160188	Email out	Community Member	Hire of hall for Drop-in Session	Dirnaseer
13/02/2026	160208	Face to Face	Landowner	Clearing and grubbing	Stockinbingal
13/02/2026	160191	Phone call out	Landowner	Confirmed fencing style	Bethungra
13/02/2026	160195	Email out	Stakeholder	Corporate farming manager	Dirnaseer
13/02/2026	160196	Email in	Community organisation	Interpreter information	Cootamundra
13/02/2026	160222	Email out	Local Council	Drop-in Session flyer	Temora
13/02/2026	160224	Email out	Local Council	Drop-in Session Flyer	Junee
13/02/2026	160226	Email out	Local Council	Drop-in Session Flyer	Cootamundra
13/02/2026	160267	Bulk Mailout	Landowner	Design minutes delivery	Bethungra
13/02/2026	160233	Email out	Landowner	W Strap fencing design	Dirnaseer
13/02/2026	160245	Email out	Local Council	QDL exceedance	Junee
13/02/2026	160248	Email out	Local Council	QDL exceedance	Cootamundra
16/02/2026	160288	Phone call out	Landowner	Property access	Stockinbingal
16/02/2026	160287	Phone call out	Landowner	Access for utilities	Stockinbingal
16/02/2026	160305	Email out	Landowner	Construction update	Bethungra
16/02/2026	160311	Email out	Stakeholder	Drop-in Session flyer	Dirnaseer
16/02/2026	160312	Email in	Stakeholder	Agreed to forward flyer	Dirnaseer
17/02/2026	160346	SMS	Landowner	Advice of tree clearing	Illabo
17/02/2026	160359	Email out	Local Council	Acknowledgement letter	Cootamundra
17/02/2026	160409	Phone call in	Landowner	Livestock and machinery movement	Stockinbingal
17/02/2026	160366	Email in	Local business	Labour hire	Wagga
17/02/2026	160401	Meeting	Local Council	CGRC Meeting	Cootamundra
18/02/2026	160400	Email out	Local Resident	Stockinbingal Newsletter	Stockinbingal
18/02/2026	160408	Face to Face	Landowner	Fencing and underbore	Stockinbingal
18/02/2026	160410	Email in	Local school	Regarding visit	Cootamundra
18/02/2026	160412	Face to Face	Local school	Pre-school visit	Cootamundra
19/02/2026	160476	Email in	Local business	Labour hire	Young
19/02/2026	160481	Email in	Education Rep	NSW Ed Dept careers	Wagga
19/02/2026	160487	Phone call in	Landowner	Informed #3 minutes signed	Bethungra
19/02/2026	160508	Phone call out	Landowner	Follow up from discussions	Bethungra
19/02/2026	159762	Phone call out	Landowner	Landowner agreed to proposed changes	Cootamundra
19/02/2026	160489	Face to Face	Landowner	Discussed enveloper pipe	Cootamundra
19/02/2026	160486	Bulk Mailout	Post Office	Monthly notifications	Stockinbingal
19/02/2026	160510	Phone call out	Landowner	Organising property access	Bethungra
19/02/2026	160506	Phone call out	Landowner	Driveway considerations	Stockinbingal
19/02/2026	160509	Bulk Mailout	Post Office	Notification update	Illabo
20/02/2026	160543	Face to face	Landowner	Project boundary clarification	Stockinbingal

Date	CM Event ID	Source	Stakeholder	Enquiry / Concern	Location
20/02/2026	160527	Phone call out	Stakeholder	Informed of possession	Illabo
20/02/2026	160530	Phone call out	Stakeholder	Informed of possession	Bethungra
20/02/2026	160531	Phone call out	Stakeholder	Informed of possession	Illabo
20/02/2026	160541	Phone call out	Landowner	Informed of possession	Illabo
20/02/2026	160520	Phone call out	Landowner	Informed of possession	Bethungra
20/02/2026	160533	Bulk Mailout	Stakeholders	Bulk email out Notification	Distribution list
20/02/2026	160576	Letter in	Landowner	Signed #3 Minutes	Bethungra
20/02/2026	160536	Email out	Lessee	New email for notification	Illabo
20/02/2026	160537	Email in	Stakeholder	Email returned	Distribution list
20/02/2026	160540	Phone call out	Stakeholder	New email added	Distribution list
23/02/2026	160554	Email out	Pre School	Thanked Director for visit	Cootamundra
23/02/2026	160555	Email out	Primary School	Sent photos from Volleyball	Stockinbingal
23/02/2026	160558	Phone call out	Landowner	Seeking on site meeting	Stockinbingal
23/02/2026	160559	Email out	Secondary School	Sent photo of caterers	Cootamundra
23/02/2026	1605560	Phone call in	Landowner	Follow up on temporary pipe	Stockinbingal
23/02/2026	160565	Phone call in	Landowner	Confirm meeting time	Stockinbingal
23/02/2026	160588	Face to Face	Landowner	Discuss CIZ design	Stockinbingal
23/02/2026	160639	Face to Face	Historical Society	Provided project information	Cootamundra
23/02/2026	160640	Face to Face	Historical Society	Provided information duplicate	Cootamundra
23/02/2026	160584	Email out	Stakeholder	Access information	Illabo
23/02/2026	160589	Email in	Stakeholder	Thank you for Volleyball Comp support	Cootamundra
24/02/2026	160605	Email out	Lessee	Informed of Smoking Ceremony	Dirnaseer
24/02/2026	160607	Email out	Landowner	Informed of Smoking Ceremony	Dirnaseer
24/02/2026	160609	Phone call out	Landowner	Notified of sheep near corridor	Dirnaseer
24/02/2026	160610	Phone call out	Landowner	Notified of sheep near corridor	Dirnaseer
24/02/2026	160641	Face to Face	Stakeholders	Local Hall Drop In Session	Dirnaseer
24/02/2026	160636	Phone call out	Landowner	Under boring works	Stockinbingal
24/02/2026	160629	Phone call out	Landowner	Water trough location	Stockinbingal
24/02/2026	160648	Email out	Landowner	Emailed minutes	Stockinbingal
24/02/2026	160650	Email out	Local Council	Emailed meeting minutes	Cootamundra

6.2.3 March Monthly Consultation Log

Date	Event Number	Event type	Stakeholder Group	Summary	Location
25/02/2026	160694	Email out	Landowner	Under boring & enveloper pipe	Stockinbingal
25/02/26	160720	Phone call out	Landowner	Follow up on issues	Stockinbingal
26/02/26	160708	Phone call in	Landowner	Dam inflow issue	Stockinbingal
25/02/26	160785	Phone call in	Landowner	Temporary pipe issue	Stockinbingal
25/02/26	160820	Phone call out	Landowner	Access to property to move machinery	Bethungra

Revision No: 0

Issue Date: 24/04/2026

IRPL Document Number: 6-0019-220-ESP-00-RP-0002

When printed this document is an uncontrolled version and must be checked against the Aconex electronic version for validity



25/02/26	160787	Phone call in	Landowner	Dam inflow issue	Stockinbingal
26/02/26	160795	Face to Face	Landowner	Dam inflow issue	Stockinbingal
26/02/26	160792	Face to Face	Landowner	Temporary water pipe	Stockinbingal
26/02/26	160736	SMS Out	Landowner	Driveway design	Stockinbingal
26/02/26	160713	Email out	Local Council	Arrange meeting	Junee
26/02/26	160713	SMS Out	Local Council	Reschedule meeting	Junee
27/02/26	160783	Face to Face	Landowner	Livestock access	Stockinbingal
27/02/26	160876	Face to Face	Landowner	Machinery & Livestock access	Stockinbingal
27/02/26	160781	Phone call out	Landowner	Relocate yabbies	Dirnaseer
27/02/26	160843	Phone call out	Landowner	Relocate turtles	Cootamundra
27/02/26	160805	Email out	Stakeholder	Business opportunities	Temora
27/02/26	160807	SMS Out	Stakeholder	Business opportunities	Temora
27/02/26	160845	SMS In	Stakeholder	Business opportunities	Temora
28/02/26	160842	Phone call out	Landowner	Meeting arrangements	Illabo
1/03/26	160852	Phone call in	Landowner	Access over temporary pipe	Cootamundra
1/03/26	160855	Phone call out	Landowner	Trenching temporary pipe	Cootamundra
2/03/26	160876	Face to Face	Landowner	Landowner thanked staff for improvements	Stockinbingal
2/03/26	160847	Phone call out	Landowner	Machinery movement in property	Illabo
2/03/26	160853	Face to Face	Stakeholder	Delivered Newsletter to office	Cootamundra
2/03/26	160866	Phone call out	Local business	Delivery locations list	Illabo
2/03/26	160872	SMS in	Local business	Provided email	Illabo
2/03/26	160869	Email out	Local business	Delivery location list	Illabo
2/03/26	160891	Phone call out	Landowner	Trenching of pipe	Cootamundra
2/03/26	160905	Phone call in	Stakeholder	Dangerous driving complaint	Bethungra
2/03/26	160899	Phone call out	Landowner	Arrange meeting on site re fencing	Cootamundra
2/03/26	160897	Phone call out	Landowner	Confirm site meeting	Illabo
2/03/26	160890	Email out	Landowner	Emailed #3 Design Minutes	Stockinbingal
2/03/26	160894	Email out	Landowner	Emailed Design Minutes	Cootamundra
2/03/26	160895	Email out	Stakeholder	Assistance with EOI	Temora



3/03/26	160898	Email in	Business owner	Appreciation for assistance	Temora
3/03/26	160916	Phone call out	Landowner	Update of project fill proposal	Cootamundra
3/03/26	160910	Phone call out	Landowner	Meeting confirmation	Stockinbingal
3/03/26	160912	Phone call out	Landowner	Meeting confirmation	Stockinbingal
3/03/26	160949	Face to face	Heritage Centre	Delivered notifications	Cootamundra
4/03/26	160945	Email out	Business owner	Assistance with EOI	Young
4/03/26	160944	Face to face	Business owner	Community Centre EOI inquiry	Cootamundra
4/03/26	160946	Face to Face	Local resident	Muttama Hall event	Cootamundra
4/03/26	160988	Face to face	Landowner	Site Meeting	Stockinbingal
4/03/26	160981	Face to face	Landowner	Site Meeting	Stockinbingal
4/03/26	160987	Email out	Landowner	Acknowledgement Letter	Stockinbingal
4/03/26	160995	Email out	Landowner	Thank you for sign off	Stockinbingal
4/03/26	160971	Phone call out	Landowner	Access arrangements	Stockinbingal
5/03/26	161000	Meeting	Landowner	Design and property access	Dirnaseer
5/03/26	161018	Phone call out	Landowner	Invite to be a speaker at IWD	Illabo
5/03/26	161011	Phone call in	Stakeholder	Internet issue	Illabo
6/03/26	161021	Phone call in	Landowner	Fencing issue	Bethungra
6/03/26	161045	Phone call out	Landowner	Confirm #3 Design Meeting	Stockinbingal
9/03/26	161068	Letter in	Community group	Invitation to Meals on Wheels morning tea	Cootamundra
9/03/26	161069	Email out	JH Volunteers	Invitation to attend Meals on Wheels morning tea	Cootamundra
9/03/26	161079	Email in	Stakeholder	Undeliverable Notification email	Stockinbingal
9/03/26	161083	Face to face	Landowner	Cattle strayed into alignment	Cootamundra
9/03/26	161082	Phone call out	Landowner	Informed landowner regarding cattle in alignment	Cootamundra
10/03/26	161084	Email out	Stakeholder	School resources Rail Safety Week	Cootamundra
10/03/26	161091	Email out	Landowner	Schedule #3 Design Consultation	Bethungra
10/03/26	161108	Email out	Local School	Schedule visit to the school	Cootamundra
10/03/26	161109	Email out	Landowner	Setting up a creditor account	Stockinbingal
10/03/26	161110	Email out	Landowner	#3 Design Consultation meeting	Bethungra
10/03/26	161111	Email out	Local school	In kind project	Cootamundra
10/03/26	161113	Email out	Local school	Scheduling visit	Cootamundra
11/03/26	161120	Phone call in	Landowner	Arrange access for seeding machinery	Stockinbingal
11/03/26	161141	Email out	Local school	Finalise school visit	Cootamundra



11/03/26	161146	Email out	Landowner	FDVR acknowledgement letter	Bethungra
11/03/26	161158	Phone call out	Local school	STEM activities visit	Illabo
12/03/26	161182	Phone call out	Lessee	Discussed local Men's Group	Illabo
12/03/26	161195	Email out	Stakeholder	Discussed Men's Group and Hall Centenary	June Reefs
12/03/26	161193	Phone call out	Stakeholder	Message regarding June Reefs Hall	June Reefs
12/03/26	161198	Phone call in	Stakeholder	Discussion about Hall Centenary and Men's Health Group	June Reefs
13/03/26	161223	Phone call in	Landowner	Access on to landowner's leased land	Stockinbinal
13/03/26	161224	Phone call in	Landowner	Access on to landowner's leased land	Stockinbinal
16/03/26	161265	Phone call out	Landowner	Schedule #3 Design Meeting	Illabo
16/03/26	161280	Phone call out	Stakeholder	Indigenous mentoring program	Wagga
16/03/26	161281	Email out	Stakeholder	Request for more information	Wagga
16/03/26	161313	Phone call in	Landowner	Accessing property through CIZ	Stockinbinal
16/03/26	161262	Phone call in	Landowner	Access for seeding equipment	Stockinbinal
16/03/26	161284	Phone call out	Landowner	Set up of signs and parking for level crossing	Stockinbinal
16/03/26	161286	Phone call out	Landowner	Temporary water line installation	Stockinbinal
16/03/26	161285	Email out	Lessee	Construction activity update	Dirnaseer
16/03/26	161291	Email out	Landowner	Acknowledgement letter	Dirnaseer
17/03/26	161294	Email out	Local police	Meeting	Stockinbinal
17/03/26	161305	Email in	Local Preschool	Photographs of visit	Cootamundra
17/03/26	161315	Email out	Landowner	Meeting confirmation	Dirnaseer
17/03/26	161319	Email out	Landowner	Meeting confirmation	Dirnaseer
17/03/26	161320	Email out	Local Council	Little/Gray - QDL Exceedance acknowledgement & Driveway culvert maintenance acknowledgement	Stockinbinal
17/03/26	161321	Email out	Local Council	Exceedance Acknowledgement for Landowner	Cootamundra
17/03/26	161322	Email out	Local Council	Exceedance Acknowledgement for Landowner	Cootamundra
18/03/26	161344	Phone call in	Landowner	Enquired about project mulch	Dirnaseer
18/03/26	161339	Phone call out	Local police	Arrange project and stakeholder update	Stockinbinal
18/03/26	161376	Meeting	Landowner	Design consultation meeting	Cootamundra
18/03/26	161357	Phone call out	Landowner	Phone call to discuss future livestock movements across CIZ	Bethungra



18/03/26	161381	Face-to-face	Lessee	Stakeholder spoke with site supervisor regarding moving a mob of sheep	Dirnaseer
18/03/26	161352	Email	Local police	Request confirmation for meeting availability	Cootamundra
19/03/26	161415	Meeting	Landowner	Round 3 design consultation meeting VLIMP presented.	Cootamundra
19/03/26	161417	Phone call in	Local business	Stakeholder offered to provide minutes of community meeting.	Cootamundra
20/03/26	161416	Email out	Local club	In kind assistance for Rotary Club project	Cootamundra
20/03/26	161437	Phone call out	Landowner	Powderhorn Creek – access to western side of corridor.	Stockinbingal
20/03/26	161427	Phone call out	Landowner	Powderhorn Creek – access to western side of corridor.	Stockinbingal
20/03/26	161419	SMS out	Resident	Organising dinner for Stockinbingal Bowling Club volunteers.	Stockinbingal
20/03/26	161424	Email out	Local club	Offered attendance to update members on the project	Stockinbingal
20/03/26	161442	Phone call in	Resident	Phone call from previous project employee	Cootamundra
23/03/26	161447	Phone call out	Landowner	Fauna relocation & EWP access	Illabo
23/03/26	161465	SMS In	Public School	Appreciation for a Bingo prize	Stockinbingal
23/03/26	161452	Phone call out	Landowner	Mulch delivery	Bethungra
23/03/26	161627	Bulk Mailout	Local Post Office	Distribution of notifications	Stockinbingal
23/03/26	161464	Face to Face	Local School	Visit to Elouera Special School	Cootamundra
23/03/26	161455	Email in	Community organisation	Probus club closing	Cootamundra
23/03/26	161457	Phone call in	Landowner/Lessee	Notice of earthworks	Stockinbingal
23/03/26	161624	Bulk mailout	Local Post Office	Distribution of notifications	Illabo
23/03/26	161635	Email In	Medical Centre	Unsubscribing from notification email	Cootamundra
23/03/26	161518	SMS	Landowner	Dewatering and collecting fauna	Illabo
24/03/26	161498	Phone call in	Stakeholder	Inquiring about traffic	Cootamundra
24/03/26	161492	Community Information Centre	Historian	Inquiring about rail history	Cootamundra
24/03/26	161530	SMS	Landowner	Moving stock	Bethungra
24/03/26	161517	Phone call out	Landowner	FDVR discussion	Bethungra
24/03/26	161509	Email out	Landowner	FDVR considerations	Bethungra



25/03/26	161545	Bulk Mailout	Stakeholder database	April Construction Works Notification	I2S Stakeholders
25/03/26	161538	Phone call out	Landowner	Introduce JH as project contractors	
25/03/26	161539	Door Knock	Landowner	Owner not at home	
25/03/26	161540	Face to Face	Lessee	Trenching of gazetted road	Bethungra
25/03/26	161533	Phone call out	Landowner	Livestock movement discussion	Bethungra
25/03/26	161526	Email out	Local Council	Query regarding accommodation village	Stockinbingal
25/03/26	161528	Phone call out	Landowner	Discussed livestock crossing corridor	Cootamundra